

Activity Name	Original	Revised	Start	Finish	Proj %	2024	2024	2024	2024	2024	2024	2024	2024	2024	2024	2024	2024
Activity Name	Original	Revised	Start	Finish	Proj %	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
34 0205 LBCC-Construction Trades II Building-Jan update	598	260	03-Feb-23A	30-Oct-24													
TI#1	11	0	01-Feb-24A	01-Feb-24A													
TI#1	11	0	01-Feb-24A	01-Feb-24A	100%												
PCDs	61	0	14-Apr-23A	12-Jul-23A													
AMG PCD 001 CE 004	3	0	14-Apr-23A	16-Apr-23A													
PCO-001 Additional Abatement Locations Per Vista	3	0	14-Apr-23A	16-Apr-23A	100%												
AMG PCD 002 CE 005	4	0	17-May-23A	22-May-23A													
PCO-002 Unforeseen PVC water lines Removal	4	0	17-May-23A	22-May-23A	100%												
AMG PCD 003 CE 005	21	0	17-May-23A	15-Jun-23A													
PCO-003 Unidentified Transit Pipe Removal	21	0	17-May-23A	15-Jun-23A	100%												
PCO 007 CE #000	15	0	21-Jun-23A	12-Jul-23A													
PCO-007 Ackled Scope Associated Unidentified Pea Gravel at North Pad	15	0	21-Jun-23A	12-Jul-23A	100%												
Milestones	591	260	20-Mar-23A	30-Oct-24													
MILE-1010 NTP	0	0	15-Feb-24		100%												
MILE-1050 Mobilization (10 days from NTP)	0	0	27-Mar-23A		100%												
MILE-1110 Demolition Complete	0	0		10-May-23A													
MILE-1310 Baseline Schedule Review and Approved (30cnds of NTP)	0	0	30-May-23A		100%												
MILE-1120 Foundation Complete	0	0		14-Feb-24	0%												
MILE-1330 Long Lead Items/Critical Submittals, Reviewed and Approved (30cnds of NTP)	0	0	14-Feb-24		0%												
MILE-1340 Order Any Items w/ Long Lead delivery More than 40-days (30cnds of NTP)	0	0	14-Feb-24		0%												
MILE-1150 Building Weather Tight	0	0		10-Apr-24	0%												
SITE1530 Irrigation System Complete	0	0		18-Apr-24	0%												
SITE1540 Planting Complete	0	0		18-Apr-24	0%												
MILE-1160 Electrical Equipment Energized	0	0		11-Jun-24	0%												
SITE1630 Site Furnishing Complete	0	0		26-Jul-24	0%												
MILE-1130 Sitework Complete	0	0		26-Jul-24	0%												
MILE-1020 19 Weather Day Allowance - TI#1 - Allotted days 11	0	0		11-Sep-24	0%												
MILE-1300 Substantial Completion	0	0		30-Sep-24*	0%												
MILE-1030 Contract Completion Date	0	0		30-Oct-24*	0%												
MILE-1040 Punch List Completed (30 days from Substantial)	0	0		30-Oct-24*	0%												
Mockups	174	174	15-Feb-24	07-Aug-24													
MILE-1190 Fluid Applied Membrane Mockup	0	0	15-Feb-24		0%												
MILE-1210 Masonry Veneer Mockup	0	0	28-Mar-24		0%												
MILE-1260 Exterior Painting Mockup	0	0	01-May-24		0%												
MILE-1280 Exterior High Performance Coating Mockup	0	0	01-May-24		0%												
MILE-1290 Graffiti Resistant Coatings Mockup	0	0	01-May-24		0%												
MILE-1220 Gypsum Board Mockup	0	0	04-May-24		0%												
MILE-1270 Interior Painting Mockup	0	0	16-May-24		0%												
MILE-1200 Wall Cladding Attachment Mockup	0	0	30-May-24		0%												
MILE-1230 Tiling Mockup	0	0	06-Jul-24		0%												
MILE-1250 Fabric-Wrapped Panels Mockup	0	0	10-Jul-24		0%												
MILE-1240 Processed Concrete Floor Finishes Mockup	0	0	19-Jul-24		0%												
MILE-1180 Joint Sealants Mockup	0	0	07-Aug-24		0%												
Utility Shutdown	0	0	27-Mar-23A	12-Apr-23A													
MOB-1210 Utility Shutoff - Water	0	0	27-Mar-23A		100%												
MOB-1220 Utility Shutoff - Gas	0	0	28-Mar-23A		100%												
MOB-1240 Utility Shutoff - Communication	0	0	29-Mar-23A		100%												
MOB-1230 Utility Shutoff - Electric	0	0	12-Apr-23A		100%												
Preconstruction	521	183	03-Feb-23A	14-Aug-24													
PRC-1050 Sub Contract Process	5	0	20-Mar-23A	24-Mar-23A	100%												
PRC-1060 Steel Coordination	5	0	24-Mar-23A	29-Sep-23A	100%												
Submittals	368	30	17-Feb-23A	14-Mar-24													
Submittal Development	353	15	17-Feb-23A	28-Feb-24													
SDV-1820 Submit 22 11 16 Domestic Water Pipe and Fittings	15	0	17-Feb-23A	25-Apr-23A	100%												
SDV-2520 Submit 27 51 27 Emergency Phone	15	0	23-Feb-23A	29-Mar-23A	100%												
SDV-1840 Submit 22 13 16 Sanitary Waste and Vent Piping	15	0	28-Feb-23A	15-Jun-23A	100%												
SDV-1900 Submit 22 15 19 General Service Packaged Air Compressors and Receivers	15	0	28-Feb-23A	19-Jun-23A	100%												
SDV-1940 Submit 22 40 00 Plumbing Fixtures	15	0	28-Feb-23A	27-Mar-23A	100%												
SDV-2550 Submit 32 08 00 Commissioning of Exterior Improvement	15	0	11-Mar-23A	24-May-23A	100%												
SDV-2250 Submit 26 05 26 Grounding and Bonding for Electrical Systems	15	0	13-Mar-23A	13-Mar-23A	100%												
SDV-1010 Submit 02 41 16 Structure Demolition	15	0	20-Mar-23A	20-Mar-23A	100%												
SDV-1740 Submit 22 05 18 Escutcheons for Plumbing Piping	15	0	20-Mar-23A	20-Mar-23A	100%												
SDV-1860 Submit 22 13 23 Sanitary Waste Interceptors	15	0	20-Mar-23A	20-Mar-23A	100%												
SDV-1880 Submit 22 14 23 Storm Drainage Piping Specialties	15	0	20-Mar-23A	20-Apr-23A	100%												
SDV-1920 Submit 22 19 19 Sanitary Waste, Storm Drain, Vent Pipe and Fittings	15	0	20-Mar-23A	27-Mar-23A	100%												
SDV-2230 Submit 26 00 10 Basic Electrical Requirements	15	0	20-Mar-23A	20-Mar-23A	100%												
SDV-2350 Submit 26 22 00 Low Voltage Transformers	15	0	20-Mar-23A	27-Mar-23A	100%												
SDV-2300 Submit 26 26 13 Fuses	15	0	20-Mar-23A	25-Mar-23A	100%												
SDV-2410 Submit 26 33 23 Central Battery Equipment	15	0	20-Mar-23A	25-Mar-23A	100%												
SDV-2480 Submit 27 11 00 Communications Equipment Room Fittings	15	0	20-Mar-23A	20-Mar-23A	100%												
SDV-2540 Submit 31 20 00 Earth Moving	15	0	20-Mar-23A	24-May-23A	100%												
SDV-2560 Submit 32 13 13 Concrete Paving (by KPFF)	15	0	23-Mar-23A	18-May-23A	100%												
SDV-2300 Submit 26 05 48 Vibration and Seismic Controls for Electrical Systems	15	0	24-Mar-23A	27-Mar-23A	100%												
SDV-2280 Submit 26 05 43 Underground Duct and Raceways for Electrical Systems	15	0	27-Mar-23A	27-Mar-23A	100%												
SDV-2400 Submit 26 28 16 Enclosed Switches and Circuit Breakers	15	0	27-Mar-23A	29-Apr-23A	100%												
SDV-1090 Submit 05 52 13 Pipe and Tube Railings	15	0	30-Mar-23A	28-Aug-23A	100%												
SDV-1400 Submit 09 24 00 Cement Plastering	15	0	30-Mar-23A	04-Dec-23A	100%												
SDV-1630 Submit 11 52 13 Projection Screens	15	0	30-Mar-23A	30-Mar-23A	100%												
SDV-2200 Submit 23 74 13 Custom Air Handling Units	15	0	01-Apr-23A	11-May-23A	100%												
SDV-2160 Submit 23 33 19 Duct Silencers	15	0	02-Apr-23A	02-Apr-23A	100%												
SDV-1950 Submit 23 00 00 General Mechanical Requirements	15	0	03-Apr-23A	03-Apr-23A	100%												
SDV-1160 Submit 07 21 65 Wall Cladding Attachment System	15	7	04-Apr-23A	20-Feb-24	50%												
SDV-2310 Submit 26 05 53 Identification for Electrical Systems	15	0	04-Apr-23A	04-Apr-23A	100%												
SDV-1770 Submit 22 05 29 Hangers and Supports for Plumbing Piping and Equipment	15	0	05-Apr-23A	05-Apr-23A	100%												
SDV-2040 Submit 23 05 93 Testing, Adjusting, and Balancing of HVAC	15	0	06-Apr-23A	22-Jun-23A	100%												
SDV-2380 Submit 26 27 26 Wiring Devices	15	0	06-Apr-23A	06-Apr-23A	100%												
SDV-1110 Submit 05 70 00 Decorative Metal	15	0	07-Apr-23A	03-May-23A	100%												
SDV-1180 Submit 07 26 16 Under-Slab-On-Grade Vapor Retarder	15	0	07-Apr-23A	11-May-23A	100%												
SDV-1230 Submit 07 72 00 Roof Accessories	15	0	07-Apr-23A	15-Jun-23A	100%												
SDV-2330 Submit 26 09 13 Electrical Power Monitoring and Control																	

Activity Name	Original	Revised	Start	Finish	100%	90%	80%	70%	60%	50%	40%	30%	20%	10%	0%	CP 2024	CP 2024	CP 2024	CP 2024	CP 2025	CP 2025
SDV-2020	Submit 23 05 40 Variable Frequency Drives	15	0	25-Apr-23A	25-May-23A	100%															
SDV-1830	Submit 22 11 19 Domestic Water Piping Specialties	15	0	28-Apr-23A	02-Jun-23A	100%															
SDV-1750	Submit 22 05 19 Meters and Gages for Plumbing Piping	15	0	27-Apr-23A	08-Jun-23A	100%															
SDV-1960	Submit 23 05 17 Sleeves and Sleeve Seals for HVAC Piping	15	0	04-May-23A	04-May-23A	100%															
SDV-1980	Submit 23 05 19 Meters and Gages for HVAC Piping	15	0	04-May-23A	24-May-23A	100%															
SDV-1990	Submit 23 05 23 General Duty Valves for HVAC Piping	15	0	04-May-23A	04-May-23A	100%															
SDV-1130	Submit 06 16 00 Sheathing	15	0	05-May-23A	09-Jun-23A	100%															
SDV-2260	Submit 26 05 29 Hangers and Supports for Electrical Systems	15	0	09-May-23A	19-May-23A	100%															
SDV-2100	Submit 23 21 13 Hydronic Piping	15	0	10-May-23A	05-Oct-23A	100%															
SDV-1410	Submit 09 29 00 Gypsum Board	15	0	11-May-23A	11-May-23A	100%															
SDV-1760	Submit 22 05 23 General Duty Valves for Plumbing Piping	15	0	11-May-23A	17-May-23A	100%															
SDV-2030	Submit 23 05 53 Identification for HVAC Piping and Equipment	15	0	11-May-23A	23-Aug-23A	100%															
SDV-2110	Submit 23 21 13.13 Underground Hydronic Piping	15	0	12-May-23A	05-Oct-23A	100%															
SDV-1790	Submit 22 05 48 Vibration and Seismic Controls for Plumbing Piping and Equipment	15	0	15-May-23A	21-Jun-23A	100%															
SDV-2180	Submit 23 36 00 Air Terminal Units	15	0	18-May-23A	07-Jun-23A	100%															
SDV-2690	Submit 33 41 00 Storm Utility Drainage Piping	15	0	18-May-23A	18-May-23A	100%															
SDV-2210	Submit 23 74 14 Semi-Custom Air Handling Units	15	0	19-May-23A	24-May-23A	100%															
SDV-2420	Submit 26 51 00 Interior Lighting	15	0	19-May-23A	19-May-23A	100%															
SDV-2660	Submit 33 11 00 Water Utility Distribution Piping	15	0	25-May-23A	05-Jun-23A	100%															
SDV-1730	Submit 22 05 17 Sleeves and Sleeve Seals for Plumbing Piping	15	0	26-May-23A	02-Jun-23A	100%															
SDV-2460	Submit 27 05 28 Pathways for Communications Systems	15	0	26-May-23A	26-May-23A	100%															
SDV-1540	Submit 09 96 00.13 Exterior High-Performance Coatings	15	0	30-May-23A	10-Oct-23A	100%															
SDV-2000	Submit 23 05 29 Hangers and Supports for HVAC	15	0	30-May-23A	30-May-23A	100%															
SDV-1370	Submit 08 80 00 Glazing	15	0	08-Jun-23A	08-Jun-23A	100%															
SDV-1390	Submit 09 22 16 Non-Structural Metal Framing	15	0	08-Jun-23A	08-Jun-23A	100%															
SDV-1480	Submit 09 72 00 Wall Coverings	15	0	08-Jun-23A	08-Jun-23A	100%															
SDV-2670	Submit 33 31 00 Sanitary Utility Sewage Piping	15	0	12-Jun-23A	13-Jun-23A	100%															
SDV-1210	Submit 07 55 20 Modified Bituminous Membrane Roofing	15	0	13-Jun-23A	13-Jun-23A	100%															
SDV-1220	Submit 07 62 00 Sheet Metal Flashing and Trim	15	0	13-Jun-23A	22-Jun-23A	100%															
SDV-1870	Submit 22 14 13 Storm Drainage Piping	15	0	14-Jun-23A	26-Oct-23A	100%															
SDV-1440	Submit 09 61 23 Concrete Flooring Treatment	15	0	16-Jun-23A	19-Jun-23A	100%															
SDV-1450	Submit 09 61 29 Processed Concrete Floor Finishes	15	0	16-Jun-23A	20-Jun-23A	100%															
SDV-2130	Submit 23 31 13 Metal Ducts	15	0	26-Jun-23A	26-Jun-23A	100%															
SDV-2170	Submit 23 34 23 HVAC Fans	15	0	30-Jun-23A	30-Jun-23A	100%															
SDV-1460	Submit 09 65 13 Resilient Base and Accessories	15	0	01-Jul-23A	21-Jul-23A	100%															
SDV-1470	Submit 09 68 13 Tile Carpeting	15	0	01-Jul-23A	20-Jul-23A	100%															
SDV-1490	Submit 09 77 23 Fabric-Wrapped Panels	15	0	01-Jul-23A	07-Jul-23A	100%															
SDV-1270	Submit 08 33 23 Overhead Coiling Doors	15	0	01-Jul-23A	21-Aug-23A	100%															
SDV-1280	Submit 08 34 73 Sound Control Doors	15	0	01-Jul-23A	31-Jul-23A	100%															
SDV-1550	Submit 09 96 23 Graffiti-Resistant Coatings	15	0	01-Jul-23A	04-Aug-23A	100%															
SDV-1600	Submit 10 28 00.13 Toilet and Bath Accessories	15	0	01-Jul-23A	04-Aug-23A	100%															
SDV-2510	Submit 27 51 26 Assistive Listening System	15	0	01-Jul-23A	13-Jul-23A	100%															
SDV-2050	Submit 23 07 13 Duct Insulation	15	0	06-Jul-23A	10-Aug-23A	100%															
SDV-2060	Submit 23 07 19 HVAC Piping Insulation	15	0	06-Jul-23A	22-Aug-23A	100%															
SDV-2190	Submit 23 37 13 Diffusers, Registers and Grilles	15	0	06-Jul-23A	10-Aug-23A	100%															
SDV-1890	Submit 22 15 13 General Service Compressed-Air Piping	15	0	07-Jul-23A	07-Aug-23A	100%															
SDV-1190	Submit 07 27 26 Fluid-Applied Membrane Air Barriers	15	0	02-Aug-23A	15-Sep-23A	100%															
SDV-2500	Submit 27 15 00 Communications Horizontal Cabling	15	0	08-Aug-23A	08-Aug-23A	100%															
SDV-1260	Submit 08 11 13 Hollow Metal Doors and Frames	15	0	09-Aug-23A	09-Aug-23A	100%															
SDV-1290	Submit 08 36 13 Sectional Doors	15	0	23-Aug-23A	02-Dec-23A	100%															
SDV-2620	Submit 32 84 00 Planting Irrigation (Reclaimed Water) (by RLA)	15	0	13-Sep-23A	30-Oct-23A	100%															
SDV-1710	Submit 21 13 13 Wet Pipe Sprinkler System	15	0	18-Sep-23A	26-Oct-23A	100%															
SDV-2450	Submit 27 05 26 Grounding and Bonding for Communications Systems	15	0	18-Sep-23A	26-Oct-23A	100%															
SDV-1360	Submit 08 71 05 Acoustical Door Gaskets	15	0	25-Sep-23A	23-Oct-23A	100%															
SDV-2490	Submit 27 13 00 Communications Backbone Cabling	15	0	28-Sep-23A	28-Sep-23A	100%															
SDV-1310	Submit 08 44 13.13 Glazed Aluminum Window Walls	15	0	25-Oct-23A	25-Oct-23A	100%															
SDV-1330	Submit 08 71 00 Door Hardware	15	0	25-Oct-23A	25-Oct-23A	100%															
SDV-1500	Submit 09 81 33 Acoustical Insulation, Sealants, and Accessories	15	0	01-Nov-23A	28-Nov-23A	100%															
SDV-1250	Submit 07 84 43 Joint Firestopping	15	0	13-Nov-23A	13-Nov-23A	100%															
SDV-1670	Submit 13 48 23 Sound and Vibration Control Assemblies	15	0	13-Nov-23A	12-Dec-23A	100%															
SDV-1910	Submit 22 16 19 Disinfection of Potable Water System	15	0	14-Nov-23A	14-Nov-23A	100%															
SDV-2080	Submit 23 09 00 Instrumentation and Control for HVAC	15	0	14-Nov-23A	14-Nov-23A	100%															
SDV-2120	Submit 23 21 16 Hydronic Piping Specialties	15	0	16-Nov-23A	16-Nov-23A	100%															
SDV-1170	Submit 07 25 00 Weather Barriers	15	0	21-Nov-23A	21-Nov-23A	100%															
SDV-2140	Submit 23 33 00 Air Duct Accessories	15	0	28-Nov-23A	28-Nov-23A	100%															
SDV-2010	Submit 23 05 48 Vibration and Seismic Controls for HVAC Piping and Equipment	15	0	04-Dec-23A	07-Dec-23A	100%															
SDV-1100	Submit 05 52 13.16 Site Pipe and Tube Railings	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1120	Submit 05 10 53 Miscellaneous Rough Carpentry	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1240	Submit 07 84 13 Penetration Firestopping	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1570	Submit 10 14 23.16 Vinyl Wall Graphics	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1580	Submit 10 14 73 Painted Signage	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1590	Submit 10 26 00 Wall and Door Protection	15	15	14-Feb-24	28-Feb-24	0%															
SDV-1610	Submit 10 41 16 Emergency Key Cabinet	15	15	14-Feb-24	28-Feb-24	0															

Activity	Activity Name	Original	Revised	Start	Finish	Priority	02-2024	03-2024	04-2024	05-2024	06-2024	07-2024	08-2024	09-2024	10-2024	11-2024	12-2024	01-2025	02-2025
SITE1690	Demolition and Protection	1	0	13-Jul-23 A	13-Jul-23 A	100%													
SITE1030	Protect Trees	10	0	30-Mar-23 A	30-Mar-23 A	100%													
SITE1100	Protect in Place Fencing & Gate	10	0	30-Mar-23 A	30-Mar-23 A	100%													
SITE1110	Remove Tree with Roots	10	0	31-Mar-23 A	31-Mar-23 A	100%													
SITE1080	Protect in Place Storm, Sanitary, Recycled Water Lines	10	0	05-Apr-23 A	06-Apr-23 A	100%													
SITE1050	Remove Light Pole	10	0	10-Apr-23 A	10-Apr-23 A	100%													
SITE1060	Protect in Place Light Poles & UI Box	10	0	10-Apr-23 A	10-Apr-23 A	100%													
SITE1070	Protect in Place Planter & Irrigation	10	0	11-Apr-23 A	11-Apr-23 A	100%													
SITE1120	Selected Utilities Removal	10	0	17-Apr-23 A	17-Apr-23 A	100%													
SITE1130	Remove Street Light Pole and Foundation	10	0	17-Apr-23 A	17-Apr-23 A	100%													
SITE1030	Remove Fencing	10	0	21-Apr-23 A	21-Apr-23 A	100%													
SITE1040	Remove Concrete Pavement	10	0	21-Apr-23 A	24-Apr-23 A	100%													
SITE1140	Remove Concrete Curb and Ramp	10	0	09-May-23 A	10-May-23 A	100%													
Site Utilities		176	19	31-Jul-23 A	12-Mar-24														
Segment A-NA-NH		176	19	31-Jul-23 A	12-Mar-24														
UTL1A1030	Install Storm Lines & Catch Basin- NA-NH	15	4	31-Jul-23 A	20-Feb-24	75%													
UTL1A1070	Run Electrical Conduit - NA-NH	15	0	25-Aug-23 A	01-Sep-23 A	100%													
UTL1A1080	Run Telecom Line - NA-NH	15	0	25-Aug-23 A	01-Sep-23 A	100%													
UTL1A1090	Run Fire Alarm Line - NA-NH	15	0	25-Aug-23 A	25-Aug-23 A	100%													
UTL1A1100	Run Mechanical Line - NA-NH	15	0	03-Oct-23 A	08-Dec-23 A	100%													
UTL1A1000	Install Sanitary Sewer Lines & Manholes- NA-NH	10	0	04-Oct-23 A	11-Oct-23 A	100%													
UTL1A1020	Install Water Line & Stub Out- NA-NH	15	0	11-Dec-23 A	02-Jan-24	100%													
UTL1A1110	Install and Connect Transformer at Substation- NA-NH	15	15	14-Feb-24	06-Mar-24	0%													
UTL1A1050	Run UG Irrigation Lines- NA-NH	15	15	21-Feb-24	12-Mar-24	0%													
UTL1A1040	Backfill & Compact at Utilities - NA-NH	8	8	21-Feb-24	01-Mar-24	0%													
RFI102	Submit RFI 100.2	5	0	28-Oct-23 A	07-Nov-23 A	100%													
UTL1A1130	Review and Approval RFI 100.2	15	0	28-Oct-23 A	07-Nov-23 A	100%													
RFI103	Submit RFI 100.3	5	0	08-Nov-23 A	30-Nov-23 A	100%													
UTL1A1190	Submit RFI 100.3	15	0	09-Nov-23 A	20-Nov-23 A	100%													
UTL1A1200	Review and Approval RFI 100.3	15	0	09-Nov-23 A	20-Nov-23 A	100%													
RFI104	Submit RFI 104	5	0	13-Oct-23 A	31-Oct-23 A	100%													
UTL1A1150	Review and Approval RFI 104	15	0	13-Oct-23 A	31-Oct-23 A	100%													
Segment B-S1-S7		101	17	23-Aug-23 A	08-Mar-24														
UTL1B1070	Run Electrical Conduit - S1-S7	15	0	23-Aug-23 A	14-Sep-23 A	100%													
UTL1B1080	Run Telecom Line - S1-S7	15	0	23-Aug-23 A	14-Sep-23 A	100%													
UTL1B1090	Run Fire Alarm Line - S1-S7	15	0	23-Aug-23 A	14-Sep-23 A	100%													
UTL1B1060	Run UG Site Lighting Lines- S1-S7	15	8	28-Sep-23 A	26-Feb-24	50%													
UTL1B1030	Install Storm Lines & Catch Basin- S1-S7	15	3	20-Oct-23 A	16-Feb-24	80%													
UTL1B1100	Run Mechanical Line - S1-S7	15	0	14-Nov-23 A	21-Nov-23 A	100%													
UTL1B1040	Backfill & Compact at Utilities - S1-S7	8	2	08-Dec-23 A	15-Feb-24	80%													
UTL1B1020	Install Water Line & Stub Out- S1-S7	15	3	11-Dec-23 A	16-Feb-24	80%													
UTL1B1000	Install Sanitary Sewer Lines & Manholes- S1-S7	10	0	19-Dec-23 A	03-Jan-24	100%													
UTL1B1010	Install Fire Water Line, FDC Connection & Stub Out- S1-S7	15	0	22-Dec-23 A	15-Jan-24	100%													
UTL1B1050	Run UG Irrigation Lines- S1-S7	15	15	16-Feb-24	08-Mar-24	0%													
Landscape for All Areas		94	94	15-Mar-24	26-Jul-24														
Hardscape		35	35	15-Mar-24	02-May-24														
SITE1410	Perform Initial Grading	5	5	15-Mar-24	21-Mar-24	0%													
SITE1420	Perform Subgrade Compaction	5	5	22-Mar-24	28-Mar-24	0%													
SITE1450	Form Edges	5	5	29-Mar-24	04-Apr-24	0%													
SITE1480	Install Rebar- Seg B West	5	5	05-Apr-24	11-Apr-24	0%													
SITE1520	Place/Finish Concrete Pavement	5	5	12-Apr-24	18-Apr-24	0%													
SITE1550	Install Fencing	5	5	19-Apr-24	25-Apr-24	0%													
SITE1560	Build Concrete Retaining Wall	5	5	26-Apr-24	02-May-24	0%													
Irrigation		20	20	22-Mar-24	18-Apr-24														
SITE1430	Remove and Dispose Existing Irrigation System Affected by New Irrigations	5	5	22-Mar-24	28-Mar-24	0%													
SITE1440	Connect Proposed New Irrigation Mainline to the Existing System	5	5	29-Mar-24	04-Apr-24	0%													
SITE1470	Maintain all Adjacent System	5	5	05-Apr-24	11-Apr-24	0%													
SITE1510	Stub-out Irrigation System	5	5	12-Apr-24	18-Apr-24	0%													
Plantings		20	20	29-Mar-24	25-Apr-24														
SITE1460	Finish Grade For Plantings	5	5	29-Mar-24	04-Apr-24	0%													
SITE1490	Install Landscaping & Plantings	15	15	05-Apr-24	25-Apr-24	0%													
SITE1500	Install Turf	5	5	05-Apr-24	11-Apr-24	0%													
Site Furnishing		20	20	29-Jun-24	28-Jul-24														
SITE1570	Install Concrete Picnic Table	5	5	28-Jun-24	05-Jul-24	0%													
SITE1580	Install Modular Bench	5	5	08-Jul-24	12-Jul-24	0%													
SITE1590	Install Bike Locker	5	5	08-Jul-24	12-Jul-24	0%													
SITE1600	Install Rain Barrel	5	5	08-Jul-24	12-Jul-24	0%													
SITE1610	Install Bench	5	5	15-Jul-24	19-Jul-24	0%													
SITE1620	Install Stool	5	5	22-Jul-24	26-Jul-24	0%													
Building MM Phase 2		244	66	19-Jun-23 A	10-May-24														
Foundations & SOG-NA-NH		170	1	10-Jun-23 A	14-Feb-24														
FND-1000	Concrete Foundation Coordination Meeting	1	0	20-Jun-23 A	24-Jul-23 A	100%													
FND-1080	OAC Meeting	1	1	14-Feb-24	14-Feb-24	0%													
Segment A-NA-NH		140	0	19-Jun-23 A	03-Sep-23 A														
AFND1000	Survey Footings/Grade Beams-Seg A	2	0	19-Jun-23 A	19-Jun-23 A	100%													
AFND1010	Excavate Foundation Footings-Seg A	7	0	19-Jun-23 A	06-Jul-23 A	100%													
AFND1080	Place Embedded Beam-Seg A	3	0	14-Jul-23 A	17-Jul-23 A	100%													
AFND1075	Install Embedded Beam Template -Seg A	2	0	15-Jul-23 A	17-Jul-23 A	100%													
AFND1040	Pre-Pour Survey Anchor Bolts and Install Template-Seg A	1	0	17-Jul-23 A	17-Jul-23 A	100%													
AFND1060	Concrete Footing/GB Inspection-Seg A	2	0	17-Jul-23 A	17-Jul-23 A	100%													
AFND1050	Pour/Place Footings & Grade Beams-Seg A	2	0	24-Jul-23 A	24-Jul-23 A	100%													
AFND1160	Strip/Clean Footings & Grade Beams-Seg A	2	0	24-Jul-23 A	25-Jul-23 A	100%													

Activity Name	Original	Revised	Start	Finish	100%	0%	CP1 2024	CP2 2024	CP3 2024	CP4 2024	CP1 2025	CP2 2025
BFND1120 Install Rebar for Slab on Grade-Seg B	5	0	17-Oct-23A	20-Oct-23A	100%							
BFND1115 Second Layer of Sand-Seg B	1	0	17-Oct-23A	17-Oct-23A	100%							
BFND1130 Pour/Place Slab on Grade-Seg B	3	0	24-Oct-23A	24-Oct-23A	100%							
BFND1140 Concrete Cure- SOG-Seg B	3	0	24-Oct-23A	31-Oct-23A	100%							
BFND1150 Concrete Slab Inspections-Seg B	3	0	25-Oct-23A	25-Oct-23A	100%							
S3 Room MM101 (13 work days)	28	0	14-Nov-23A	21-Dec-23A	100%							
UTILA1180 Run Mechanical Line - Seg B	15	0	14-Nov-23A	21-Nov-23A	100%							
AFND1180 Grade/Gravel Inside Bldg Footprint-Seg B	3	0	05-Dec-23A	06-Dec-23A	100%							
AFND1170 Install Vapor Barrier-Seg B	1	0	06-Dec-23A	07-Dec-23A	100%							
AFND1200 Second Layer of Sand-Seg B	2	0	07-Dec-23A	07-Dec-23A	100%							
AFND1190 Install Rebar for Slab on Grade-Seg B	5	0	08-Dec-23A	12-Dec-23A	100%							
AFND1210 Pour/Place Slab on Grade-Seg B	3	0	14-Dec-23A	14-Dec-23A	100%							
AFND1220 Concrete Slab Inspections-Seg B	2	0	15-Dec-23A	15-Dec-23A	100%							
AFND1130 Concrete Cure- SOG-Seg B	3	0	15-Dec-23A	21-Dec-23A	100%							
Foundations Subsurface MEP	134	0	27-Jul-23A	26-Dec-23A	100%							
Segment A- NA-NH	25	0	27-Jul-23A	11-Aug-23A	100%							
AMEP1000 Waste & Vent - Seg A	10	0	27-Jul-23A	11-Aug-23A	100%							
AMEP1030 UG Electrical Feed and Distributions - Seg A	17	0	27-Jul-23A	08-Aug-23A	100%							
AMEP1020 H & C Water - Seg A	8	0	02-Aug-23A	09-Aug-23A	100%							
Segment B- S1-S7	116	0	16-Aug-23A	26-Dec-23A	100%							
BMEP1000 Waste & Vent - Seg B	9	0	16-Aug-23A	03-Oct-23A	100%							
BMEP1030 UG Electrical Feed and Distributions - Seg B	8	0	25-Aug-23A	28-Aug-23A	100%							
BMEP1020 H & C Water - Seg B	4	0	05-Dec-23A	08-Dec-23A	100%							
BMEP1040 Fire Riser Assembly - Seg B	2	0	11-Dec-23A	26-Dec-23A	100%							
BMEP1050 Reset SOG Grades - Seg B	7	0	18-Dec-23A	22-Dec-23A	100%							
RF100.2	52	0	28-Oct-23A	07-Nov-23A	100%							
UTILA1160 Submit RFI 100.2	15	0	28-Oct-23A	28-Oct-23A	100%							
UTILA1170 Review and Approval RFI 100.2	15	0	29-Oct-23A	07-Nov-23A	100%							
RF100.3	62	0	09-Nov-23A	20-Nov-23A	100%							
UTILA1210 Submit RFI 100.3	15	0	09-Nov-23A	20-Nov-23A	100%							
UTILA1220 Review and Approval RFI 100.3	15	0	09-Nov-23A	20-Nov-23A	100%							
Shell Construction	138	32	30-Oct-23A	29-Mar-24	100%							
Structure - NA-NH	138	32	30-Oct-23A	29-Mar-24	100%							
STRUA1000 Struct Steel Erection, Welding & Boltting & Steel Inspection- NA-NH	20	0	30-Oct-23A	15-Dec-23A	100%							
STRUA1030 Decking & Head Outs- NA-NH	10	0	20-Nov-23A	02-Jan-24A	100%							
STRUA1040 Grout Columns- NA-NH	1	0	14-Dec-23A	14-Dec-23A	100%							
STRUA1050 Exterior Metal Framing- NA-NH	15	6	28-Dec-23A	22-Feb-24	60%							
STRUA1020 Storefront Struc. Steel- NA-NH	7	7	14-Feb-24	23-Feb-24	0%							
STRUA1060 Inside Face Parapet Sheathing- NA-NH	4	4	15-Mar-24	20-Mar-24	0%							
STRUA1070 Preliminary Exterior Flashings- NA-NH	4	4	26-Mar-24	29-Mar-24	0%							
Structure - S1-S7	69	20	07-Nov-23A	13-Mar-24	100%							
STRUB1000 Struct Steel Erection, Welding & Boltting & Steel Inspection- S1-S7	20	0	07-Nov-23A	22-Dec-23A	100%							
STRUB1040 Grout Columns- S1-S7	1	0	08-Dec-23A	08-Dec-23A	100%							
STRUB1030 Decking & Head Outs- S1-S7	10	0	13-Dec-23A	29-Dec-23A	100%							
STRUB1050 Exterior Metal Framing- S1-S7	10	10	12-Feb-24A	28-Feb-24	0%							
STRUB1020 Storefront Struc. Steel- S1-S7	5	5	14-Feb-24	21-Feb-24	0%							
STRUB1060 Inside Face Parapet Sheathing- S1-S7	3	3	29-Feb-24	04-Mar-24	0%							
STRUB1070 Preliminary Exterior Flashings- S1-S7	3	3	11-Mar-24	13-Mar-24	0%							
Shell Dry-In Roof	112	66	08-Dec-23A	16-May-24	100%							
Dry-In Roof - NA-NH	95	49	08-Dec-23A	23-Apr-24	100%							
RFA1000 Decking Inspected by IOR & Roofing Sub- NA-NH	1	0	08-Dec-23A	08-Dec-23A	100%							
RFA1020 MEP Penetrations- NA-NH	10	0	08-Jan-24A	19-Jan-24A	100%							
RFA1030 Access Ladder & Hatch Installs- NA-NH	4	1	10-Jan-24A	14-Feb-24	50%							
RFA1010 Mechanical Pads and Curbs on Deck- NA-NH	15	0	29-Jan-24A	29-Jan-24A	100%							
RFA1050 Roof Dry In- NA-NH	0	0		14-Feb-24	0%							
RFA1060 Install Steel Anchors & Mechanical Unit Isolators- NA-NH	5	5	14-Feb-24	21-Feb-24	0%							
RFA1040 Roofing Assembly- NA-NH	20	20	15-Feb-24	14-Mar-24	0%							
RFA1070 Install Scuppers & Flashing- NA-NH	5	5	15-Feb-24	22-Feb-24	0%							
HVAC RTUs- NA-NH	43	43	23-Feb-24	29-Apr-24	0%							
RFA1090 Install RTUs, VRF's, CU's - NA-NH	10	10	23-Feb-24	07-Mar-24	0%							
RFA1090 Connect Seismic & Mounting- NA-NH	5	5	08-Mar-24	14-Mar-24	0%							
RFA1100 Land Power/ Disconnects - NA-NH	5	5	15-Mar-24	21-Mar-24	0%							
RFA1110 Connect Ductwork - NA-NH	15	15	22-Mar-24	11-Apr-24	0%							
RFA1120 Pre-Startup - NA-NH	1	1	12-Apr-24	12-Apr-24	0%							
RFA1130 Climatize - NA-NH	7	7	15-Apr-24	23-Apr-24	0%							
Dry-In Roof - S1-S7	97	66	22-Dec-23A	16-May-24	100%							
RFB1000 Decking Inspected by IOR & Roofing Sub- S1-S7	1	0	22-Dec-23A	22-Dec-23A	100%							
RFB1030 Access Ladder & Hatch Installs- S1-S7	4	2	10-Jan-24A	15-Feb-24	50%							
RFB1020 MEP Penetrations- S1-S7	15	0	15-Jan-24A	26-Jan-24A	100%							
RFB1010 Mechanical Pads and Curbs on Deck- S1-S7	20	0	29-Jan-24A	29-Jan-24A	100%							
RFB1040 Roofing Assembly- S1-S7	18	18	14-Feb-24	11-Mar-24	0%							
RFB1060 Roof Dry In- S1-S7	0	0		11-Mar-24	0%							
RFB1070 Install Steel Anchors & Mechanical Unit Isolators- S1-S7	5	5	12-Mar-24	18-Mar-24	0%							
RFB1080 Install Scuppers & Flashing- S1-S7	5	5	12-Mar-24	18-Mar-24	0%							
HVAC RTUs- S1-S7	43	43	19-Mar-24	16-May-24	0%							
RFB1090 Install RTUs, VRF's, CU's - S1-S7	10	10	19-Mar-24	01-Apr-24	0%							
RFB1100 Connect Seismic & Mounting- S1-S7	5	5	02-Apr-24	08-Apr-24	0%							
RFB1110 Land Power/ Disconnects - S1-S7	5	5	09-Apr-24	15-Apr-24	0%							
RFB1120 Connect Ductwork - S1-S7	15	15	16-Apr-24	06-May-24	0%							
RFB1130 Pre-Startup - S1-S7	1	1	07-May-24	07-May-24	0%							
RFB1140 Climatize - S1-S7	7	7	08-May-24	16-May-24	0%							
Exterior Skin	120	120	29-Feb-24	16-Aug-24	0%							
Exterior Skin- NA-NH	111	111	13-Mar-24	16-Aug-24	0%							
EXTA1000 Install Exterior Sheathing - NA-NH	10	10	13-Mar-24	26-Mar-24	0%							
EXTA1010 Install Air Barrier - NA-NH	5	5	27-Mar-24	02-Apr-24	0%							
EXTA1130 Install Cane Detection Rail - NA-NH	10	10	27-Mar-24	09-Apr-24	0%							
EXTA1140 Install Stair Rail - NA-NH	10	10	27-Mar-24	09-Apr-24	0%							
EXTA1150 Install Monument Sign (FOB) - NA-NH	10	10	27-Mar-24	09-Apr-24	0%							
EXTA1030 Measure & Release Fab Glazing Frames for Glass Ordering - NA-NH	5	5	03-Apr-24	09-Apr-24	0%							
EXTA1040 Install CMU - NA-NH	20	20	03-Apr-24	30-Apr-24	0%							
EXTA1050 Install Storefront - NA-NH	10	10	03-Apr-24	16-Apr-24	0%							
EXTA1060 Lath, Trim and Masking - NA-NH	10	10	03-Apr-24	16-Apr-24	0%							
EXTB1200 Glazing - NA-NH	10	10	10-Apr-24	23-Apr-24	0%							
EXTA1080 Install Cement Plaster and Cure - NA-NH	10	10	17-Apr-24	30-Apr-24	0%							
EXTA1090 Prime and Finish Plaster - NA-NH	10	10	17-Apr-24	14-May-24	0%							
EXTA1100 Cleanup Cement Plaster - NA-NH	10	10	15-May-24	29-May-24	0%							
EXTA1170 Install Curtainwall - NA-NH	10	10	17-May-24	31-May-24	0%							
EXTA1120 Install Wall Cladding System - NA-NH	20	20	30-May-24	26-Jun-24	0%							
EXTA1020 Insulated Metal Panels - NA-NH	20	20	21-Jun-24	19-Jul-24	0%							
EXTA1110 Install Secure Camera - NA-NH	20	20	22-Jul-24	16-Aug-24	0%							
Exterior Skin- S1-S7	84	84	29-Feb-24	26-Jun-24	0%							
EXTB1000 Install Exterior Sheathing - S1-S7	10	10	29-Feb-24	13-Mar-24	0%							
EXTB1010 Install Air Barrier - S1-S7	5	5	14-Mar-24	20-Mar-24	0%							
EXTB1160 Install Cane Detection Rail - S1-S7	10	10	14-Mar-24	27-Mar-24	0%							
EXTB1170 Install Stair Rail - S1-S7	10	10	14-Mar-24	27-Mar-24	0%							
EXTB1180 Install Monument Sign (FOB) - S1-S7	10	10	14-Mar-24	27-Mar-24	0%							
EXTB1020 Insulated Metal Panels - S1-S7	2											

