



MISSION OAK HIGH SCHOOL AQUATICS COMPLEX TULARE JOINT UNION HIGH SCHOOL



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2023												2024												2025				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
1	MISSION OAKS HS AQUATIC COMPLEX - BASELINE		328	06-Nov-23	28-Feb-25	0																													
2	ADMIN / MILESTONES		328	06-Nov-23	28-Feb-25	0																													
3	100.ADMN	Notice to Proceed (11/6/23)	0	06-Nov-23		0	Notice to Proceed (11/6/23) ◆																												
4	101.ADMN	Project Duration	481	06-Nov-23	28-Feb-25	0																													
5	102.ADMN	Substantial Completion & Occupancy (2/6/25)	0		06-Feb-25*	0	Substantial Completion & Occupancy (2/6/25) ◆																												
6	103.ADMN	Project Completion	0		28-Feb-25	0	Project Completion ◆																												
7	SUBMIT / REVIEW - APPROVE / PROCURE - DELIVER		170	06-Nov-23	11-Jul-24	87																													
8	042200 CONCRETE MASONRY UNITS		25	06-Nov-23	13-Dec-23	42																													
9	42200.SB	Concrete Masonry Units - Submit	15	06-Nov-23	29-Nov-23	42	Concrete Masonry Units - Submit																												
10	42200.RV	Concrete Masonry Units - Review / Approve	10	30-Nov-23	13-Dec-23	42	Concrete Masonry Units - Review / Approve																												
11	051200 STEEL AND FABRICATIONS		70	06-Nov-23	20-Feb-24	45																													
12	51200.SB	Steel and Fabrications - Submit	20	06-Nov-23	06-Dec-23	45	Steel and Fabrications - Submit																												
13	51200.RV	Steel and Fabrications - Review / Approve	10	07-Dec-23	20-Dec-23	45	Steel and Fabrications - Review / Approve																												
14	51200.PR	Steel and Fabrications - Procure / Deliver	40	21-Dec-23	20-Feb-24	45	Steel and Fabrications - Procure / Deliver																												
15	061733 WOOD JOISTS		60	06-Nov-23	05-Feb-24	58																													
16	61733.SB	Wood Joists - Submit	10	06-Nov-23	20-Nov-23	58	Wood Joists - Submit																												
17	61733.RV	Wood Joists - Review / Approve	10	21-Nov-23	06-Dec-23	58	Wood Joists - Review / Approve																												
18	61733.PR	Wood Joists - Procure / Deliver	40	07-Dec-23	05-Feb-24	58	Wood Joists - Procure / Deliver																												
19	074113 METAL SHINGLES		100	06-Nov-23	02-Apr-24	47																													
20	74113.SB	Metal Shingles - Submit	50	06-Nov-23	22-Jan-24	47	Metal Shingles - Submit																												
21	74113.RV	Metal Shingles - Review / Approve	10	23-Jan-24	05-Feb-24	47	Metal Shingles - Review / Approve																												
22	74113.PR	Metal Shingles - Procure / Deliver	40	06-Feb-24	02-Apr-24	47	Metal Shingles - Procure / Deliver																												
23	081613 FIBERGLASS DOORS AND FRAMES		90	06-Nov-23	19-Mar-24	20																													
24	81613.SB	Fiberglass Doors & Frames - Submit	20	06-Nov-23	06-Dec-23	20	Fiberglass Doors & Frames - Submit																												
25	81613.RV	Fiberglass Doors & Frames - Review / Approve	10	07-Dec-23	20-Dec-23	20	Fiberglass Doors & Frames - Review / Approve																												
26	81613.PR	Fiberglass Doors & Frames - Procure / Deliver	60	21-Dec-23	19-Mar-24	20	Fiberglass Doors & Frames - Procure / Deliver																												
27	087000 HARDWARE		110	06-Nov-23	16-Apr-24	57																													
28	87000.SB	Hardware - Submit	40	06-Nov-23	05-Jan-24	57	Hardware - Submit																												
29	87000.RV	Hardware - Review / Approve	10	08-Jan-24	22-Jan-24	57	Hardware - Review / Approve																												
30	87000.PR	Hardware - Procure / Deliver	60	23-Jan-24	16-Apr-24	57	Hardware - Procure / Deliver																												
31	093000 TILE		90	06-Nov-23	19-Mar-24	87																													
32	93000.SB	Tile - Submit	50	06-Nov-23	22-Jan-24	87	Tile - Submit																												
33	93000.RV	Tile - Review / Approve	10	23-Jan-24	05-Feb-24	87	Tile - Review / Approve																												
34	93000.PR	Tile - Procure / Deliver	30	06-Feb-24	19-Mar-24	87	Tile - Procure / Deliver																												
35	131106 SWIMMING POOL EQUIPMENT		130	06-Nov-23	14-May-24	127																													
36	131106.SB	Swimming Pool Equipment - Submit	60	06-Nov-23	05-Feb-24	127	Swimming Pool Equipment - Submit																												
37	131106.RV	Swimming Pool Equipment - Review / Approve	10	06-Feb-24	20-Feb-24	127	Swimming Pool Equipment - Review / Approve																												
38	131106.PR	Swimming Pool Equipment - Procure / Deliver	60	21-Feb-24	14-May-24	127	Swimming Pool Equipment - Procure / Deliver																												
39	131107 SWIMMING POOL MECHANICAL		55	06-Nov-23	29-Jan-24	5																													
40	131107.SB	Swimming Pool Mechanical - Submit	5	06-Nov-23	13-Nov-23	5	Swimming Pool Mechanical - Submit																												

- Completed Work
- Remaining Work
- Critical Work
- ◆ Milestone

BASELINE SCHEDULE ALL

1 of 9
Data Date: 06-Nov-23
Run Date: 16-Jan-24 / 11:46



MISSION OAK HIGH SCHOOL AQUATICS COMPLEX TULARE JOINT UNION HIGH SCHOOL



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2023												2024												2025				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
41	131107.RV	Swimming Pool Mechanical - Review / Approve	10	14-Nov-23	29-Nov-23	5	Swimming Pool Mechanical - Review / Approve												■																
42	131107.PR	Swimming Pool Mechanical - Procure / Deliver	40	30-Nov-23	29-Jan-24	5	Swimming Pool Mechanical - Procure / Deliver												■																
43	131108 SWIMMING POOL ELECTRICAL		55	06-Nov-23	29-Jan-24	5																													
44	131108.SB	Swimming Pool Electrical - Submit	10	06-Nov-23	20-Nov-23	5	Swimming Pool Electrical - Submit												■																
45	131108.RV	Swimming Pool Electrical - Review / Approve	10	21-Nov-23	06-Dec-23	5	Swimming Pool Electrical - Review / Approve												■																
46	131108.PR	Swimming Pool Electrical - Procure / Deliver	35	07-Dec-23	29-Jan-24	5	Swimming Pool Electrical - Procure / Deliver												■																
47	238126 SPLIT SYSTEM AIR CONDITIONERS		90	06-Nov-23	19-Mar-24	46																													
48	238126.SB	Split System Air Conditioners - Submit	20	06-Nov-23	06-Dec-23	46	Split System Air Conditioners - Submit												■																
49	238126.RV	Split System Air Conditioners - Review / Approve	10	07-Dec-23	20-Dec-23	46	Split System Air Conditioners - Review / Approve												■																
50	238126.PR	Split System Air Conditioners - Procure / Deliver	60	21-Dec-23	19-Mar-24	46	Split System Air Conditioners - Procure / Deliver												■																
51	260000 ELECTRICAL - SWITCHGEAR		170	06-Nov-23	11-Jul-24	3																													
52	260000.SB10	Electrical Switchgear / Panels - Submit	40	06-Nov-23	05-Jan-24	3	Electrical Switchgear / Panels - Submit												■																
53	260000.RV10	Electrical Switchgear / Panels - Review / Approve	10	08-Jan-24	22-Jan-24	3	Electrical Switchgear / Panels - Review / Approve												■																
54	260000.PR10	Electrical Switchgear / Panels - Procure / Deliver	120	23-Jan-24	11-Jul-24	3	Electrical Switchgear / Panels - Procure / Deliver												■																
55	260000 ELECTRICAL - PANELS		110	06-Nov-23	16-Apr-24	13																													
56	260000.SB	Electrical Panels - Submit	40	06-Nov-23	05-Jan-24	13	Electrical Panels - Submit												■																
57	260000.RV	Electrical Panels - Review / Approve	10	08-Jan-24	22-Jan-24	13	Electrical Panels - Review / Approve												■																
58	260000.PR	Electrical Panels - Procure / Deliver	60	23-Jan-24	16-Apr-24	13	Electrical Panels - Procure / Deliver												■																
59	265000 LIGHTING FIXTURES		130	06-Nov-23	14-May-24	43																													
60	265000.SB	Lighting Fixtures - Submit	60	06-Nov-23	05-Feb-24	43	Lighting Fixtures - Submit												■																
61	265000.RV	Lighting Fixtures - Review / Approve	10	06-Feb-24	20-Feb-24	43	Lighting Fixtures - Review / Approve												■																
62	265000.PR	Lighting Fixtures - Procure / Deliver	60	21-Feb-24	14-May-24	43	Lighting Fixtures - Procure / Deliver												■																
63	321919 ORNAMENTAL METAL		170	06-Nov-23	11-Jul-24	80																													
64	321919.SB	Ornamental Metal - Submit	100	06-Nov-23	02-Apr-24	80	Ornamental Metal - Submit												■																
65	321919.RV	Ornamental Metal - Review / Approve	10	03-Apr-24	16-Apr-24	80	Ornamental Metal - Review / Approve												■																
66	321919.PR	Ornamental Metal - Procure / Deliver	60	17-Apr-24	11-Jul-24	80	Ornamental Metal - Procure / Deliver												■																
67	CONSTRUCTION		328	06-Nov-23	28-Feb-25	0																													
68	SITWORK PHASE 1		48	06-Nov-23	18-Jan-24	0																													
69	300.STWRK1	Mobilize - Sitework Phase 1	8	06-Nov-23	16-Nov-23	0	Mobilize - Sitework Phase 1												■																
70	301.STWRK1	Staking - Sitework Phase 1	1	17-Nov-23	17-Nov-23	0	Staking - Sitework Phase 1												■																
71	302.STWRK1	Grading - Sitework Phase 1	14	20-Nov-23	11-Dec-23	0	Grading - Sitework Phase 1												■																
72	303.STWRK1	Demo Chain Link Fence - Sitework Phase 1	3	07-Dec-23	11-Dec-23	0	Demo Chain Link Fence - Sitework Phase 1												■																
73	304.STWRK1	Install Temp Fence On East & North Side - Sitework Phase 1	3	12-Dec-23	14-Dec-23	0	Install Temp Fence On East & North Side - Sitework Phase 1												■																
74	305.STWRK1	Staking Wet Utilities - Sitework Phase 1	1	15-Dec-23	15-Dec-23	0	Staking Wet Utilities - Sitework Phase 1												■																
75	306.STWRK1	Installing Wet Utilities - Sitework Phase 1	20	18-Dec-23	17-Jan-24	0	Installing Wet Utilities - Sitework Phase 1												■																
76	307.STWRK1	Staking Dry Utility - Sitework Phase 1	1	03-Jan-24	03-Jan-24	0	Staking Dry Utility - Sitework Phase 1												■																
77	308.STWRK1	Staking SOG Building Pads - Sitework Phase 1	1	04-Jan-24	04-Jan-24	0	Staking SOG Building Pads - Sitework Phase 1												■																
78	309.STWRK1	Installing Dry Utility - Sitework Phase 1	7	05-Jan-24	16-Jan-24	0	Installing Dry Utility - Sitework Phase 1												■																
79	310.STWRK1	Finish Grading Pool Edges & Deep End - Sitework Phase 1	2	17-Jan-24	18-Jan-24	0	Finish Grading Pool Edges & Deep End - Sitework Phase 1												■																
80	SITWORK PHASE 2		94	05-Jul-24	15-Nov-24	13																													

■ Completed Work
■ Remaining Work
■ Critical Work
◆ Milestone

BASELINE SCHEDULE ALL

2 of 9
Data Date: 06-Nov-23
Run Date: 16-Jan-24 / 11:46



MISSION OAK HIGH SCHOOL AQUATICS COMPLEX TULARE JOINT UNION HIGH SCHOOL



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2023												2024												2025				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
81	320.STWRK2	Bring Wet Utilities To Bldgs. P2 & P3 - Sitework Phase 2	7	05-Jul-24	15-Jul-24	13													Bring Wet Utilities To Bldgs. P2 & P3 - Sitework Phase 2 ■																
82	321.STWRK2	Bring Electrical To Bldgs. P2 & P3 - Sitework Phase 2	7	16-Jul-24	24-Jul-24	13													Bring Electrical To Bldgs. P2 & P3 - Sitework Phase 2 ■																
83	322.STWRK2	Demo Asphalt Driveway & Curb - Sitework Phase 2	5	25-Jul-24	31-Jul-24	13													Demo Asphalt Driveway & Curb - Sitework Phase 2 ■																
84	323.STWRK2	Move Existing Storm Pipe To Middle Of Road - Sitework Phase 2	4	01-Aug-24	06-Aug-24	13													Move Existing Storm Pipe To Middle Of Road - Sitework Phase 2 ■																
85	324.STWRK2	Stake For New Utilities To P4 - Sitework Phase 2	1	07-Aug-24	07-Aug-24	13													Stake For New Utilities To P4 - Sitework Phase 2																
86	325.STWRK2	Install Wet Utilities To Bldg. P4 - Sitework Phase 2	7	08-Aug-24	16-Aug-24	13													Install Wet Utilities To Bldg. P4 - Sitework Phase 2 ■																
87	326.STWRK2	Install Electrical To Bldg. P4 - Sitework Phase 2	5	19-Aug-24	23-Aug-24	13													Install Electrical To Bldg. P4 - Sitework Phase 2 ■																
88	327.STWRK2	Install Site Light Pole Bases - Sitework Phase 2	7	26-Aug-24	04-Sep-24	13													Install Site Light Pole Bases - Sitework Phase 2 ■																
89	328.STWRK2	Install Site Lighting - Sitework Phase 2	5	05-Sep-24	11-Sep-24	13													Install Site Lighting - Sitework Phase 2 ■																
90	329.STWRK2	Stake For New C&G - Sitework Phase 2	1	12-Sep-24	12-Sep-24	13													Stake For New C&G - Sitework Phase 2																
91	330.STWRK2	Grade For New C&G & New Road - Sitework Phase 2	2	13-Sep-24	16-Sep-24	13													Grade For New C&G & New Road - Sitework Phase 2 ■																
92	331.STWRK2	Pour New C&G - Sitework Phase 2	3	17-Sep-24	19-Sep-24	13													Pour New C&G - Sitework Phase 2 ■																
93	332.STWRK2	Grade For New Road - Sitework Phase 2	3	20-Sep-24	24-Sep-24	13													Grade For New Road - Sitework Phase 2 ■																
94	333.STWRK2	Install New Asphalt Road - Sitework Phase 2	2	25-Sep-24	26-Sep-24	13													Install New Asphalt Road - Sitework Phase 2 ■																
95	334.STWRK2	Set Up Walk Ways Around P2 & P3 Bldgs. & North Walk Ways - Sitework Phase 2	5	27-Sep-24	03-Oct-24	13													Set Up Walk Ways Around P2 & P3 Bldgs. & North Walk Ways - Sitework Phase 2 ■																
96	335.STWRK2	Pour Concrete Walk Ways North Of Buildings - Sitework Phase 2	3	04-Oct-24	08-Oct-24	13													Pour Concrete Walk Ways North Of Buildings - Sitework Phase 2 ■																
97	336.STWRK2	Pour Entry Concrete - Sitework Phase 2	5	09-Oct-24	15-Oct-24	13													Pour Entry Concrete - Sitework Phase 2 ■																
98	337.STWRK2	Set Penimeter Fence Panels - Sitework Phase 2	8	16-Oct-24	25-Oct-24	13													Set Perimeter Fence Panels - Sitework Phase 2 ■																
99	338.STWRK2	Demo C&G & Sidewalk For New Driveway Approaches - Sitework Phase 2	3	28-Oct-24	30-Oct-24	13													Demo C&G & Sidewalk For New Driveway Approaches - Sitework Phase 2 ■																
100	339.STWRK2	City Inspection - Sitework Phase 2	1	31-Oct-24	31-Oct-24	13													City Inspection - Sitework Phase 2																
101	340.STWRK2	Pour New Driveway Approaches - Sitework Phase 2	2	01-Nov-24	04-Nov-24	13													Pour New Driveway Approaches - Sitework Phase 2 ■																
102	341.STWRK2	Demo Existing Parking Spaces For New H / C - Sitework Phase 2	3	05-Nov-24	07-Nov-24	13													Demo Existing Parking Spaces For New H / C - Sitework Phase 2 ■																
103	342.STWRK2	Set Up New H / C Parking Spaces - Sitework Phase 2	2	08-Nov-24	12-Nov-24	13													Set Up New H / C Parking Spaces - Sitework Phase 2 ■																
104	343.STWRK2	Pour New H / C Parking Spaces & Stripe - Sitework Phase 2	3	13-Nov-24	15-Nov-24	13													Pour New H / C Parking Spaces & Stripe - Sitework Phase 2 ■																
105	BUILDING P3		167	12-Dec-23	08-Aug-24	82																													
106	360.P3BLDG	Layout / Trench SOG Building Pads - P3 Building	3	12-Dec-23	14-Dec-23	1													Layout / Trench SOG Building Pads - P3 Building ■																
107	361.P3BLDG	Installing Plumbing Sleeves In Footings - P3 Building	1	15-Dec-23	15-Dec-23	32													Installing Plumbing Sleeves In Footings - P3 Building																
108	362.P3BLDG	Installing Rebar In Footings - P3 Building	4	18-Dec-23	21-Dec-23	32													Installing Rebar In Footings - P3 Building ■																
109	363.P3BLDG	Verify Rebar Lay Out For Block - P3 Building	1	22-Dec-23	22-Dec-23	32													Verify Rebar Lay Out For Block - P3 Building																
110	364.P3BLDG	Inspection & Pre Treat Footings - P3 Building	1	26-Dec-23	26-Dec-23	32													Inspection & Pre Treat Footings - P3 Building																
111	365.P3BLDG	Pour Footings - P3 Building	1	27-Dec-23	27-Dec-23	32													Pour Footings - P3 Building																
112	366.P3BLDG	Cleanup Building Pad - P3 Building	1	28-Dec-23	28-Dec-23	32													Cleanup Building Pad - P3 Building																
113	367.P3BLDG	Deliver CMU Block - P3 Building	3	29-Dec-23	03-Jan-24	32													Deliver CMU Block - P3 Building ■																
114	368.P3BLDG	Set 2 Coarse Of CMU Block - P3 Building	4	04-Jan-24	09-Jan-24	32													Set 2 Coarse Of CMU Block - P3 Building ■																
115	369.P3BLDG	CMU Inspection - P3 Building	1	10-Jan-24	10-Jan-24	32													CMU Inspection - P3 Building																
116	370.P3BLDG	Grout CMU Course - P3 Building	1	11-Jan-24	11-Jan-24	32													Grout CMU Course - P3 Building																
117	371.P3BLDG	Installing Electrical In Sog - P3 Building	4	12-Jan-24	18-Jan-24	32													Installing Electrical In Sog - P3 Building ■																
118	372.P3BLDG	Rough Plumbing - P3 Building	5	19-Jan-24	25-Jan-24	32													Rough Plumbing - P3 Building ■																
119	373.P3BLDG	Inspection - P3 Building	1	26-Jan-24	26-Jan-24	32													Inspection - P3 Building																
120	374.P3BLDG	Back Fill SOG Electrical - P3 Building	1	29-Jan-24	29-Jan-24	32													Back Fill SOG Electrical - P3 Building																

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE SCHEDULE ALL

3 of 9
Data Date: 06-Nov-23
Run Date: 16-Jan-24 / 11:46



MISSION OAK HIGH SCHOOL AQUATICS COMPLEX TULARE JOINT UNION HIGH SCHOOL



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2023												2024												2025				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
161	415.P3BLDG	Paint Touch Ups - P3 Building	1	08-Aug-24	08-Aug-24	82	Paint Touch Ups - P3 Building																												
162	BUILDING P2		168	15-Dec-23	14-Aug-24	78																													
163	430.P2BLDG	Trench & Rim SOG Building Pads - P2 Building	2	15-Dec-23	18-Dec-23	49	Trench & Rim SOG Building Pads - P2 Building ■																												
164	431.P2BLDG	Installing Plumbing Sleeves In Footings - P2 Building	1	19-Dec-23	19-Dec-23	49	Installing Plumbing Sleeves In Footings - P2 Building																												
165	432.P2BLDG	Installing Rebar In Footings - P2 Building	4	20-Dec-23	26-Dec-23	49	Installing Rebar In Footings - P2 Building ■																												
166	433.P2BLDG	Verify Rebar Lay Out For Block - P2 Building	1	27-Dec-23	27-Dec-23	49	Verify Rebar Lay Out For Block - P2 Building																												
167	434.P2BLDG	Inspection & Pre Treat Footings - P2 Building	1	28-Dec-23	28-Dec-23	49	Inspection & Pre Treat Footings - P2 Building																												
168	435.P2BLDG	Pour Footings - P2 Building	1	29-Dec-23	29-Dec-23	49	Pour Footings - P2 Building																												
169	436.P2BLDG	Cleanup Building Pad - P2 Building	1	02-Jan-24	02-Jan-24	49	Cleanup Building Pad - P2 Building																												
170	437.P2BLDG	Deliver CMU Block - P2 Building	3	03-Jan-24	05-Jan-24	49	Deliver CMU Block - P2 Building ■																												
171	438.P2BLDG	Set 2 Coarse Of CMU Block - P2 Building	2	08-Jan-24	09-Jan-24	49	Set 2 Coarse Of CMU Block - P2 Building																												
172	439.P2BLDG	CMU Inspection - P2 Building	1	10-Jan-24	10-Jan-24	49	CMU Inspection - P2 Building																												
173	440.P2BLDG	Grout CMU Course - P2 Building	1	11-Jan-24	11-Jan-24	49	Grout CMU Course - P2 Building																												
174	441.P2BLDG	Installing Electrical In SOG - P2 Building	4	12-Jan-24	18-Jan-24	49	Installing Electrical In SOG - P2 Building ■																												
175	442.P2BLDG	Rough Plumbing - P2 Building	5	19-Jan-24	25-Jan-24	49	Rough Plumbing - P2 Building ■																												
176	443.P2BLDG	Inspection - P2 Building	1	26-Jan-24	26-Jan-24	49	Inspection - P2 Building																												
177	444.P2BLDG	Back Fill Sog Electrical - P2 Building	1	29-Jan-24	29-Jan-24	49	Back Fill Sog Electrical - P2 Building																												
178	445.P2BLDG	Install Vapor Barrier & Sand - P2 Building	1	30-Jan-24	30-Jan-24	49	Install Vapor Barrier & Sand - P2 Building																												
179	446.P2BLDG	Set Up Sog & Rebar - P2 Building	3	31-Jan-24	02-Feb-24	49	Set Up Sog & Rebar - P2 Building ■																												
180	447.P2BLDG	Inspection & Pre Treat - P2 Building	1	05-Feb-24	05-Feb-24	49	Inspection & Pre Treat - P2 Building																												
181	448.P2BLDG	Pour SOG - P2 Building	1	06-Feb-24	06-Feb-24	49	Pour SOG - P2 Building																												
182	449.P2BLDG	Cleanup - P2 Building	0	07-Feb-24	07-Feb-24	49	Cleanup - P2 Building																												
183	450.P2BLDG	Lay Block Walls - P2 Building	10	07-Feb-24	21-Feb-24	49	Lay Block Walls - P2 Building ■																												
184	451.P2BLDG	Set Door & Window Frames - P2 Building	2	20-Mar-24	21-Mar-24	30	Set Door & Window Frames - P2 Building ■																												
185	452.P2BLDG	Inspection - P2 Building	1	22-Mar-24	22-Mar-24	30	Inspection - P2 Building																												
186	453.P2BLDG	Grout Block - P2 Building	2	17-Apr-24	18-Apr-24	13	Grout Block - P2 Building ■																												
187	454.P2BLDG	Install Roof Steel - P2 Building	3	19-Apr-24	23-Apr-24	13	Install Roof Steel - P2 Building ■																												
188	455.P2BLDG	Roof Framing - P2 Building	7	24-Apr-24	02-May-24	13	Roof Framing - P2 Building ■																												
189	456.P2BLDG	Inspection - P2 Building	1	03-May-24	03-May-24	13	Inspection - P2 Building																												
190	457.P2BLDG	Interior Wall Framing - P2 Building	3	06-May-24	08-May-24	13	Interior Wall Framing - P2 Building ■																												
191	458.P2BLDG	Lath Exterior Of Building - P2 Building	3	09-May-24	13-May-24	13	Lath Exterior Of Building - P2 Building ■																												
192	459.P2BLDG	Fire Sprinkler Overhead Rough In - P2 Building	3	09-May-24	13-May-24	29	Fire Sprinkler Overhead Rough In - P2 Building ■																												
193	460.P2BLDG	Hvac Rough In - P2 Building	4	14-May-24	17-May-24	13	Hvac Rough In - P2 Building ■																												
194	461.P2BLDG	Plumbing Top Out - P2 Building	4	20-May-24	23-May-24	13	Plumbing Top Out - P2 Building ■																												
195	462.P2BLDG	Install Roof - P2 Building	3	24-May-24	29-May-24	13	Install Roof - P2 Building ■																												
196	463.P2BLDG	Electrical Top Out - P2 Building	5	30-May-24	05-Jun-24	13	Electrical Top Out - P2 Building ■																												
197	464.P2BLDG	Inspection - P2 Building	1	06-Jun-24	06-Jun-24	13	Inspection - P2 Building																												
198	465.P2BLDG	Insulation - P2 Building	1	07-Jun-24	07-Jun-24	13	Insulation - P2 Building																												
199	466.P2BLDG	Sheetrock, Tape & Texture - P2 Building	8	10-Jun-24	19-Jun-24	13	Sheetrock, Tape & Texture - P2 Building ■																												
200	467.P2BLDG	Inspection - P2 Building	1	20-Jun-24	20-Jun-24	13	Inspection - P2 Building																												

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE SCHEDULE ALL

5 of 9
Data Date: 06-Nov-23
Run Date: 16-Jan-24 / 11:46



MISSION OAK HIGH SCHOOL AQUATICS COMPLEX TULARE JOINT UNION HIGH SCHOOL



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2023												2024												2025				
							May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
321	637.PLDCK	Install Deck Markers - Pool Deck	5	29-Aug-24	05-Sep-24	0													Install Deck Markers - Pool Deck																
322	638.PLDCK	Sawcut Slot Drain - Pool Deck	2	06-Sep-24	09-Sep-24	0													Sawcut Slot Drain - Pool Deck																
323	639.PLDCK	Joint Sealants - Pool Deck	2	10-Sep-24	11-Sep-24	0													Joint Sealants - Pool Deck																
324	PROJECT CLOSEOUT		56	09-Dec-24	28-Feb-25	0																													
325	660.CLS	Punchlist Inspection	4	09-Dec-24	12-Dec-24	0																									Punchlist Inspection				
326	661.CLS	In-Service and Training	10	09-Dec-24	20-Dec-24	31																									In-Service and Training				
327	662.CLS	Complete Punchlist	7	13-Dec-24	23-Dec-24	0																									Complete Punchlist				
328	663.CLS	Rain Allowance	30	24-Dec-24	06-Feb-25	0																									Rain Allowance				
329	664.CLS	Administrative Closeout	15	07-Feb-25	28-Feb-25	0																									Administrative Closeout				

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE SCHEDULE
ALL

9 of 9
Data Date: 06-Nov-23
Run Date: 16-Jan-24 / 11:46