



AMG & Associates Inc.
26535 Summit Circle
Santa Clarita, California 91350
P: (661) 251-7401

Project: 01-23-172 Newport Beach Library
Lecture Hall
998 Avocado Avenue
Newport Beach, California 92660

Submittal #01320-1.2 - Baseline Schedule
01320 - Construction Progress Documentation


Revision	2	Submittal Manager	Abdul Saadat (AMG & Associates, Inc.)
Status	Pending	Date Created	May 30, 2024
Issue Date	May 30, 2024	Spec Section	01320 - Construction Progress Documentation
Responsible Contractor	AMG & Associates, Inc.	Received From	
Received Date		Submit By	
Final Due Date	Jun 27, 2024	Lead Time	
		Cost Code	
Location		Type	Schedule
Approvers	Abdul Saadat (AMG & Associates, Inc.)		
Ball in Court	Abdul Saadat (AMG & Associates, Inc.)		
Distribution			
Description			
Alternate Submittal No.		Show "Contractor Reviewed"	No

Submittal Workflow

Name	Sent Date	Due Date	Returned Date	Response	Attachments
General Information Attachments					
Abdul Saadat		Jun 13, 2024	May 30, 2024	Submitted	NEWPORT - BASELINE R2 - OWNER SCHEDULE UPDATE - ALL WITH LINKS.pdf (Current)
Abdul Saadat		Jun 27, 2024		Pending	

No Exceptions Taken

Cody Roth on behalf of the City of Newport Beach
Griffin Structures
5/30/2024



 Completed Work
 Remaining Work
 Critical Work
 Milestone

BASELINE R2 SCHEDULE



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
33	02630 - STORM DRAINAGE		50	15-Feb-24	25-Apr-24	29																																
34	02630.SUB	STORM DRAINAGE - SUBMIT	10	15-Feb-24	29-Feb-24	29	STORM DRAINAGE - SUBMIT																															
35	02630.REV	STORM DRAINAGE - REVIEW / APPROVE	15	01-Mar-24	21-Mar-24	29	STORM DRAINAGE - REVIEW / APPROVE																															
36	02630.FAB	STORM DRAINAGE - PROCURE / DELIVER	25	22-Mar-24	25-Apr-24	29	STORM DRAINAGE - PROCURE / DELIVER																															
37	02720 - SANITARY SEWER SYSTEM		40	15-Feb-24	11-Apr-24	39																																
38	02720.SUB	SANITARY SEWER SYSTEM - SUBMIT	10	15-Feb-24	29-Feb-24	39	SANITARY SEWER SYSTEM - SUBMIT																															
39	02720.REV	SANITARY SEWER SYSTEM - REVIEW / APPROVE	15	01-Mar-24	21-Mar-24	39	NITARY SEWER SYSTEM - REVIEW / APPROVE																															
40	02720.FAB	SANITARY SEWER SYSTEM - PROCURE / DELIVER	15	22-Mar-24	11-Apr-24	39	SANITARY SEWER SYSTEM - PROCURE / DELIVER																															
41	02730 - STORM SEWER		50	15-Feb-24	25-Apr-24	29																																
42	02730.SUB	STORM SEWER - SUBMIT	10	15-Feb-24	29-Feb-24	29	STORM SEWER - SUBMIT																															
43	02730.REV	STORM SEWER - REVIEW / APPROVE	15	01-Mar-24	21-Mar-24	29	STORM SEWER - REVIEW / APPROVE																															
44	02730.FAB	STORM SEWER - PROCURE / DELIVER	25	22-Mar-24	25-Apr-24	29	STORM SEWER - PROCURE / DELIVER																															
45	02740 - WATER MAIN		60	15-Feb-24	09-May-24	19																																
46	02740.SUB	WATER MAIN - SUBMIT	10	15-Feb-24	29-Feb-24	19	WATER MAIN - SUBMIT																															
47	02740.REV	WATER MAIN - REVIEW / APPROVE	15	01-Mar-24	21-Mar-24	19	WATER MAIN - REVIEW / APPROVE																															
48	02740.FAB	WATER MAIN - PROCURE / DELIVER	35	22-Mar-24	09-May-24	19	WATER MAIN - PROCURE / DELIVER																															
49	02751 - CONCRETE PAVING		55	25-Jul-24	10-Oct-24	227																																
50	02751.SUB	CONCRETE PAVING - SUBMIT	10	25-Jul-24	07-Aug-24	227	CONCRETE PAVING - SUBMIT																															
51	02751.REV	CONCRETE PAVING - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	227	CONCRETE PAVING - REVIEW / APPROVE																															
52	02751.FAB	CONCRETE PAVING - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	227	CONCRETE PAVING - PROCURE / DELIVER																															
53	02810 - IRRIGATION		55	25-Jul-24	10-Oct-24	216																																
54	02810.SUB	IRRIGATION - SUBMIT	10	25-Jul-24	07-Aug-24	216	IRRIGATION - SUBMIT																															
55	02810.REV	IRRIGATION - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	216	IRRIGATION - REVIEW / APPROVE																															
56	02810.FAB	IRRIGATION - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	216	IRRIGATION - PROCURE / DELIVER																															
57	02920 - LANDSCAPE SOIL		55	25-Jul-24	10-Oct-24	219																																
58	02920.SUB	LANDSCAPE SOIL - SUBMIT	10	25-Jul-24	07-Aug-24	219	LANDSCAPE SOIL - SUBMIT																															
59	02910.REV	LANDSCAPE SOIL - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	219	LANDSCAPE SOIL - REVIEW / APPROVE																															
60	02910.FAB	LANDSCAPE SOIL - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	219	LANDSCAPE SOIL - PROCURE / DELIVER																															
61	02930 - PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER		55	25-Jul-24	10-Oct-24	219																																
62	02930.SUB	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - SUBMIT	10	25-Jul-24	07-Aug-24	219	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - SUBMIT																															
63	02930.REV	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	219	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - REVIEW / APPROVE																															
64	02930.FAB	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	219	PLANTING - TREES / SHRUBS / VINES / GROUNDCOVER - PROCURE / DELIVER																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

2 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
65	03300 - CAST IN PLACE CONCRETE		26	05-Mar-24	09-Apr-24	64																																
66	03300.SUB	CAST IN PLACE CONCRETE - SUBMIT	10	05-Mar-24	18-Mar-24	64	CAST IN PLACE CONCRETE - SUBMIT																															
67	03300.REV	CAST IN PLACE CONCRETE - REVIEW / APPROVE	15	19-Mar-24	08-Apr-24	64	CAST IN PLACE CONCRETE - REVIEW / APPROVE																															
68	03300.FAB	CAST IN PLACE CONCRETE - PROCURE / DELIVER	1	09-Apr-24	09-Apr-24	64	CAST IN PLACE CONCRETE - PROCURE / DELIVER																															
69	04420 - REINFORCED CONCRETE UNIT MASONRY		55	25-Jul-24	10-Oct-24	117																																
70	04420.SUB	REINFORCED CONCRETE UNIT MASONRY - SUBMIT	10	25-Jul-24	07-Aug-24	117	REINFORCED CONCRETE UNIT MASONRY - SUBMIT																															
71	04420.REV	REINFORCED CONCRETE UNIT MASONRY - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	117	REINFORCED CONCRETE UNIT MASONRY - REVIEW / APPROVE																															
72	04420.FAB	REINFORCED CONCRETE UNIT MASONRY - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	117	REINFORCED CONCRETE UNIT MASONRY - PROCURE / DELIVER																															
73	05120 - STRUCTURAL STEEL		75	15-Feb-24	31-May-24	40																																
74	05120.SUB	STRUCTURAL STEEL - SUBMIT	10	15-Feb-24	29-Feb-24	40	STRUCTURAL STEEL - SUBMIT																															
75	05120.REV	STRUCTURAL STEEL - REVIEW / APPROVE	15	01-Mar-24	21-Mar-24	40	STRUCTURAL STEEL - REVIEW / APPROVE																															
76	05120.FAB	STRUCTURAL STEEL - PROCURE / DELIVER	50	22-Mar-24	31-May-24	40	STRUCTURAL STEEL - PROCURE / DELIVER																															
77	05310 - STEEL DECKING		75	05-Mar-24	18-Jun-24	136																																
78	05310.SUB	STEEL DECKING - SUBMIT	10	05-Mar-24	18-Mar-24	136	STEEL DECKING - SUBMIT																															
79	05310.REV	STEEL DECKING - REVIEW / APPROVE	15	19-Mar-24	08-Apr-24	136	STEEL DECKING - REVIEW / APPROVE																															
80	05310.FAB	STEEL DECKING - PROCURE / DELIVER	50	09-Apr-24	18-Jun-24	136	STEEL DECKING - PROCURE / DELIVER																															
81	05410 - COLD FORMED STRUCTURAL STEEL METAL FRAMING		75	14-May-24	28-Aug-24	132																																
82	05410.SUB	COLD FORMED STRUCTURAL STEEL METAL FRAMING - SUBMIT	10	14-May-24	28-May-24	132	COLD FORMED STRUCTURAL STEEL METAL FRAMING - SUBMIT																															
83	05410.REV	COLD FORMED STRUCTURAL STEEL METAL FRAMING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	132	COLD FORMED STRUCTURAL STEEL METAL FRAMING - REVIEW / APPROVE																															
84	05410.FAB	COLD FORMED STRUCTURAL STEEL METAL FRAMING - PROCURE / DELIVER	50	19-Jun-24	28-Aug-24	132	COLD FORMED STRUCTURAL STEEL METAL FRAMING - PROCURE / DELIVER																															
85	05500 - METAL FABRICATIONS		55	25-Jul-24	10-Oct-24	200																																
86	05500.SUB	METAL FABRICATIONS - SUBMIT	10	25-Jul-24	07-Aug-24	200	METAL FABRICATIONS - SUBMIT																															
87	05500.REV	METAL FABRICATIONS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	200	METAL FABRICATIONS - REVIEW / APPROVE																															
88	05500.FAB	METAL FABRICATIONS - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	200	METAL FABRICATIONS - PROCURE / DELIVER																															
89	05700 - ORNAMENTAL METALS		55	25-Jul-24	10-Oct-24	204																																
90	05700.SUB	ORNAMENTAL METALS - SUBMIT	10	25-Jul-24	07-Aug-24	204	ORNAMENTAL METALS - SUBMIT																															
91	05700.REV	ORNAMENTAL METALS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	204	ORNAMENTAL METALS - REVIEW / APPROVE																															
92	05700.FAB	ORNAMENTAL METALS - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	204	ORNAMENTAL METALS - PROCURE / DELIVER																															
93	06200 - FINISH CARPENTRY		85	25-Jul-24	22-Nov-24	101																																
94	06200.SUB	FINISH CARPENTRY - SUBMIT	10	25-Jul-24	07-Aug-24	101	FINISH CARPENTRY - SUBMIT																															
95	06200.REV	FINISH CARPENTRY - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	101	FINISH CARPENTRY - REVIEW / APPROVE																															
96	06200.FAB	FINISH CARPENTRY - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	101	FINISH CARPENTRY - PROCURE / DELIVER																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

3 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
97	07210 - BUILDING INSULATION		55	25-Jul-24	10-Oct-24	183																																
98	07210.SUB	BUILDING INSULATION - SUBMIT	10	25-Jul-24	07-Aug-24	183	BUILDING INSULATION - SUBMIT																															
99	07210.REV	BUILDING INSULATION - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	183	BUILDING INSULATION - REVIEW / APPROVE																															
100	07210.FAB	BUILDING INSULATION - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	183	BUILDING INSULATION - PROCURE / DELIVER																															
101	07413 - METAL WALL PANELS		115	25-Jul-24	16-Jan-25	95																																
102	07413.SUB	METAL WALL PANELS - SUBMIT	10	25-Jul-24	07-Aug-24	95	METAL WALL PANELS - SUBMIT																															
103	07413.REV	METAL WALL PANELS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	95	METAL WALL PANELS - REVIEW / APPROVE																															
104	07413.FAB	METAL WALL PANELS - PROCURE / DELIVER	90	29-Aug-24	16-Jan-25	95	METAL WALL PANELS - PROCURE / DELIVER																															
105	07415 - PREFORMED FLAT METAL WALL SHINGLE		115	25-Jul-24	16-Jan-25	95																																
106	07415.SUB	PREFORMED FLAT METAL WALL SHINGLE - SUBMIT	10	25-Jul-24	07-Aug-24	95	PREFORMED FLAT METAL WALL SHINGLE - SUBMIT																															
107	07415.REV	PREFORMED FLAT METAL WALL SHINGLE - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	95	PREFORMED FLAT METAL WALL SHINGLE - REVIEW / APPROVE																															
108	07415.FAB	PREFORMED FLAT METAL WALL SHINGLE - PROCURE / DELIVER	90	29-Aug-24	16-Jan-25	95	PREFORMED FLAT METAL WALL SHINGLE - PROCURE / DELIVER																															
109	07430 - COMPOSITE METAL PANEL SYSTEM		115	25-Jul-24	16-Jan-25	112																																
110	07430.SUB	COMPOSITE METAL PANEL SYSTEM - SUBMIT	10	25-Jul-24	07-Aug-24	112	COMPOSITE METAL PANEL SYSTEM - SUBMIT																															
111	07430.REV	COMPOSITE METAL PANEL SYSTEM - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	112	COMPOSITE METAL PANEL SYSTEM - REVIEW / APPROVE																															
112	07430.FAB	COMPOSITE METAL PANEL SYSTEM - PROCURE / DELIVER	90	29-Aug-24	16-Jan-25	112	COMPOSITE METAL PANEL SYSTEM - PROCURE / DELIVER																															
113	07550 - THERMOPLASTIC MEMBRANE ROOFING		85	14-May-24	12-Sep-24	167																																
114	07550.SUB	THERMOPLASTIC MEMBRANE ROOFING - SUBMIT	10	14-May-24	28-May-24	167	THERMOPLASTIC MEMBRANE ROOFING - SUBMIT																															
115	07550.REV	THERMOPLASTIC MEMBRANE ROOFING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	167	THERMOPLASTIC MEMBRANE ROOFING - REVIEW / APPROVE																															
116	07550.FAB	THERMOPLASTIC MEMBRANE ROOFING - PROCURE / DELIVER	60	19-Jun-24	12-Sep-24	167	THERMOPLASTIC MEMBRANE ROOFING - PROCURE / DELIVER																															
117	08110 - STEEL DOORS AND FRAMES		85	25-Jul-24	22-Nov-24	74																																
118	08110.SUB	STEEL DOORS AND FRAMES - SUBMIT	10	25-Jul-24	07-Aug-24	74	STEEL DOORS AND FRAMES - SUBMIT																															
119	08110.REV	STEEL DOORS AND FRAMES - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	74	STEEL DOORS AND FRAMES - REVIEW / APPROVE																															
120	08110.FAB	STEEL DOORS AND FRAMES - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	74	STEEL DOORS AND FRAMES - PROCURE / DELIVER																															
121	08210 - SOLID WOOD DOORS		85	25-Jul-24	22-Nov-24	81																																
122	08210.SUB	SOLID WOOD DOORS - SUBMIT	10	25-Jul-24	07-Aug-24	81	SOLID WOOD DOORS - SUBMIT																															
123	08210.REV	SOLID WOOD DOORS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	81	SOLID WOOD DOORS - REVIEW / APPROVE																															
124	08210.FAB	SOLID WOOD DOORS - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	81	SOLID WOOD DOORS - PROCURE / DELIVER																															
125	04800 - ALUMINUM FRAMED STOREFRONTS		115	14-May-24	24-Oct-24	145																																
126	04800.SUB	ALUMINUM FRAMED STOREFRONTS - SUBMIT	10	14-May-24	28-May-24	145	ALUMINUM FRAMED STOREFRONTS - SUBMIT																															
127	04800.REV	ALUMINUM FRAMED STOREFRONTS - REVIEW / APPROVE	15	29-May-24	18-Jun-24	145	ALUMINUM FRAMED STOREFRONTS - REVIEW / APPROVE																															
128	04800.FAB	ALUMINUM FRAMED STOREFRONTS - PROCURE / DELIVER	90	19-Jun-24	24-Oct-24	145	ALUMINUM FRAMED STOREFRONTS - PROCURE / DELIVER																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

4 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
129	08800 - GLASS AND GLAZING		115	14-May-24	24-Oct-24	170																																
130	08800.SUB	GLASS AND GLAZING - SUBMIT	10	14-May-24	28-May-24	170	GLASS AND GLAZING - SUBMIT																															
131	08800.REV	GLASS AND GLAZING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	170	GLASS AND GLAZING - REVIEW / APPROVE																															
132	08800.FAB	GLASS AND GLAZING - PROCURE / DELIVER	90	19-Jun-24	24-Oct-24	170	GLASS AND GLAZING - PROCURE / DELIVER																															
133	08911 - ALUMINUM CURTAIN WALL		115	14-May-24	24-Oct-24	136																																
134	08911.SUB	ALUMINUM CURTAINWALL - SUBMIT	10	14-May-24	28-May-24	136	ALUMINUM CURTAINWALL - SUBMIT																															
135	08911.REV	ALUMINUM CURTAINWALL - REVIEW / APPROVE	15	29-May-24	18-Jun-24	136	ALUMINUM CURTAINWALL - REVIEW / APPROVE																															
136	08911.FAB	ALUMINUM CURTAINWALL - PROCURE / DELIVER	90	19-Jun-24	24-Oct-24	136	ALUMINUM CURTAINWALL - PROCURE / DELIVER																															
137	09300 - TILE MASONRY		70	25-Jul-24	31-Oct-24	192																																
138	09300.SUB	TILE MASONRY - SUBMIT	10	25-Jul-24	07-Aug-24	192	TILE MASONRY - SUBMIT																															
139	09300.REV	TILE MASONRY - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	192	TILE MASONRY - REVIEW / APPROVE																															
140	09300.FAB	TILE MASONRY - PROCURE / DELIVER	45	29-Aug-24	31-Oct-24	192	TILE MASONRY - PROCURE / DELIVER																															
141	09521 - ACOUSTICAL WALL PANELS		85	25-Jul-24	22-Nov-24	125																																
142	09521.SUB	ACOUSTICAL WALL PANELS - SUBMIT	10	25-Jul-24	07-Aug-24	125	ACOUSTICAL WALL PANELS - SUBMIT																															
143	09521.REV	ACOUSTICAL WALL PANELS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	125	ACOUSTICAL WALL PANELS - REVIEW / APPROVE																															
144	09521.FAB	ACOUSTICAL WALL PANELS - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	125	ACOUSTICAL WALL PANELS - PROCURE / DELIVER																															
145	09525 - SPECIALIZED ACOUSTICAL CEILING PANELS		115	25-Jul-24	16-Jan-25	81																																
146	09525.SUB	SPECIALIZED ACOUSTICAL CEILING PANELS - SUBMIT	10	25-Jul-24	07-Aug-24	81	SPECIALIZED ACOUSTICAL CEILING PANELS - SUBMIT																															
147	09525.REV	SPECIALIZED ACOUSTICAL CEILING PANELS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	81	SPECIALIZED ACOUSTICAL CEILING PANELS - REVIEW / APPROVE																															
148	09525.FAB	SPECIALIZED ACOUSTICAL CEILING PANELS - PROCURE / DELIVER	90	29-Aug-24	16-Jan-25	81	SPECIALIZED ACOUSTICAL CEILING PANELS - PROCURE / DELIVER																															
149	09540 - WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM		115	25-Jul-24	16-Jan-25	130																																
150	09540.SUB	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - SUBMIT	10	25-Jul-24	07-Aug-24	130	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - SUBMIT																															
151	09540.REV	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	130	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - REVIEW / APPROVE																															
152	09540.FAB	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - PROCURE / DELIVER	90	29-Aug-24	16-Jan-25	130	WOOD VENEER ACOUSTICAL WALL PANEL SYSTEM - PROCURE / DELIVER																															
153	09554 - ACOUSTICAL WOOD BAFFLES		115	05-Mar-24	14-Aug-24	191																																
154	09554.SUB	ACOUSTICAL WOOD BAFFLES - SUBMIT	10	05-Mar-24	18-Mar-24	191	ACOUSTICAL WOOD BAFFLES - SUBMIT																															
155	09554.REV	ACOUSTICAL WOOD BAFFLES - REVIEW / APPROVE	15	19-Mar-24	08-Apr-24	191	ACOUSTICAL WOOD BAFFLES - REVIEW / APPROVE																															
156	09554.FAB	ACOUSTICAL WOOD BAFFLES - PROCURE / DELIVER	90	09-Apr-24	14-Aug-24	191	ACOUSTICAL WOOD BAFFLES - PROCURE / DELIVER																															
157	09650 - RESILIENT FLOORING		55	25-Jul-24	10-Oct-24	193																																
158	09650.SUB	RESILIENT FLOORING - SUBMIT	10	25-Jul-24	07-Aug-24	193	RESILIENT FLOORING - SUBMIT																															
159	09650.REV	RESILIENT FLOORING - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	193	RESILIENT FLOORING - REVIEW / APPROVE																															
160	09650.FAB	RESILIENT FLOORING - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	193	RESILIENT FLOORING - PROCURE / DELIVER																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

5 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
161	09655 - RESILIENT WOOD STAGE FLOOR ASSEMBLIES		85	25-Jul-24	22-Nov-24	101																																
162	09655.SUB	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - SUBMIT	10	25-Jul-24	07-Aug-24	101	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - SUBMIT																															
163	09655.REV	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	101	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - REVIEW / APPROVE																															
164	09655.FAB	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	101	RESILIENT WOOD STAGE FLOOR ASSEMBLIES - PROCURE / DELIVER																															
165	09690 - CARPET TILE		85	25-Jul-24	22-Nov-24	173																																
166	09690.SUB	CARPET TILE - SUBMIT	10	25-Jul-24	07-Aug-24	173	CARPET TILE - SUBMIT																															
167	09690.REV	CARPET TILE - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	173	CARPET TILE - REVIEW / APPROVE																															
168	09690.FAB	CARPET TILE - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	173	CARPET TILE - PROCURE / DELIVER																															
169	09900 - PAINTS		55	25-Jul-24	10-Oct-24	200																																
170	09900.SUB	PAINTS - SUBMIT	10	25-Jul-24	07-Aug-24	200	PAINTS - SUBMIT																															
171	09900.REV	PAINTS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	200	PAINTS - REVIEW / APPROVE																															
172	09990.FAB	PAINTS - PROCURE / DELIVER	30	29-Aug-24	10-Oct-24	200	PAINTS - PROCURE / DELIVER																															
173	09955 - FIBERGLASS REINFORCED POLYESTER PANELS		85	14-May-24	12-Sep-24	175																																
174	09955.SUB	FIBERGLASS REINFORCED POLYESTER PANELS - SUBMIT	10	14-May-24	28-May-24	175	FIBERGLASS REINFORCED POLYESTER PANELS - SUBMIT																															
175	09955.REV	FIBERGLASS REINFORCED POLYESTER PANELS - REVIEW / APPROVE	15	29-May-24	18-Jun-24	175	FIBERGLASS REINFORCED POLYESTER PANELS - REVIEW / APPROVE																															
176	09955.FAB	FIBERGLASS REINFORCED POLYESTER PANELS - PROCURE / DELIVER	60	19-Jun-24	12-Sep-24	175	FIBERGLASS REINFORCED POLYESTER PANELS - PROCURE / DELIVER																															
177	10162 - TOILET PARTITION		85	25-Jul-24	22-Nov-24	177																																
178	10162.SUB	TOILET PARTITION - SUBMIT	10	25-Jul-24	07-Aug-24	177	TOILET PARTITION - SUBMIT																															
179	10162.REV	TOILET PARTITION - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	177	TOILET PARTITION - REVIEW / APPROVE																															
180	10162.FAB	TOILET PARTITION - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	177	TOILET PARTITION - PROCURE / DELIVER																															
181	11610 - THEATRICAL LIGHTING SYSTEM		145	14-May-24	10-Dec-24	168																																
182	11610.SUB	THEATRICAL LIGHTING SYSTEM - SUBMIT	10	14-May-24	28-May-24	168	THEATRICAL LIGHTING SYSTEM - SUBMIT																															
183	11610.REV	THEATRICAL LIGHTING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	168	THEATRICAL LIGHTING - REVIEW / APPROVE																															
184	11610.FAB	THEATRICAL LIGHTING SYSTEM - PROCURE / DELIVER	120	19-Jun-24	10-Dec-24	168	THEATRICAL LIGHTING SYSTEM - PROCURE / DELIVER																															
185	12495 - ROLLER SHADES		85	25-Jul-24	22-Nov-24	178																																
186	12495.SUB	ROLLER SHADES - SUBMIT	10	25-Jul-24	07-Aug-24	178	ROLLER SHADES - SUBMIT																															
187	12495.REV	ROLLER SHADES - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	178	ROLLER SHADES - REVIEW / APPROVE																															
188	12495.FAB	ROLLER SHADES - PROCURE / DELIVER	60	29-Aug-24	22-Nov-24	178	ROLLER SHADES - PROCURE / DELIVER																															
189	12610 - FIXED AUDIENCE SEATING		145	14-May-24	10-Dec-24	135																																
190	12610.SUB	FIXED AUDIENCE SEATING - SUBMIT	10	14-May-24	28-May-24	135	FIXED AUDIENCE SEATING - SUBMIT																															
191	12610.REV	FIXED AUDIENCE SEATING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	135	FIXED AUDIENCE SEATING - REVIEW / APPROVE																															
192	12610.FAB	FIXED AUDIENCE SEATING - PROCURE / DELIVER	120	19-Jun-24	10-Dec-24	135	FIXED AUDIENCE SEATING - PROCURE / DELIVER																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

6 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
193	14421 - VERTICAL PLATFORM WHEELCHAIR LIFTS		85	14-May-24	12-Sep-24	214																																
194	14421.SUB	VERTICAL PLATFORM WHEELCHAIR LIFTS - SUBMIT	10	14-May-24	28-May-24	214	VERTICAL PLATFORM WHEELCHAIR LIFTS - SUBMIT																															
195	14421.REV	VERTICAL PLATFORM WHEELCHAIR LIFTS - REVIEW / APPROVE	15	29-May-24	18-Jun-24	214	VERTICAL PLATFORM WHEELCHAIR LIFTS - REVIEW / APPROVE																															
196	14421.FAB	VERTICAL PLATFORM WHEELCHAIR LIFTS - PROCURE / DELIVER	60	19-Jun-24	12-Sep-24	214	VERTICAL PLATFORM WHEELCHAIR LIFTS - PROCURE / DELIVER																															
197	15300 - AUTOMATIC FIRE SPRINKLERS		85	14-May-24	12-Sep-24	83																																
198	16300.SUB	AUTOMATIC FIRE SPRINKLERS - SUBMIT	10	14-May-24	28-May-24	83	AUTOMATIC FIRE SPRINKLERS - SUBMIT																															
199	16300.REV	AUTOMATIC FIRE SPRINKLERS - REVIEW / APPROVE	15	29-May-24	18-Jun-24	83	AUTOMATIC FIRE SPRINKLERS - REVIEW / APPROVE																															
200	16300.FAB	AUTOMATIC FIRE SPRINKLERS - FABRICATE / DELIVER	60	19-Jun-24	12-Sep-24	83	AUTOMATIC FIRE SPRINKLERS - FABRICATE / DELIVER																															
201	15800 - HEATING / VENTILATION / AIR CONDITIONING		265	14-May-24	10-Jun-25	57																																
202	15800.SUB	HEATING, VENTILATION AND AIR CONDITIONING - SUBMIT	10	14-May-24	28-May-24	57	HEATING, VENTILATION AND AIR CONDITIONING - SUBMIT																															
203	15800.REV	HEATING, VENTILATION AND AIR CONDITIONING - REVIEW / APPROVE	15	29-May-24	18-Jun-24	57	HEATING, VENTILATION AND AIR CONDITIONING - REVIEW / APPROVE																															
204	15800.FAB	HEATING, VENTILATION AND AIR CONDITIONING - PROCURE / DELIVER	240	19-Jun-24	10-Jun-25	57	HEATING, VENTILATION AND AIR CONDITIONING - PROCURE / DELIVER																															
205	16160 - PANELBOARDS / TERMINAL CABINETS		205	14-May-24	17-Mar-25	100																																
206	16160.SUB	PANELBOARD AND TERMINAL CABINETS - SUBMIT	10	14-May-24	28-May-24	100	PANELBOARD AND TERMINAL CABINETS - SUBMIT																															
207	16160.REV	PANELBOARD AND TERMINAL CABINETS - REVIEW / APPROVE	15	29-May-24	18-Jun-24	100	PANELBOARD AND TERMINAL CABINETS - REVIEW / APPROVE																															
208	16160.FAB	PANELBOARD AND TERMINAL CABINETS - PROCURE / DELIVER	180	19-Jun-24	17-Mar-25	100	PANELBOARD AND TERMINAL CABINETS - PROCURE / DELIVER																															
209	16413 - AV AUDIO VISUAL SYSTEM		125	05-Mar-24	28-Aug-24	93																																
210	16413.SUB	AV AUDIO VISUAL SYSTEM - SUBMIT	10	05-Mar-24	18-Mar-24	93	AV AUDIO VISUAL SYSTEM - SUBMIT																															
211	16413.REV	AV AUDIO VISUAL SYSTEM - REVIEW / APPROVE	15	19-Mar-24	08-Apr-24	93	AV AUDIO VISUAL SYSTEM - REVIEW / APPROVE																															
212	16413.FAB	AV AUDIO VISUAL SYSTEM - PROCURE / DELIVER	100	09-Apr-24	28-Aug-24	93	AV AUDIO VISUAL SYSTEM - PROCURE / DELIVER																															
213	16500 - LIGHTING FIXTURES		205	14-May-24	17-Mar-25	99																																
214	16500.SUB	LIGHTING FIXTURES - SUBMIT	10	14-May-24	28-May-24	99	LIGHTING FIXTURES - SUBMIT																															
215	16500.REV	LIGHTING FIXTURES - REVIEW / APPROVE	15	29-May-24	18-Jun-24	99	LIGHTING FIXTURES - REVIEW / APPROVE																															
216	16500.FAB	LIGHTING FIXTURES - PROCURE / DELIVER	180	19-Jun-24	17-Mar-25	99	LIGHTING FIXTURES - PROCURE / DELIVER																															
217	SIGNS		75	25-Jul-24	07-Nov-24	187																																
218	301.SUB	SIGNS - SUBMIT	10	25-Jul-24	07-Aug-24	187	SIGNS - SUBMIT																															
219	302.REV	SIGNS - REVIEW / APPROVE	15	08-Aug-24	28-Aug-24	187	SIGNS - REVIEW / APPROVE																															
220	303.FAB	SIGNS FABRICATE AND DELIVER	50	29-Aug-24	07-Nov-24	187	SIGNS FABRICATE AND DELIVER																															
221	CONSTRUCTION		465	12-Feb-24	23-Dec-25	0																																
222	MOBILIZATION		19	12-Feb-24	08-Mar-24	63																																
223	500.MOB	MOBILIZATION	3	12-Feb-24	14-Feb-24	0	MOBILIZATION																															
224	501.MOB	SET TEMP FENCE AND GATES	3	15-Feb-24	20-Feb-24	0	SET TEMP FENCE AND GATES																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

7 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA




Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
225	502.MOB	PLACE EROSION CONTROL / SWPPP	1	21-Feb-24	21-Feb-24	7	PLACE EROSION CONTROL / SWPPP																															
226	503.MOB	COORDINATION WITH UTILITY COMPANIES FOR PLANNED UTILITY SHUTDOWNS	2	21-Feb-24	22-Feb-24	0	COORDINATION WITH UTILITY COMPANIES FOR PLANNED UTILITY SHUTDOWNS																															
227	504.MOB	PRE-CONSTRUCTION PHOTOGRAPHS / FIELD LOCATE ALL UTILITIES	1	23-Feb-24	23-Feb-24	0	PRE-CONSTRUCTION PHOTOGRAPHS / FIELD LOCATE ALL UTILITIES																															
228	505.MOB	OWNER WALK / VERIFICATION OF DEMOLITION ITEMS TO BE SALVAGED / PROTECTED	1	26-Feb-24	26-Feb-24	72	OWNER WALK / VERIFICATION OF DEMOLITION ITEMS TO BE SALVAGED / PROTECTED																															
229	506.MOB	SITE INVESTIGATION / SURVEY	5	26-Feb-24	01-Mar-24	0	SITE INVESTIGATION / SURVEY																															
230	507.MOB	LOTO SITE	5	04-Mar-24	08-Mar-24	0	LOTO SITE																															
231	DEMOLITION		21	11-Mar-24	08-Apr-24	0	DEMOLITION																															
232	509.DEM	DEMO EXT HARDSCAPE / LANDSCAPE / LIGHT POLES / WALL FOOTINGS	9	11-Mar-24	21-Mar-24	0	DEMO EXT HARDSCAPE / LANDSCAPE / LIGHT POLES / WALL FOOTINGS																															
233	510.DEM	REMOVE EXIST TRELLIS AND COLUMNS TO EXISTING LIBRARY	4	22-Mar-24	27-Mar-24	0	REMOVE EXIST TRELLIS AND COLUMNS TO EXISTING LIBRARY																															
234	511.DEM	REMOVE BRIDGE AND WALL STRUCTURE WITH/ FOOTING	4	28-Mar-24	02-Apr-24	0	REMOVE BRIDGE AND WALL STRUCTURE WITH/ FOOTING																															
235	513.DEM	REMOVE EXIST COURTYARD WALL	4	03-Apr-24	08-Apr-24	0	REMOVE EXIST COURTYARD WALL																															
236	STRUCTURE		308	09-Apr-24	07-Jul-25	57	STRUCTURE																															
237	520.STRC	SITE OVER EXCAVATION & RECOMPACT (EXCLUDES BLDG. FOOTPRINT)	8	09-Apr-24	18-Apr-24	0	SITE OVER EXCAVATION & RECOMPACT (EXCLUDES BLDG. FOOTPRINT)																															
238	521.STRC	STORM DRAIN (STREET)	20	16-Apr-24	13-May-24	0	STORM DRAIN (STREET)																															
239	522.STRC	STORM DRAIN (SITE)	15	23-Apr-24	13-May-24	0	STORM DRAIN (SITE)																															
240	523.STRC	SEWER MAIN (SITE)	10	07-May-24	20-May-24	0	SEWER MAIN (SITE)																															
241	524.STRC	WATER MAIN (SITE)	10	21-May-24	04-Jun-24	0	WATER MAIN (SITE)																															
242	525.STRC	FIRE WATER	5	29-May-24	04-Jun-24	38	FIRE WATER																															
243	526.STRC	DOMESTIC WATER	3	31-May-24	04-Jun-24	38	DOMESTIC WATER																															
244	527.STRC	CUTOVER UTILITIES COMPLETION (MILESTONE)	2	05-Jun-24	06-Jun-24	0	CUTOVER UTILITIES COMPLETION (MILESTONE)																															
245	UG UTILITIES FOR SITE		3	07-Jun-24	11-Jun-24	238	UG UTILITIES FOR SITE																															
246	U/G ELECTRICAL		3	07-Jun-24	11-Jun-24	238	U/G ELECTRICAL																															
247	530.UGELC	SITE LIGHTING UNDERGROUND CONDUITS	3	07-Jun-24	11-Jun-24	238	SITE LIGHTING UNDERGROUND CONDUITS																															
248	FOUNDATIONS		169	07-Jun-24	18-Feb-25	112	FOUNDATIONS																															
249	540.FND	BLD OVER-EX / UG UTILITY DEMO / SOIL IMPORT / RECOMPACT	12	07-Jun-24	24-Jun-24	0	BLD OVER-EX / UG UTILITY DEMO / SOIL IMPORT / RECOMPACT																															
250	541.FND	CERTIFY BUILDING PAD (MILESTONE)	0		24-Jun-24	0	CERTIFY BUILDING PAD (MILESTONE)																															
251	542.FND	U/G MEPF	5	25-Jun-24	01-Jul-24	0	U/G MEPF																															
252	FOOTINGS / GRADE BEAMS / STRUCTURAL STEEL		96	27-Jun-24	12-Nov-24	0	FOOTINGS / GRADE BEAMS / STRUCTURAL STEEL																															
253	550.FND	EXCAVATE / FORM - FOOTINGS (COLUMN FOOTINGS)	4	27-Jun-24	02-Jul-24	0	EXCAVATE / FORM - FOOTINGS (COLUMN FOOTINGS)																															
254	551.FND	REINFORCE - FOOTINGS (COLUMN FOOTINGS)	5	03-Jul-24	10-Jul-24	0	REINFORCE - FOOTINGS (COLUMN FOOTINGS)																															
255	552.FND	SET / CURE - FOOTINGS (COLUMN FOOTINGS)	5	11-Jul-24	17-Jul-24	0	SET / CURE - FOOTINGS (COLUMN FOOTINGS)																															
256	553.FND	SET DEEP COLUMNS (EARLY)	4	18-Jul-24	23-Jul-24	0	SET DEEP COLUMNS (EARLY)																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL


8 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



 Completed Work
 Remaining Work
 Critical Work
 Milestone

BASELINE R2 SCHEDULE

9 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



 Completed Work  Remaining Work  Critical Work  Milestone	BASELINE R2 SCHEDULE ALL	10 of 21 Data Date: 12-Feb-24 Run Date: 29-May-24 / 15:15
--	--	--



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
321	655.EXTNE	CURTAIN WALL ASSEMBLY BACKING AND NAILERS	7	16-Jan-25	27-Jan-25	87													CURTAIN WALL ASSEMBLY BACKING AND NAILERS																			
322	656.EXTNE	FLASHING	5	28-Jan-25	03-Feb-25	89													FLASHING																			
323	657.EXTNE	VERTICAL FIN ATTACHMENT TO VERTICAL MULLION	7	28-Jan-25	05-Feb-25	87													VERTICAL FIN ATTACHMENT TO VERTICAL MULLION																			
324	658.EXTNE	INSTALL ALUMINUM / COMPOSITE WALL PANELS	15	04-Feb-25	25-Feb-25	101													INSTALL ALUMINUM / COMPOSITE WALL PANELS																			
325	659.EXTNE	INSTALL PLASTER ASSEMBLY	20	04-Feb-25	04-Mar-25	89													INSTALL PLASTER ASSEMBLY																			
326	660.EXTNE	MEASURE GLASS / FABRICATE	20	06-Feb-25	06-Mar-25	87													MEASURE GLASS / FABRICATE																			
327	661.EXTNE	INSTALL TILE VENEER	7	05-Mar-25	13-Mar-25	89													INSTALL TILE VENEER																			
328	662.EXTNE	INSTALL INSULATED GLASS	7	07-Mar-25	17-Mar-25	87													INSTALL INSULATED GLASS																			
329	663.EXTNE	REMOVE SCAFFOLD	1	18-Mar-25	18-Mar-25	87													REMOVE SCAFFOLD																			
330	WEST ELEVATION		79	13-Dec-24	15-Apr-25	67																																
331	670.EXTWE	SET UP SCAFFOLD	1	13-Dec-24	13-Dec-24	66													SET UP SCAFFOLD																			
332	671.EXTWE	EXTERIOR WALL FRAMING	7	16-Dec-24	02-Jan-25	67													EXTERIOR WALL FRAMING																			
333	672.EXTWE	CONSTRUCT CMU WALL & FOOTING	15	16-Dec-24	14-Jan-25	129													CONSTRUCT CMU WALL & FOOTING																			
334	673.EXTWE	CURTAIN WALL ASSEMBLY BACKING AND NAILERS	30	03-Jan-25	14-Feb-25	67													CURTAIN WALL ASSEMBLY BACKING AND NAILERS																			
335	674.EXTWE	GLAZING	20	18-Feb-25	17-Mar-25	67													GLAZING																			
336	675.EXTWE	INSTALL SIGN PANEL	4	18-Mar-25	21-Mar-25	75													INSTALL SIGN PANEL																			
337	676.EXTWE	VERTICAL FIN ATTACHMENT TO VERTICAL MULLION	20	18-Mar-25	14-Apr-25	67													VERTICAL FIN ATTACHMENT TO VERTICAL MULLION																			
338	677.EXTWE	INSTALL TILE VENEER	5	24-Mar-25	28-Mar-25	75													INSTALL TILE VENEER																			
339	678.EXTWE	INSTALL DOORS	3	31-Mar-25	02-Apr-25	75													INSTALL DOORS																			
340	679.EXTWE	REMOVE SCAFFOLD	1	15-Apr-25	15-Apr-25	67													REMOVE SCAFFOLD																			
341	SOUTH ELEVATION		78	16-Dec-24	15-Apr-25	67																																
342	690.EXTSE	SET UP SCAFFOLD	1	16-Dec-24	16-Dec-24	66													SET UP SCAFFOLD																			
343	691.EXTSE	EXTERIOR WALL FRAMING	7	16-Jan-25	27-Jan-25	55													EXTERIOR WALL FRAMING																			
344	692.EXTSE	EXTERIOR WALL BACKING	3	28-Jan-25	30-Jan-25	67													EXTERIOR WALL BACKING																			
345	693.EXTSE	WALL PENETRATIONS	2	31-Jan-25	03-Feb-25	67													WALL PENETRATIONS																			
346	694.EXTSE	EXTERIOR RIGID INSULATION UNDER PANELS	5	04-Feb-25	10-Feb-25	67													EXTERIOR RIGID INSULATION UNDER PANELS																			
347	695.EXTSE	CURTAIN WALL ASSEMBLY BACKING AND NAILERS	7	11-Feb-25	20-Feb-25	67													CURTAIN WALL ASSEMBLY BACKING AND NAILERS																			
348	696.EXTSE	FLASHING	5	21-Feb-25	27-Feb-25	72													FLASHING																			
349	697.EXTSE	VERTICAL FIN ATTACHMENT TO VERTICAL MULLION	7	21-Feb-25	03-Mar-25	67													VERTICAL FIN ATTACHMENT TO VERTICAL MULLION																			
350	698.EXTSE	INSTALL ALUMINUM / COMPOSITE WALL PANELS	15	28-Feb-25	20-Mar-25	83													INSTALL ALUMINUM / COMPOSITE WALL PANELS																			
351	699.EXTSE	INSTALL PLASTER ASSEMBLY	20	28-Feb-25	27-Mar-25	72													INSTALL PLASTER ASSEMBLY																			
352	700.EXTSE	MEASURE GLASS / FABRICATE	20	04-Mar-25	31-Mar-25	67													MEASURE GLASS / FABRICATE																			

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

11 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026						
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
353	701.EXTSE	INSTALL SIGN PANEL	1	21-Mar-25	21-Mar-25	83																															
354	702.EXTSE	INSTALL TILE VENEER	7	28-Mar-25	07-Apr-25	72																															
355	703.EXTSE	INSTALL INSULATED GLASS	7	01-Apr-25	09-Apr-25	67																															
356	704.EXTSE	INSTALL DOORS	3	10-Apr-25	14-Apr-25	67																															
357	705.EXTSE	REMOVE SCAFFOLD	1	15-Apr-25	15-Apr-25	67																															
358	EAST ELEVATION		74	24-Jan-25	08-May-25	55																															
359	710.EXTEE	SET UP SCAFFOLD	1	24-Jan-25	24-Jan-25	66																															
360	711.EXTEE	EXTERIOR WALL FRAMING	7	11-Feb-25	20-Feb-25	55																															
361	712.EXTEE	EXTERIOR WALL BACKING	3	21-Feb-25	25-Feb-25	55																															
362	713.EXTEE	INSTALL GLASS ENTRY CANOPY	1	26-Feb-25	26-Feb-25	75																															
363	714.EXTEE	WALL PENETRATIONS	2	26-Feb-25	27-Feb-25	55																															
364	715.EXTEE	EXTERIOR RIGID INSULATION	5	28-Feb-25	06-Mar-25	55																															
365	716.EXTEE	CURTAIN WALL ASSEMBLY BACKING AND NAILERS	7	07-Mar-25	17-Mar-25	55																															
366	717.EXTEE	FLASHING	5	18-Mar-25	24-Mar-25	60																															
367	718.EXTEE	VERTICAL FIN ATTACHMENT TO VERTICAL MULLION	7	18-Mar-25	26-Mar-25	55																															
368	719.EXTEE	INSTALL ALUMINUM / COMPOSITE WALL PANELS	15	25-Mar-25	14-Apr-25	71																															
369	720.EXTEE	INSTALL PLASTER ASSEMBLY	20	25-Mar-25	21-Apr-25	60																															
370	721.EXTEE	MEASURE GLASS / FABRICATE	20	27-Mar-25	23-Apr-25	55																															
371	722.EXTEE	INSTALL SIGN PANEL	1	15-Apr-25	15-Apr-25	71																															
372	723.EXTEE	INSTALL TILE VENEER	7	22-Apr-25	30-Apr-25	60																															
373	724.EXTEE	INSTALL INSULATED GLASS	7	24-Apr-25	02-May-25	55																															
374	725.EXTEE	INSTALL DOORS	3	05-May-25	07-May-25	55																															
375	726.EXTEE	REMOVE SCAFFOLD	1	08-May-25	08-May-25	55																															
376	INTERIOR BUILDOUT		172	12-Dec-24	26-Aug-25	15																															
377	ROOMS - 107 / 108 / 109 / 110 / 111 / 112		106	12-Dec-24	21-May-25	66																															
378	ROUGH - IN		71	12-Dec-24	02-Apr-25	60																															
379	730.RM07-112	LAYOUT WALLS	1	12-Dec-24	12-Dec-24	60																															
380	731.RM07-112	INTERIOR FRAMING / DOOR FRAMES	10	13-Dec-24	06-Jan-25	60																															
381	732.RM07-112	SPRINKLER ROUGH-IN	10	07-Jan-25	21-Jan-25	60																															
382	733.RM07-112	CEILING FRAMING	5	22-Jan-25	28-Jan-25	60																															
383	734.RM07-112	PLUMBING ROUGH-IN @ CEILING	4	29-Jan-25	03-Feb-25	60																															
384	735.RM07-112	MECHANICAL ROUGH-IN @ CEILING	7	04-Feb-25	12-Feb-25	60																															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

12 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
385		736.RM07-112	ELECTRICAL / LIGHTS ROUGH-IN @CEILING	7	13-Feb-25	24-Feb-25	60													ELECTRICAL / LIGHTS ROUGH-IN @CEILING																		
386		737.RM07-112	PLUMBING WALL ROUGH-IN	4	25-Feb-25	28-Feb-25	60													PLUMBING WALL ROUGH-IN																		
387		738.RM07-112	MECHANICAL WALL ROUGH-IN	4	03-Mar-25	06-Mar-25	60													MECHANICAL WALL ROUGH-IN																		
388		739.RM07-112	ELECTRICAL WALL ROUGH-IN	5	07-Mar-25	13-Mar-25	60													ELECTRICAL WALL ROUGH-IN																		
389		740.RM07-112	BACKING	2	14-Mar-25	17-Mar-25	60													BACKING																		
390		741.RM07-112	INSPECTION (PRE-COVER)	2	18-Mar-25	19-Mar-25	60													INSPECTION (PRE-COVER)																		
391		742.RM07-112	DRYWALL	10	20-Mar-25	02-Apr-25	60													DRYWALL																		
392		FINISHES		35	03-Apr-25	21-May-25	66																															
393		744.RM07-112	SINK / MOP RM 112	1	03-Apr-25	03-Apr-25	95													SINK / MOP RM 112																		
394		745.RM07-112	TAPE & FINISH	7	03-Apr-25	11-Apr-25	60													TAPE & FINISH																		
395		746.RM07-112	TOILET ACCESSORIES RM 109	1	14-Apr-25	14-Apr-25	87													TOILET ACCESSORIES RM 109																		
396		747.RM07-112	SUSPENDED CEILING GRID	7	14-Apr-25	22-Apr-25	78													SUSPENDED CEILING GRID																		
397		748.RM07-112	PRIME PAINT	15	14-Apr-25	02-May-25	60													PRIME PAINT																		
398		749.RM07-112	TOILET ACCESSORIES RM 109	1	15-Apr-25	15-Apr-25	83													TOILET ACCESSORIES RM 109																		
399		750.RM07-112	HANDRAIL IN RM 109	1	15-Apr-25	15-Apr-25	92													HANDRAIL IN RM 109																		
400		751.RM07-112	TILE - RM 109	2	15-Apr-25	16-Apr-25	87													TILE - RM 109																		
401		752.RM07-112	PLUMBING FINISHES RM 109	2	16-Apr-25	17-Apr-25	86													PLUMBING FINISHES RM 109																		
402		753.RM07-112	DEVICES IN CEILING GRID	5	23-Apr-25	29-Apr-25	78													DEVICES IN CEILING GRID																		
403		754.RM07-112	CASEWORK RM 112	3	24-Apr-25	28-Apr-25	83													CASEWORK RM 112																		
404		755.RM07-112	CASEWORK RM 108	3	05-May-25	07-May-25	62													CASEWORK RM 108																		
405		756.RM07-112	LVT FLOORING - RM 107 / 110 / 111 / 112	4	05-May-25	08-May-25	74													LVT FLOORING - RM 107 / 110 / 111 / 112																		
406		757.RM07-112	MEPF TRIM	4	05-May-25	08-May-25	75													MEPF TRIM																		
407		758.RM07-112	FINAL PAINT	5	05-May-25	09-May-25	60													FINAL PAINT																		
408		759.RM07-112	RUBBER BASE - RM 107 / 110 / 111 / 112	1	09-May-25	09-May-25	74													RUBBER BASE - RM 107 / 110 / 111 / 112																		
409		760.RM07-112	CARPET - RM 108	4	12-May-25	15-May-25	60													CARPET - RM 108																		
410		761.RM07-112	DOORS AND HARDWARE	4	16-May-25	21-May-25	66													DOORS AND HARDWARE																		
411		ROOMS - 105 / 106 / 122		110	13-Dec-24	29-May-25	61																															
412		ROUGH - IN		71	13-Dec-24	03-Apr-25	61																															
413		764.RM050622	LAYOUT WALLS	1	13-Dec-24	13-Dec-24	61													LAYOUT WALLS																		
414		765.RM050622	INTERIOR FRAMING / DOOR FRAMES	10	16-Dec-24	07-Jan-25	61													INTERIOR FRAMING / DOOR FRAMES																		
415		766.RM050622	SPRINKLER ROUGH-IN	10	08-Jan-25	22-Jan-25	61													SPRINKLER ROUGH-IN																		
416		767.RM050622	CEILING FRAMING	5	23-Jan-25	29-Jan-25	61													CEILING FRAMING																		

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

13 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
417	768.RM050622	PLUMBING ROUGH-IN @ CEILING	4	30-Jan-25	04-Feb-25	61													PLUMBING ROUGH-IN @ CEILING																			
418	769.RM050622	MECHANICAL ROUGH-IN @ CEILING	7	05-Feb-25	13-Feb-25	61													MECHANICAL ROUGH-IN @ CEILING																			
419	770.RM050622	ELECTRICAL / LIGHTS ROUGH-IN @CEILING	7	14-Feb-25	25-Feb-25	61													ELECTRICAL / LIGHTS ROUGH-IN @CEILING																			
420	771.RM050622	PLUMBING WALL ROUGH-IN	4	26-Feb-25	03-Mar-25	61													PLUMBING WALL ROUGH-IN																			
421	772.RM050622	MECHANICAL WALL ROUGH-IN	4	04-Mar-25	07-Mar-25	61													MECHANICAL WALL ROUGH-IN																			
422	773.RM050622	ELECTRICAL WALL ROUGH-IN	5	10-Mar-25	14-Mar-25	61													ELECTRICAL WALL ROUGH-IN																			
423	774.RM050622	BACKING	2	17-Mar-25	18-Mar-25	61													BACKING																			
424	775.RM050622	INSPECTION (PRE-COVER)	2	19-Mar-25	20-Mar-25	61													INSPECTION (PRE-COVER)																			
425	776.RM050622	DRYWALL	10	21-Mar-25	03-Apr-25	61													DRYWALL																			
426	FINISHES		39	04-Apr-25	29-May-25	61																																
427	778.RM050622	TAPE & FINISH	7	04-Apr-25	14-Apr-25	61													TAPE & FINISH																			
428	779.RM050622	LINEAR AIR DIFFUSER - RM 105	4	15-Apr-25	18-Apr-25	80													LINEAR AIR DIFFUSER - RM 105																			
429	780.RM050622	PRIME PAINT	7	15-Apr-25	23-Apr-25	61													PRIME PAINT																			
430	781.RM050622	SUSPENDED CEILING GRID - RM 122	7	15-Apr-25	23-Apr-25	72													SUSPENDED CEILING GRID - RM 122																			
431	782.RM050622	FINAL PAINT	4	24-Apr-25	29-Apr-25	61													FINAL PAINT																			
432	783.RM050622	DEVICES IN CEILING GRID - RM 122	5	24-Apr-25	30-Apr-25	72													DEVICES IN CEILING GRID - RM 122																			
433	784.RM050622	LIGHT FIXTURES - RM 105 / 106	5	24-Apr-25	30-Apr-25	72													LIGHT FIXTURES - RM 105 / 106																			
434	785.RM050622	LVT FLOORING - RM 106 / 122	7	24-Apr-25	02-May-25	66													LVT FLOORING - RM 106 / 122																			
435	786.RM050622	CARPET - RM 105	2	30-Apr-25	01-May-25	61													CARPET - RM 105																			
436	787.RM050622	MEPF TRIM	5	01-May-25	07-May-25	72													MEPF TRIM																			
437	788.RM050622	DOORS AND HARDWARE	2	02-May-25	05-May-25	74													DOORS AND HARDWARE																			
438	789.RM050622	GLASS RAIL - RM 105	15	02-May-25	22-May-25	61													GLASS RAIL - RM 105																			
439	790.RM050622	RUBBER BASE - RM 106 / 122	4	05-May-25	08-May-25	66													RUBBER BASE - RM 106 / 122																			
440	791.RM050622	ORNAMENTAL - RM 105	5	09-May-25	15-May-25	66													ORNAMENTAL - RM 105																			
441	792.RM050622	PUNCHLIST - RM 105 / 106 / 122	4	23-May-25	29-May-25	61													PUNCHLIST - RM 105 / 106 / 122																			
442	RESTROOMS - RM 101 / 102 / 103		101	16-Dec-24	16-May-25	69																																
443	ROUGH-IN		66	16-Dec-24	28-Mar-25	69																																
444	795.RM01-03	LAYOUT WALLS	1	16-Dec-24	16-Dec-24	69													LAYOUT WALLS																			
445	796.RM01-03	INTERIOR FRAMING	10	17-Dec-24	08-Jan-25	69													INTERIOR FRAMING																			
446	797.RM01-03	SPRINKLER ROUGH-IN	5	09-Jan-25	15-Jan-25	69													SPRINKLER ROUGH-IN																			
447	798.RM01-03	CEILING FRAMING	5	16-Jan-25	23-Jan-25	69													CEILING FRAMING																			
448	799.RM01-03	PLUMBING ROUGH-IN @ CEILING	4	24-Jan-25	29-Jan-25	69													PLUMBING ROUGH-IN @ CEILING																			

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

14 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026		
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
449	800.RM01-03	MECHANICAL ROUGH-IN @ CEILING	7	30-Jan-25	07-Feb-25	69													MECHANICAL ROUGH-IN @ CEILING														
450	801.RM01-03	ELECTRICAL / LIGHTS ROUGH-IN @CEILING	7	10-Feb-25	19-Feb-25	69													ELECTRICAL / LIGHTS ROUGH-IN @CEILING														
451	802.RM01-03	PLUMBING WALL ROUGH-IN	4	20-Feb-25	25-Feb-25	69													PLUMBING WALL ROUGH-IN														
452	803.RM01-03	MECHANICAL WALL ROUGH-IN	4	26-Feb-25	03-Mar-25	69													MECHANICAL WALL ROUGH-IN														
453	804.RM01-03	ELECTRICAL WALL ROUGH-IN	5	04-Mar-25	10-Mar-25	69													ELECTRICAL WALL ROUGH-IN														
454	805.RM01-03	BACKING	2	11-Mar-25	12-Mar-25	69													BACKING														
455	806.RM01-03	INSPECTION (PRE-COVER)	2	13-Mar-25	14-Mar-25	69													INSPECTION (PRE-COVER)														
456	807.RM01-03	DRYWALL	10	17-Mar-25	28-Mar-25	69													DRYWALL														
457	FINISHES		35	31-Mar-25	16-May-25	69																											
458	809.RM01-03	WATERPROOF WALLS AND FLOORS	5	31-Mar-25	04-Apr-25	69													WATERPROOF WALLS AND FLOORS														
459	810.RM01-03	FLOOD TEST	2	07-Apr-25	08-Apr-25	69													FLOOD TEST														
460	811.RM01-03	TAPE AND FINISH	7	09-Apr-25	17-Apr-25	69													TAPE AND FINISH														
461	812.RM01-03	PRIME PAINT COAT GYPSUM BOARD CEILING / WALLS	4	18-Apr-25	23-Apr-25	69													PRIME PAINT COAT GYPSUM BOARD CEILING /WALLS														
462	813.RM01-03	PLACE HVAC DIFFUSERS / LIGHTING	2	24-Apr-25	25-Apr-25	75													PLACE HVAC DIFFUSERS / LIGHTING														
463	814.RM01-03	WALL TILE	4	24-Apr-25	29-Apr-25	69													WALL TILE														
464	815.RM01-03	PORCELAIN FLOOR TILE	4	30-Apr-25	05-May-25	69													PORCELAIN FLOOR TILE														
465	816.RM01-03	MEPF TRIM	3	06-May-25	08-May-25	69													MEPF TRIM														
466	817.RM01-03	COVER BASE TILE	3	06-May-25	08-May-25	73													COVER BASE TILE														
467	818.RM01-03	LAVATORIES / URINALS / TOILETS	3	09-May-25	13-May-25	69													LAVATORIES / URINALS / TOILETS														
468	819.RM01-03	RESTROOM STALLS	2	14-May-25	15-May-25	69													RESTROOM STALLS														
469	820.RM01-03	PAINT CEILINGS AND DOOR	2	14-May-25	15-May-25	70													PAINT CEILINGS AND DOOR														
470	821.RM01-03	DOORS AND HARDWARE	1	16-May-25	16-May-25	69													DOORS AND HARDWARE														
471	ENTRY LOBBY - RM 104		31	10-Feb-25	25-Mar-25	107																											
472	823.RM104	OVERHEAD MEP ROUGH-IN	5	10-Feb-25	14-Feb-25	107													OVERHEAD MEP ROUGH-IN														
473	824.RM104	HANG OVERHEAD GYPSUM BOARD	10	18-Feb-25	03-Mar-25	107													HANG OVERHEAD GYPSUM BOARD														
474	825.RM104	PAINT OVERHEAD GYPSUM BOARD	5	04-Mar-25	10-Mar-25	107													PAINT OVERHEAD GYPSUM BOARD														
475	826.RM104	INSTALL CARPET	2	11-Mar-25	12-Mar-25	107													INSTALL CARPET														
476	827.RM104	INSTALL RECESSED LIGHTING AND ARCHITECTURAL LIGHTING FIXTURE	3	13-Mar-25	17-Mar-25	107													INSTALL RECESSED LIGHTING AND ARCHITECTURAL LIGHTING FIXTURE														
477	828.RM104	INTERIOR SIGNAGE	1	18-Mar-25	18-Mar-25	107													INTERIOR SIGNAGE														
478	829.RM104	WINDOW MOTORIZED SHADES	5	19-Mar-25	25-Mar-25	107													WINDOW MOTORIZED SHADES														
479	AV CONTROL ROOM - RM 121		43	23-Jan-25	25-Mar-25	107																											
480	ROUGH IN		20	23-Jan-25	20-Feb-25	107																											

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

15 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA




Activity ID		Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026							
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
481		832.RM121	INTERIOR OVERHEAD / WALL FRAMING	4	23-Jan-25	28-Jan-25	82													INTERIOR OVERHEAD / WALL FRAMING																		
482		833.RM121	ELECTRICAL ROUGH-IN	3	29-Jan-25	31-Jan-25	107													ELECTRICAL ROUGH-IN																		
483		834.RM121	MEASURE CASEWORK AND CONFIRM BACKING	1	03-Feb-25	03-Feb-25	107													MEASURE CASEWORK AND CONFIRM BACKING																		
484		835.RM121	AUDIO / VISUAL ROUGH-IN	5	04-Feb-25	10-Feb-25	107													AUDIO / VISUAL ROUGH-IN																		
485		836.RM121	BATT INSULATION	1	11-Feb-25	11-Feb-25	107													BATT INSULATION																		
486		837.RM121	HANG DRYWALL	3	12-Feb-25	14-Feb-25	107													HANG DRYWALL																		
487		838.RM121	ACOUSTICAL PANEL WALL BACKING	2	18-Feb-25	19-Feb-25	107													ACOUSTICAL PANEL WALL BACKING																		
488		839.RM121	DOOR FRAMES	1	20-Feb-25	20-Feb-25	107													DOOR FRAMES																		
489		FINISHES		23	21-Feb-25	25-Mar-25	107																															
490		841.RM121	INSTALL FIXED AND SLIDING WINDOW SYSTEM	1	21-Feb-25	21-Feb-25	107													INSTALL FIXED AND SLIDING WINDOW SYSTEM																		
491		842.RM121	TAPE & FINISH	5	24-Feb-25	28-Feb-25	107													TAPE & FINISH																		
492		843.RM121	PRIME & PAINT WALLS	4	03-Mar-25	06-Mar-25	107													PRIME & PAINT WALLS																		
493		844.RM121	PAINT CEILING	1	07-Mar-25	07-Mar-25	107													PAINT CEILING																		
494		845.RM121	CARPET FLOOR TILE	2	10-Mar-25	11-Mar-25	107													CARPET FLOOR TILE																		
495		846.RM121	INSTALL CEILING LIGHTING / ROOMS CONTROLS	5	12-Mar-25	18-Mar-25	107													INSTALL CEILING LIGHTING / ROOMS CONTROLS																		
496		847.RM121	CASEWORK	4	19-Mar-25	24-Mar-25	107													CASEWORK																		
497		848.RM121	HANG / TRIM DOORS	1	25-Mar-25	25-Mar-25	107													HANG / TRIM DOORS																		
498		PLATFORM - RM 119 / LECTURE HALL - RM 120 - DANCE FLOOR MONTH 14 TO 16		157	13-Jan-25	25-Aug-25	0																															
499		LECTURE HALL		157	13-Jan-25	25-Aug-25	0																															
500		OVERHEAD		78	13-Jan-25	02-May-25	31																															
501		811.RM1920	INSTALL TEMP SCAFFOLD PLATFORM / DANCE FLOOR	7	13-Jan-25	22-Jan-25	0													INSTALL TEMP SCAFFOLD PLATFORM / DANCE FLOOR																		
502		853.RM1920	OVERHEAD ELECTRICAL	10	23-Jan-25	05-Feb-25	0													OVERHEAD ELECTRICAL																		
503		812.RM1920	OVERHEAD MECHANICAL	10	23-Jan-25	05-Feb-25	0													OVERHEAD MECHANICAL																		
504		855.RM1920	OVERHEAD FIRE SUPPRESSION	10	23-Jan-25	05-Feb-25	0													OVERHEAD FIRE SUPPRESSION																		
505		856.RM1920	OVERHEAD PLUMBING	10	23-Jan-25	05-Feb-25	0													OVERHEAD PLUMBING																		
506		857.RM1920	OVERHEAD AUDIO VISUAL	10	23-Jan-25	05-Feb-25	0													OVERHEAD AUDIO VISUAL																		
507		858.RM1920	FRAMING FOR PANELS	6	06-Feb-25	13-Feb-25	0													FRAMING FOR PANELS																		
508		859.RM1920	ACOUSTIC PANEL CLOUDS	6	14-Feb-25	24-Feb-25	31													ACOUSTIC PANEL CLOUDS																		
509		860.RM1920	LIGHT FIXTURES	7	25-Feb-25	05-Mar-25	31													LIGHT FIXTURES																		
510		861.RM1920	MEPF TRIM	6	06-Mar-25	13-Mar-25	31													MEPF TRIM																		
511		862.RM1920	STAGE CLOUD	12	14-Mar-25	31-Mar-25	31													STAGE CLOUD																		
512		863.RM1920	ACOUSTIC CEILING CLOUDS	10	01-Apr-25	14-Apr-25	31													ACOUSTIC CEILING CLOUDS																		


- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

16 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15




 Completed Work  Remaining Work  Critical Work  Milestone	BASELINE R2 SCHEDULE ALL	17 of 21 Data Date: 12-Feb-24 Run Date: 29-May-24 / 15:15
--	--	--



 Completed Work  Remaining Work  Critical Work  Milestone	BASELINE R2 SCHEDULE ALL	18 of 21 Data Date: 12-Feb-24 Run Date: 29-May-24 / 15:15
--	--	--



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

19 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026		
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
609	960.PRKLT	CONCRETE CURBS & GUTTERS / PLANTER ISLANDS	7	13-May-25	21-May-25	67													CONCRETE CURBS & GUTTERS / PLANTER ISLANDS														
610	961.PRKLT	3FT V GUTTER	1	22-May-25	22-May-25	75													3FT V GUTTER														
611	962.PRKLT	IRRIGATION SYSTEM	3	22-May-25	27-May-25	78													IRRIGATION SYSTEM														
612	963.PRKLT	RECONFIGURE PATHWAY	5	22-May-25	29-May-25	81													RECONFIGURE PATHWAY														
613	964.PRKLT	4" AC PAVING PARKING STALLS	3	23-May-25	28-May-25	75													4" AC PAVING PARKING STALLS														
614	965.PRKLT	FULL AC PAVING TO CONNECT TO EXISTING	2	29-May-25	30-May-25	75													FULL AC PAVING TO CONNECT TO EXISTING														
615	966.PRKLT	PLANTERS / LANDSCAPING	5	02-Jun-25	06-Jun-25	75													PLANTERS / LANDSCAPING														
616	967.PRKLT	DECOMPOSED GRANITE	2	09-Jun-25	10-Jun-25	75													DECOMPOSED GRANITE														
617	EAST PARKING IMPROVEMENTS		21	22-May-25	20-Jun-25	67																											
618	969.EPRKLT	INSTALL CURB INLET / LOCAL DEPRESSION	3	22-May-25	27-May-25	67													INSTALL CURB INLET / LOCAL DEPRESSION														
619	970.EPRKLT	ACCESSIBLE CURB ACCESS RAMP	2	28-May-25	29-May-25	67													ACCESSIBLE CURB ACCESS RAMP														
620	971.EPRKLT	CONCRETE CURBS & GUTTERS / PLANTER ISLANDS	5	30-May-25	05-Jun-25	67													CONCRETE CURBS & GUTTERS / PLANTER ISLANDS														
621	972.EPRKLT	4" AC PARKING STALLS	2	06-Jun-25	09-Jun-25	67													4" AC PARKING STALLS														
622	973.EPRKLT	LIGHT POLES WITH/ FOOTINGS	4	06-Jun-25	11-Jun-25	67													LIGHT POLES WITH/ FOOTINGS														
623	974.EPRKLT	FULL AC PAVING TO CONNECT TO EXISTING	2	10-Jun-25	11-Jun-25	67													FULL AC PAVING TO CONNECT TO EXISTING														
624	975.EPRKLT	IRRIGATION SYSTEM	2	12-Jun-25	13-Jun-25	67													IRRIGATION SYSTEM														
625	976.EPRKLT	PLANTERS / LANDSCAPING	5	16-Jun-25	20-Jun-25	67													PLANTERS / LANDSCAPING														
626	AVOCADO AVE LANDSCAPING		20	27-May-25	23-Jun-25	66																											
627	978.LND	MONUMENT SIGN & FOOTING	5	27-May-25	02-Jun-25	66													MONUMENT SIGN & FOOTING														
628	979.LND	BIO FILTRATION BASIN	7	03-Jun-25	11-Jun-25	66													BIO FILTRATION BASIN														
629	980.LND	IRRIGATION SYSTEM	3	12-Jun-25	16-Jun-25	66													IRRIGATION SYSTEM														
630	981.LND	LANDSCAPING	5	17-Jun-25	23-Jun-25	66													LANDSCAPING														
631	PUNCHLIST / COMMISSIONING		46	26-Aug-25	29-Oct-25	0																											
632	983.PNCX	EQUIPMENT START-UP	5	26-Aug-25	02-Sep-25	0													EQUIPMENT START-UP														
633	984.PNCX	HVAC PRESSURE / BALANCING	5	03-Sep-25	09-Sep-25	0													HVAC PRESSURE / BALANCING														
634	985.PNCX	CALUMNIATION	5	10-Sep-25	16-Sep-25	0													CALUMNIATION														
635	986.PNCX	ELECTRICAL START-UP & TESTING	7	17-Sep-25	25-Sep-25	0													ELECTRICAL START-UP & TESTING														
636	987.PNCX	AMG PRE-CHECK PUNCHLIST	5	26-Sep-25	02-Oct-25	0													AMG PRE-CHECK PUNCHLIST														
637	988.PNCX	AMG PUNCH LIST CORRECTIONS	9	03-Oct-25	15-Oct-25	0													AMG PUNCH LIST CORRECTIONS														
638	989.PNCX	OWNER PUNCHLIST	10	16-Oct-25	29-Oct-25	0													OWNER PUNCHLIST														
639	INCLEMENT WEATHER ALLOWANCE / CLOSEOUT		36	30-Oct-25	23-Dec-25	0																											
640	991.PNCX	FINAL CLEAN UP	5	30-Oct-25	05-Nov-25	0													FINAL CLEAN UP														

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

20 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15



NEWPORT BEACH LIBRARY LECTURE HALL
NEWPORT BEACH, CALIFORNIA



#	Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2024												2025												2026					
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
641	992.PNCX	INCLEMENT WEATHER ALLOWANCE (21 WORKING DAYS)	21	06-Nov-25	09-Dec-25	0	INCLEMENT WEATHER ALLOWANCE (21 WORKING DAYS)																													
642	993.PNCX	DEMOBILIZATION	5	10-Dec-25	16-Dec-25	0	DEMOBILIZATION																													
643	994.PNCX	CLOSEOUT	5	17-Dec-25	23-Dec-25	0	CLOSEOUT																													

- Completed Work
- Remaining Work
- Critical Work
- Milestone

BASELINE R2 SCHEDULE
ALL

21 of 21
Data Date: 12-Feb-24
Run Date: 29-May-24 / 15:15