



ADDAMS ELEMENTARY SCHOOL BUILDING  
ADDITIONS & MODERNIZATION  
FRESNO UNIFIED SCHOOL DISTRICT

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2024										
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep		
1	Addams Elementary School Building - Mar 2024 Update		736	99	20-Aug-21 A	19-Aug-24	0										
2	Milestones		736	99	20-Aug-21 A	19-Aug-24	0										
3	MILE-1040	Project Duration	663	51	20-Aug-21 A	11-Jun-24	-15										
4	MILE-1060	End Project- CCD (5/20/24 with 10 Rain Days)	0	0		11-Jun-24*	-22										
5	MILE-1110	Work Area 4- Complete (Building)	0	0		11-Jun-24*	-15										
6	MILE-1270	Work Area 4 Playfield Remaining Scope (Summer Work)	0	0		19-Aug-24*	0										
7	School Session Breaks		8	1	25-Mar-24 A	01-Apr-24	49										
8	SSBRK-1030	Spring Break (3/25/24 to 4/1/24)	8	1	25-Mar-24 A	01-Apr-24	49										
9	Construction		88	84	30-Mar-24 A	29-Jul-24	15										
10	Work Area #4- Admin Remodel to Class Rm.& Remove Interim Hsng		88	84	30-Mar-24 A	29-Jul-24	15										
11	4WA-1000	Demo & Abate Existing Admin	3	1	30-Mar-24 A	01-Apr-24	-15										
12	4WA-1030	Demo Ex Walls, Doors, Windows, & Board-up	2	2	30-Mar-24 A	02-Apr-24	13										
13	4WA-1080	Demo N Corridor Opening & Frame-in	3	11	31-Mar-24 A	15-Apr-24	-15										
14	4WA-1060	Demo HVAC Ducts/Units	10	11	31-Mar-24 A	15-Apr-24	4										
15	4WA-1050	Demo Elec, LV-Incl Panels & Relocations	9	12	31-Mar-24 A	16-Apr-24	3										
16	4WA-1020	Demo Ex Walkways & Handrails	3	3	15-Apr-24	17-Apr-24	17										
17	4WA-1040.1	Sawcut	4	4	16-Apr-24	19-Apr-24	-15										
18	4WA-1040	Demo Ex Plumbing Roughin	3	3	19-Apr-24	23-Apr-24	-15										
19	4WA-1260	Concrete Retaining Wall	3	3	22-Apr-24	24-Apr-24	-15										
20	4WA-1280	Interior Foundation Work	5	5	22-Apr-24	26-Apr-24	-15										
21	4WA-1270	Exterior Concrete Walkways	5	5	22-Apr-24	26-Apr-24	10										
22	4WA-1100	Install N Structural Walls, Columns & Beams	3	3	26-Apr-24	30-Apr-24	-15										
23	4WA-1100.2	Roof Repair	3	3	01-May-24	03-May-24	-15										
24	4WA-1100.1	Rough & Wall Framing	4	4	01-May-24	06-May-24	-15										
25	4WA-1100.3	New AC Units / Ductwork	5	5	06-May-24	10-May-24	-15										
26	4WA-1100.4	Fire Alarm System	5	5	06-May-24	10-May-24	-15										
27	4WA-1100.5	IDF Cabinet / Rough-In Fiber	5	5	06-May-24	10-May-24	-15										
28	4WA-1100.6	Intrusion	5	5	06-May-24	10-May-24	-15										
29	4WA-1120	Roughin N Plumbing	3	3	07-May-24	09-May-24	-15										
30	4WA-1210	Install N Metal Doors, Hardware, and Windows	3	3	07-May-24	09-May-24	1										
31	4WA-1110	Roughin N Elec, Data, Intrusion & FA	6	6	07-May-24	14-May-24	-15										
32	4WA-1240	Exterior Lath / Plaster	8	8	07-May-24	16-May-24	4										
33	4WA-1090	Roughin Elec & LV [Int &Ext]	9	9	07-May-24	17-May-24	-15										

- Completed Work
- Remaining Work
- Critical Work
- ◆

◆ Milestone

MAR 2024 SCHEDULE UPDATE  
REMAINING

1 of 3  
Data Date: 31-Mar-24  
Run Date: 17-Apr-24 / 14:50



ADDAMS ELEMENTARY SCHOOL BUILDING  
ADDITIONS & MODERNIZATION  
FRESNO UNIFIED SCHOOL DISTRICT

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2024								
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
34	4WA-1130	Install N R-19 Insulation	2	2	13-May-24	14-May-24	-15	Install N R-19 Insulation								
35	4WA-1140	Hang Gypsum	5	5	13-May-24	17-May-24	-15	Hang Gypsum								
36	4WA-1150	Gypsum Mud & Tape	5	5	20-May-24	24-May-24	-15	Gypsum Mud & Tape								
37	4WA-1170	Interior Painting / Exterior	2	2	24-May-24	28-May-24	-15	Interior Painting / Exterior								
38	4WA-1190	Tackboard	2	2	24-May-24	28-May-24	-15	Tackboard								
39	4WA-1200	Suspension Ceiling System	3	3	28-May-24	30-May-24	-13	Suspension Ceiling System								
40	4WA-1180	N Casework	3	3	29-May-24	31-May-24	-12	N Casework								
41	4WA-1160	N Lighting System	4	4	29-May-24	03-Jun-24	-15	N Lighting System								
42	4WA-1230	Resilient Flooring Install	2	2	04-Jun-24	05-Jun-24	-15	Resilient Flooring Install								
43	4WA-1220	Carpet Install	4	4	04-Jun-24	07-Jun-24	-13	Carpet Install								
44	Work Area #4- Playfield		37	37	06-Jun-24	29-Jul-24	15									
45	Work Area #4 Playfield Remaning Scope (6/6/24 to 8/19/24)		37	37	06-Jun-24	29-Jul-24	15									
46	4PLY-1270	Start of Summer Work	0	0	06-Jun-24*		0	Start of Summer Work								
47	4PLY-1140	Demo Trees - Remaining Scope	1	1	06-Jun-24	06-Jun-24	15	Demo Trees - Remaining Scope								
48	4PLY-1150	Electrical, Fire, Data & Water Plumbing Safe Off	2	2	06-Jun-24	07-Jun-24	15	Electrical, Fire, Data & Water Plumbing Safe Off								
49	4PLY-1130	Remove Portables & Utilities	7	7	10-Jun-24	18-Jun-24	15	Remove Portables & Utilities								
50	4PLY-1160	Demo Veg and Asphalt	2	2	19-Jun-24	20-Jun-24	15	Demo Veg and Asphalt								
51	4PLY-1170	Rough/Fine Grade - Remaining Scope	2	2	21-Jun-24	24-Jun-24	15	Rough/Fine Grade - Remaining Scope								
52	4PLY-1180	Concrete Walkways - Remaining Scope	5	5	25-Jun-24	01-Jul-24	15	Concrete Walkways - Remaining Scope								
53	4PLY-1190	Irrigation - Remaining Scope	5	5	02-Jul-24	09-Jul-24	15	Irrigation - Remaining Scope								
54	4PLY-1200	Removal of Playground Chips	1	1	10-Jul-24	10-Jul-24	15	Removal of Playground Chips								
55	4PLY-1210	Concrete Demo Playground Curbs	1	1	11-Jul-24	11-Jul-24	15	Concrete Demo Playground Curbs								
56	4PLY-1220	Playground Concrete Mow Strip	1	1	12-Jul-24	12-Jul-24	15	Playground Concrete Mow Strip								
57	4PLY-1230	Drain Riser Pipe NDS Round Polyolefin Grate	1	1	15-Jul-24	15-Jul-24	15	Drain Riser Pipe NDS Round Polyolefin Grate								
58	4PLY-1260	Concrete Rat Slab	2	2	16-Jul-24	17-Jul-24	15	Concrete Rat Slab								
59	4PLY-1240	Playground Ruber Tiles	5	5	18-Jul-24	24-Jul-24	15	Playground Ruber Tiles								
60	4PLY-1250	Punchlist / Site Clean Up	3	3	25-Jul-24	29-Jul-24	15	Punchlist / Site Clean Up								
61	Post Construction		51	51	01-Apr-24	11-Jun-24	-15									
62	Closeout Submittals		9	9	01-Apr-24	11-Apr-24	27									
63	Closeout Submittal Development		4	4	01-Apr-24	04-Apr-24	27									
64	CLS-1000	Submit As Builts	4	4	01-Apr-24	04-Apr-24	27	Submit As Builts								
65	CLS-1010	Submit O&Ms	4	4	01-Apr-24	04-Apr-24	27	Submit O&Ms								
66	Closeout Submittal Review & Approval		5	5	05-Apr-24	11-Apr-24	27									

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE  
REMAINING

2 of 3  
Data Date: 31-Mar-24  
Run Date: 17-Apr-24 / 14:50

ADDAMS ELEMENTARY SCHOOL BUILDING

ADDITIONS & MODERNIZATION

FRESNO UNIFIED SCHOOL DISTRICT

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2024											
								Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep			
67	CLS-1020	R&A As Builts	5	5	05-Apr-24	11-Apr-24	27				R&A As Builts								
68	CLS-1030	R&A O&Ms	5	5	05-Apr-24	11-Apr-24	27				R&A O&Ms								
69	Closeout Activities		6	6	04-Jun-24	11-Jun-24	-15												
70	CLS-1040	Perform Contractor Pre-Final Inspection	1	1	04-Jun-24	04-Jun-24	-15					Perform Contractor Pre-Final Inspection							
71	CLS-1070	Perform Owner Punch	2	2	05-Jun-24	06-Jun-24	-15					Perform Owner Punch							
72	CLS-1100	Training & Demonstrations	2	2	07-Jun-24	10-Jun-24	-15					Training & Demonstrations							
73	CLS-1110	Final Clean	2	2	07-Jun-24	10-Jun-24	-15					Final Clean							
74	CLS-1120	Demobilize	1	1	11-Jun-24	11-Jun-24	-15					Demobilize							