



<div style="display: flex; align-items: center; margin-bottom: 5px;"> <div style="width: 15px; height: 10px; background-color: orange; margin-right: 5px;"></div> <div>Completed Work</div> </div> <div style="display: flex; align-items: center; margin-bottom: 5px;"> <div style="width: 15px; height: 10px; background-color: green; margin-right: 5px;"></div> <div>Remaining Work</div> </div> <div style="display: flex; align-items: center; margin-bottom: 5px;"> <div style="width: 15px; height: 10px; background-color: red; margin-right: 5px;"></div> <div>Critical Work</div> </div> <div style="display: flex; align-items: center;"> <div style="width: 10px; height: 10px; border: 1px solid black; margin-right: 5px;"></div> <div>◆ Milestone</div> </div>	<h2 style="margin: 0;">MAR 2024 SCHEDULE UPDATE</h2> <h2 style="margin: 0;">ALL FOR SUBCONTRACTORS</h2>	<p>1 of 13</p> <p>Data Date: 31-Mar-24</p> <p>Run Date: 17-Apr-24 / 14:46</p>
--	---	---



ADDAMS ELEMENTARY SCHOOL BUILDING
ADDITIONS & MODERNIZATION
FRESNO UNIFIED SCHOOL DISTRICT



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024							
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
42	Delay-2040	Install Temp Panelboard	2	0	15-Dec-21 A	17-Dec-21 A	all Temp Panelboard															
43	Delay-2041	Install Temp Infrastructure	2	0	15-Dec-21 A	17-Dec-21 A	Temp Infrastructure															
44	Preconstruction		369	0	23-Aug-21 A	01-Mar-23 A																
45	Submittals		338	0	24-Aug-21 A	01-Mar-23 A																
46	Submittal Development		324	0	24-Aug-21 A	01-Mar-23 A																
47	SDEV-1000	Submit Div 3- Concrete	5	0	24-Aug-21 A	24-Aug-21 A																
48	SDEV-1060	Submit Div 9- Finishes	5	0	08-Sep-21 A	08-Sep-21 A																
49	SDEV-1020	Submit Div 5- Metals	5	0	09-Sep-21 A	09-Sep-21 A																
50	SDEV-1090	Submit Div 22- Plumbing	5	0	15-Sep-21 A	15-Sep-21 A																
51	SDEV-1050	Submit Div 8- Openings	5	0	17-Sep-21 A	17-Sep-21 A																
52	SDEV-1130	Submit Div 28- ESS	5	0	27-Sep-21 A	27-Sep-21 A																
53	SDEV-1140	Submit Div 31- Earthwork	5	0	28-Sep-21 A	28-Sep-21 A																
54	SDEV-1110	Submit Div 26- Elec	5	0	07-Oct-21 A	07-Oct-21 A																
55	SDEV-1040	Submit Div 7- Thermal & Moisture Protection	5	0	01-Nov-21 A	01-Nov-21 A																
56	SDEV-1120	Submit Div 27- Comms	5	0	01-Nov-21 A	01-Nov-21 A																
57	SDEV-1080	Submit Div 21- Sprinklers	5	0	23-Nov-21 A	23-Nov-21 A																
58	SDEV-1030	Submit Div 6- Wood	5	0	24-Nov-21 A	24-Nov-21 A																
59	SDEV-1100	Submit Div 23- HVAC	5	0	03-Dec-21 A	03-Dec-21 A																
60	SDEV-1070	Submit Div 10- Specialties	5	0	20-Jan-22 A	20-Jan-22 A																
61	SDEV-1150	Submit Div 32- Ext Improv	5	0	01-Mar-23 A	01-Mar-23 A	Submit Div 32- Ext Improv															
62	Submittal Review & Approval		338	0	24-Aug-21 A	01-Mar-23 A																
63	R&A-10	R&A Div 3- Concrete	14	0	24-Aug-21 A	09-Feb-22 A																
64	R&A-60	R&A Div 8- Openings	14	0	26-Aug-21 A	17-Sep-21 A																
65	R&A-70	R&A Div 9- Finishes	14	0	08-Sep-21 A	08-Dec-21 A																
66	R&A-30	R&A Div 5- Metals	14	0	09-Sep-21 A	20-Dec-21 A																
67	R&A-100	R&A Div 22- Plumbing	14	0	15-Sep-21 A	15-Sep-21 A																
68	R&A-140	R&A Div 28- ESS	14	0	27-Sep-21 A	27-Sep-21 A																
69	R&A-150	R&A Div 31- Earthwork	14	0	28-Sep-21 A	12-Oct-21 A																
70	R&A-120	R&A Div 26- Elec	14	0	07-Oct-21 A	07-Oct-21 A																
71	R&A-130	R&A Div 27- Comms	14	0	01-Nov-21 A	12-Nov-21 A																
72	R&A-50	R&A Div 7- Thermal & Moisture Protection	14	0	01-Nov-21 A	01-Mar-23 A																
73	R&A-90	R&A Div 21- Sprinklers	14	0	23-Nov-21 A	24-Nov-21 A																
74	R&A-40	R&A Div 6- Wood	14	0	24-Nov-21 A	11-Mar-22 A																
75	R&A-110	R&A Div 23- HVAC	14	0	03-Dec-21 A	07-Dec-21 A																
76	R&A-80	R&A Div 10- Specialties	14	0	20-Jan-22 A	01-Mar-23 A	R&A Div 10- Specialties															
77	R&A-160	R&A Div 32- Ext Improv	14	0	01-Mar-23 A	01-Mar-23 A	R&A Div 32- Ext Improv															
78	Long Lead Procurement		369	0	23-Aug-21 A	01-Mar-23 A																
79	LL-1000	City Permits	1	0	23-Aug-21 A	23-Aug-21 A																
80	Fabricate		349	0	21-Sep-21 A	01-Mar-23 A																
81	FAB-1010	Procure Electrical Finish Material	4	0	21-Sep-21 A	22-Dec-21 A																
82	FAB-1050	Procure Generators	15	0	21-Sep-21 A	22-Dec-21 A																

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE
ALL FOR SUBCONTRACTORS

2 of 13
Data Date: 31-Mar-24
Run Date: 17-Apr-24 / 14:46



<div> <div>Completed Work</div> <div>Remaining Work</div> <div>Critical Work</div> <div>Milestone</div> </div>	<div> <div>MAR 2024 SCHEDULE UPDATE</div> <div>ALL FOR SUBCONTRACTORS</div> </div>	<div> <div>3 of 13</div> <div>Data Date: 31-Mar-24</div> <div>Run Date: 17-Apr-24 / 14:46</div> </div>
--	--	--

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024					
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
124	1WA-1260	4" Asphalt Paving at "T" Portables	4	0	01-Nov-21 A	02-Nov-21 A	<div>1WA-1260 4" Asphalt Paving at "T" Portables 1WA-1390 Asphalt Landings & Walkways Around Porables & WA#1 1WA-1290 Portable Foundations & Cribbing 1WA-1310 Relocate RR Building 1WA-1350 All Wet & Dry Utl Brought in Portables 1WA-1220 Concrete Foundation / Play Structure 1WA-1300 New Playground Eqp 1WA-2050 Install New Panelboard 1WA-1000 Perform Contractor Pre-Final Inspection 1WA-1010 Perform Owner Punch 1WA-1030 Final Clean 1WA-1040 Demobilize 1WA-1020 Training & Demonstrations 2AWA-1020 Demo / Safe-Off & Cap / Reroute Utl & Irrigation 2AWA-1000 Install Temp Fence & Erosion Control 2AWA-1040 Demo Asphalt, Flag Poles, Bollards, Signs, Post Planters, Footings 2AWA-1060 Remove & Dispose of Existing Utl 2AWA-1070 Salvage Marquee, Alum Bench, Street Light, Street Sign, & Post 2AWA-1050 Demo Concrete, Play Equip, Fences, Handrails, & All Utl 2AWA-1030 Demo Portables 2AWA-1080 Remove Veg & Trees At All Work + B117:B160 WA2a 2AWA-1010 Survey WA#2 & Locate Existing Utl 2AWA-1150 Site Roughin U.G. Electrical 2AWA-1120 Fire Water Runs /PVC & FDC 2AWA-1090 Site Rough + B118:B147 Grade All Areas /WA2a 2AWA-1160 O/X, Grade Kinder Bldg M 2AWA-1200 Bldg Roughin UG Elec 2AWA-1190 Bldg M Roughin UG Plumbing 2AWA-1180 Fire Riser & Run 2AWA-1170 Excavate Foundation 2AWA-1210 Setup Fndtn Formwork 2AWA-1220 Fndtn Reinforcing & Hardware 2AWA-1230 Cast-in-place Concrete / Foundation 2AWA-1630 Form Slab on Grade 2AWA-1640 Install Reinforcing for Slab 2AWA-1650 Pour Slab on Grade 2AWA-1240 Structural Steel 2AWA-1250 Structural / Non-Structural Framing /Roof 2AWA-1330 Exterior Sheathing</div>													
125	1WA-1390	Asphalt Landings & Walkways Around Porables & WA#1	1	0	02-Nov-21 A	02-Nov-21 A														
126	1WA-1290	Portable Foundations & Cribbing	5	0	04-Nov-21 A	24-Nov-21 A														
127	1WA-1310	Relocate RR Building	1	0	15-Nov-21 A	15-Nov-21 A														
128	1WA-1350	All Wet & Dry Utl Brought in Portables	5	0	18-Nov-21 A	01-Dec-21 A														
129	1WA-1220	Concrete Foundation / Play Structure	5	0	02-Dec-21 A	08-Dec-21 A														
130	1WA-1300	New Playground Eqp	8	0	02-Dec-21 A	10-Dec-21 A														
131	1WA-2050	Install New Panelboard	5	0	19-Aug-22 A	19-Aug-22 A														
132	Post Construction- #1		5	0	28-Feb-22 A	11-Mar-22 A														
133	1CL-1000	Perform Contractor Pre-Final Inspection	1	0	28-Feb-22 A	28-Feb-22 A														
134	1CL-1010	Perform Owner Punch	5	0	01-Mar-22 A	11-Mar-22 A														
135	1CL-1030	Final Clean	3	0	02-Mar-22 A	07-Mar-22 A														
136	1CL-1040	Demobilize	1	0	07-Mar-22 A	08-Mar-22 A														
137	1CL-1020	Training & Demonstrations	3	0	07-Mar-22 A	10-Mar-22 A														
138	Work Area #2A- Early Learning & Shade Str.		321	0	07-Mar-22 A	19-Sep-23 A														
139	2AWA-1020	Demo / Safe-Off & Cap / Reroute Utl & Irrigation	4	0	07-Mar-22 A	24-Mar-22 A														
140	2AWA-1000	Install Temp Fence & Erosion Control	1	0	08-Mar-22 A	09-Mar-22 A														
141	2AWA-1040	Demo Asphalt, Flag Poles, Bollards, Signs, Post Planters, Footings	2	0	14-Mar-22 A	15-Mar-22 A														
142	2AWA-1060	Remove & Dispose of Existing Utl	4	0	14-Mar-22 A	15-Mar-22 A														
143	2AWA-1070	Salvage Marquee, Alum Bench, Street Light, Street Sign, & Post	3	0	14-Mar-22 A	16-Mar-22 A														
144	2AWA-1050	Demo Concrete, Play Equip, Fences, Handrails, & All Utl	4	0	14-Mar-22 A	17-Mar-22 A														
145	2AWA-1030	Demo Portables	4	0	14-Mar-22 A	31-Mar-22 A														
146	2AWA-1080	Remove Veg & Trees At All Work + B117:B160 WA2a	1	0	16-Mar-22 A	16-Mar-22 A														
147	2AWA-1010	Survey WA#2 & Locate Existing Utl	2	0	24-Mar-22 A	24-Mar-22 A														
148	2AWA-1150	Site Roughin U.G. Electrical	15	0	01-Apr-22 A	21-Apr-22 A														
149	2AWA-1120	Fire Water Runs /PVC & FDC	8	0	20-Apr-22 A	26-Apr-22 A														
150	2AWA-1090	Site Rough + B118:B147 Grade All Areas /WA2a	3	0	27-Apr-22 A	29-Apr-22 A														
151	2AWA-1160	O/X, Grade Kinder Bldg M	4	0	02-May-22 A	06-May-22 A														
152	2AWA-1200	Bldg Roughin UG Elec	10	0	13-May-22 A	27-May-22 A														
153	2AWA-1190	Bldg M Roughin UG Plumbing	10	0	16-May-22 A	25-May-22 A														
154	2AWA-1180	Fire Riser & Run	10	0	26-May-22 A	27-May-22 A														
155	2AWA-1170	Excavate Foundation	5	0	31-May-22 A	08-Jun-22 A														
156	2AWA-1210	Setup Fndtn Formwork	8	0	07-Jun-22 A	10-Jun-22 A														
157	2AWA-1220	Fndtn Reinforcing & Hardware	11	0	13-Jun-22 A	21-Jun-22 A														
158	2AWA-1230	Cast-in-place Concrete / Foundation	2	0	22-Jun-22 A	22-Jun-22 A														
159	2AWA-1630	Form Slab on Grade	5	0	23-Jun-22 A	29-Jun-22 A														
160	2AWA-1640	Install Reinforcing for Slab	5	0	30-Jun-22 A	06-Jul-22 A														
161	2AWA-1650	Pour Slab on Grade	5	0	07-Jul-22 A	07-Jul-22 A														
162	2AWA-1240	Structural Steel	18	0	11-Jul-22 A	15-Jul-22 A														
163	2AWA-1250	Structural / Non-Structural Framing /Roof	34	0	11-Jul-22 A	02-Aug-22 A														
164	2AWA-1330	Exterior Sheathing	14	0	03-Aug-22 A	09-Aug-22 A														

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

4 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022				2023				2024					
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
165	2AWA-1380	Exterior Parapet	9	0	10-Aug-22 A	19-Aug-22 A	<div>Exterior Parapet</div> <div>Install HVAC Curbs</div> <div>Sheet Metal Flashings</div> <div>Site Roughin in U.G. Wet Util & S.D.</div> <div>3" Water Service POC on Site</div> <div>Built-Up Roof System & Shingles</div> <div>Sheet Metal Facia Trim, Gutters, Parapet Cap, Sleeves</div> <div>Ext Cement Plaster System</div> <div>8" Fire Water POC at Hughes Ave Bldg's M & L [2b]</div> <div>HM Door Frames</div> <div>Storefronts & Windows</div> <div>6" Sewer POC at McKinley Ave Bldg's M & L [3]</div> <div>Set HVAC Units</div> <div>Exterior Painting</div> <div>Exterior Light Fixtures</div> <div>Bldg Ext & Int Signage</div> <div>Exterior Metal Panels</div>													
166	2AWA-1300	Install HVAC Curbs	2	0	15-Aug-22 A	17-Aug-22 A														
167	2AWA-1320	Sheet Metal Flashings	8	0	23-Aug-22 A	30-Aug-22 A														
168	2AWA-1140	Site Roughin in U.G. Wet Util & S.D.	15	0	15-Sep-22 A	23-Jan-23 A														
169	2AWA-1130	3" Water Service POC on Site	4	0	26-Sep-22 A	07-Oct-22 A														
170	2AWA-1310	Built-Up Roof System & Shingles	12	0	26-Sep-22 A	02-Dec-22 A														
171	2AWA-1390	Sheet Metal Facia Trim, Gutters, Parapet Cap, Sleeves	8	0	06-Oct-22 A	28-Oct-22 A														
172	2AWA-1360	Ext Cement Plaster System	28	0	17-Oct-22 A	01-Dec-22 A														
173	2AWA-1100	8" Fire Water POC at Hughes Ave Bldg's M & L [2b]	8	0	17-Oct-22 A	14-Feb-23 A														
174	2AWA-1340	HM Door Frames	5	0	21-Oct-22 A	28-Oct-22 A														
175	2AWA-1350	Storefronts & Windows	17	0	21-Oct-22 A	28-Oct-22 A														
176	2AWA-1110	6" Sewer POC at McKinley Ave Bldg's M & L [3]	8	0	17-Nov-22 A	13-Jan-23 A														
177	2AWA-1670	Set HVAC Units	1	0	22-Dec-22 A	22-Dec-22 A														
178	2AWA-1610	Exterior Painting	13	0	23-Jan-23 A	14-Apr-23 A														
179	2AWA-1570	Exterior Light Fixtures	1	0	10-Feb-23 A	14-Feb-23 A														
180	2AWA-1620	Bldg Ext & Int Signage	1	0	13-Mar-23 A	13-Mar-23 A														
181	2AWA-1370	Exterior Metal Panels	8	0	01-Aug-23 A	19-Sep-23 A														
182	Work Area #2A- Finishes		200	0	10-Aug-22 A	04-Apr-23 A														
183	2AWA-1660	Frame Interior Walls	15	0	10-Aug-22 A	19-Aug-22 A	<div>Frame Interior Walls</div> <div>Roughin Electrical & Low Voltage</div> <div>Roughin Plumbing</div> <div>Fire Sprinkler System</div> <div>Roughin HVAC Ducts</div> <div>Interior Insulation</div> <div>Interior Gyp 1 Side & Hard Lids</div> <div>Interior Gyp Close-Up Mud-Tape</div> <div>HM & Wood Doors & Hardware</div> <div>Interior Painting</div> <div>Epoxy Flooring/Res Flooring</div> <div>FRP Panels</div> <div>Polished Concrete Flooring</div> <div>Casework</div> <div>Tackboards</div> <div>Plumbing Fixtures</div> <div>Light Fixtures</div> <div>Acoustical Ceiling Grid & Tile</div> <div>HVAC Trim & Controls</div> <div>Fire Sprinkler Finishes</div> <div>Fire Alarm Devices</div> <div>VCT Flooring / Resilient Flooring</div> <div>Toilet Partitions & Accessories</div>													
184	2AWA-1280	Roughin Electrical & Low Voltage	18	0	15-Aug-22 A	30-Sep-22 A														
185	2AWA-1270	Roughin Plumbing	10	0	16-Aug-22 A	15-Sep-22 A														
186	2AWA-1260	Fire Sprinkler System	19	0	24-Aug-22 A	23-Sep-22 A														
187	2AWA-1290	Roughin HVAC Ducts	18	0	19-Sep-22 A	28-Oct-22 A														
188	2AWA-1410	Interior Insulation	4	0	03-Oct-22 A	17-Oct-22 A														
189	2AWA-1400	Interior Gyp 1 Side & Hard Lids	12	0	27-Oct-22 A	02-Nov-22 A														
190	2AWA-1420	Interior Gyp Close-Up Mud-Tape	22	0	07-Nov-22 A	14-Nov-22 A														
191	2AWA-1430	HM & Wood Doors & Hardware	7	0	07-Nov-22 A	08-Feb-23 A														
192	2AWA-1440	Interior Painting	15	0	28-Nov-22 A	01-Dec-22 A														
193	2AWA-1500	Epoxy Flooring/Res Flooring	5	0	28-Nov-22 A	02-Dec-22 A														
194	2AWA-1470	FRP Panels	3	0	13-Dec-22 A	26-Jan-23 A														
195	2AWA-1530	Polished Concrete Flooring	5	0	29-Dec-22 A	04-Jan-23 A														
196	2AWA-1460	Casework	13	0	23-Jan-23 A	27-Jan-23 A														
197	2AWA-1480	Tackboards	3	0	30-Jan-23 A	10-Feb-23 A														
198	2AWA-1490	Plumbing Fixtures	5	0	31-Jan-23 A	21-Mar-23 A														
199	2AWA-1560	Light Fixtures	8	0	08-Feb-23 A	17-Feb-23 A														
200	2AWA-1550	Acoustical Ceiling Grid & Tile	6	0	08-Feb-23 A	04-Apr-23 A														
201	2AWA-1580	HVAC Trim & Controls	3	0	13-Feb-23 A	15-Feb-23 A														
202	2AWA-1450	Fire Sprinkler Finishes	6	0	13-Feb-23 A	17-Feb-23 A														
203	2AWA-1590	Fire Alarm Devices	4	0	13-Feb-23 A	17-Feb-23 A														
204	2AWA-1510	VCT Flooring / Resilient Flooring	8	0	13-Mar-23 A	13-Mar-23 A														
205	2AWA-1540	Toilet Partitions & Accessories	5	0	14-Mar-23 A	16-Mar-23 A														

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

5 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023					2024				
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
206	2AWA-1600	Drop ACT Tiles	6	0	23-Mar-23 A	04-Apr-23 A	Drop ACT Tiles													
207	2AWA-1520	Carpet Flooring	9	0	27-Mar-23 A	03-Apr-23 A	Carpet Flooring													
208	Work Area #2A- Site Work		88	0	17-Oct-22 A	28-Apr-23 A														
209	2AWS-1010	Trench & Flat Drains	5	0	17-Oct-22 A	31-Oct-22 A	Trench & Flat Drains													
210	2AWS-1090	Concrete Retaining Walls W Fencing	7	0	19-Oct-22 A	19-Oct-22 A	Concrete Retaining Walls W Fencing													
211	2AWS-1100	Site Concrete Ramps & Walkways	10	0	19-Oct-22 A	07-Apr-23 A	Site Concrete Ramps & Walkways													
212	2AWS-1030	Fence Post & Foundations	2	0	20-Oct-22 A	07-Apr-23 A	Fence Post & Foundations													
213	2AWS-1000	Site Excav & Finish Grades	3	0	21-Oct-22 A	13-Feb-23 A	Site Excav & Finish Grades													
214	2AWS-1020	Irrigation Sleeving	6	0	26-Oct-22 A	02-Nov-22 A	Irrigation Sleeving													
215	2AWS-1050	Area Drainage	35	0	07-Nov-22 A	24-Jan-23 A	Area Drainage													
216	2AWS-1080	Concrete Seat Walls	5	0	09-Nov-22 A	28-Nov-22 A	Concrete Seat Walls													
217	2AWS-1070	Playground Eqp & Shade Str.	3	0	20-Dec-22 A	23-Dec-22 A	Playground Eqp & Shade Str.													
218	2AWS-1110	Fence Fabric, Gates, & Hardware	4	0	30-Jan-23 A	28-Apr-23 A	Fence Fabric, Gates, & Hardware													
219	2AWS-1060	Playground & Shade Structure Concrete Fndtn Work	8	0	14-Feb-23 A	23-Feb-23 A	Playground & Shade Structure Concrete Fndtn Work													
220	2AWS-1130	Site Irrigation	9	0	16-Feb-23 A	07-Apr-23 A	Site Irrigation													
221	2AWS-1040	Site Signage & Posts	2	0	23-Mar-23 A	28-Apr-23 A	Site Signage & Posts													
222	2AWS-1120	Playcourt Striping 4	1	0	24-Mar-23 A	24-Mar-23 A	Playcourt Striping 4													
223	2AWS-1140	Landscape / Seed & SOD	11	0	03-Apr-23 A	05-Apr-23 A	Landscape / Seed & SOD													
224	Post Construction- #2A		11	0	03-Apr-23 A	10-May-23 A														
225	2ACL-1000	Perform Contractor Pre-Final Inspection	1	0	03-Apr-23 A	03-Apr-23 A	Perform Contractor Pre-Final Inspection													
226	2ACL-1010	Perform Owner Punch	5	0	03-Apr-23 A	03-Apr-23 A	Perform Owner Punch													
227	2ACL-1020	Training & Demonstrations	1	0	01-May-23 A	01-May-23 A	Training & Demonstrations													
228	2ACL-1030	Final Clean	1	0	10-May-23 A	10-May-23 A	Final Clean													
229	2ACL-1040	Demobilize	1	0	10-May-23 A	10-May-23 A	Demobilize													
230	Work Area #2B- Mod. Portable		50	0	13-Jun-22 A	08-Sep-22 A														
231	2BWA-1000	Install Temp Fence	1	0	13-Jun-22 A	13-Jun-22 A	Install Temp Fence													
232	2BWA-1010	Install Erosion Control	1	0	13-Jun-22 A	13-Jun-22 A	Install Erosion Control													
233	2BWA-1030	Demo & Abate of Portables "P"	5	0	14-Jun-22 A	20-Jun-22 A	Demo & Abate of Portables "P"													
234	2BWA-1170	Rough Grade at Portables	4	0	21-Jun-22 A	24-Jun-22 A	Rough Grade at Portables													
235	2BWA-1040	Utl /Plumbing Infrastructure at Portables "P"	5	0	29-Jun-22 A	06-Jul-22 A	Utl /Plumbing Infrastructure at Portables "P"													
236	2BWA-1050	Elec & Low Voltage Infrastructure at Portables "P"	15	0	29-Jun-22 A	14-Jul-22 A	Elec & Low Voltage Infrastructure at Portables "P"													
237	2BWA-1140	Casework at Portables "P"	7	0	21-Jul-22 A	26-Jul-22 A	Casework at Portables "P"													
238	2BWA-1150	Plumbing Finishes	4	0	26-Jul-22 A	29-Jul-22 A	Plumbing Finishes													
239	2BWA-1060	Relocate Power Panels	6	0	28-Jul-22 A	02-Aug-22 A	Relocate Power Panels													
240	2BWA-1070	NEMA 3R 36" T.C.'s	3	0	01-Aug-22 A	02-Aug-22 A	NEMA 3R 36" T.C.'s													
241	2BWA-1110	New Interior Lighting System	8	0	01-Aug-22 A	03-Aug-22 A	New Interior Lighting System													
242	2BWA-1080	Tamper Switches	3	0	02-Aug-22 A	04-Aug-22 A	Tamper Switches													
243	2BWA-1090	PA & Data Patch Panels	3	0	02-Aug-22 A	04-Aug-22 A	PA & Data Patch Panels													
244	2BWA-1120	New Exterior Lighting System	4	0	04-Aug-22 A	05-Aug-22 A	New Exterior Lighting System													
245	2BWA-1160	Fire Extinguishers	1	0	05-Aug-22 A	05-Aug-22 A	Fire Extinguishers													
246	2BWA-1100	Visual Systems	4	0	05-Aug-22 A	09-Aug-22 A	Visual Systems													

- Completed Work
- Remaining Work
- Critical Work
- Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022				2023				2024								
247	2BWA-1130	New FA System	4	0	10-Aug-22 A	12-Aug-22 A		Q4	Q1	Q2	Q3		Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
248	Work Area #2B- Staff Parking		41	0	13-Jun-22 A	08-Sep-22 A	New FA System ▮															
249	2BWA-1280	Install Temp Fence	1	0	13-Jun-22 A	13-Jun-22 A	Install Temp Fence ▮															
250	2BWA-1290	Install Erosion Control	1	0	13-Jun-22 A	13-Jun-22 A	Install Erosion Control ▮															
251	2BWA-1310	Demo /Staff Parking Area	4	0	15-Jun-22 A	20-Jun-22 A	Demo /Staff Parking Area ▮															
252	2BWA-1320	Rough Grade at Parking Area	4	0	12-Jul-22 A	15-Jul-22 A	Rough Grade at Parking Area ▮															
253	2BWA-1360	UG Util /SD at Parking Area	5	0	15-Jul-22 A	19-Jul-22 A	UG Util /SD at Parking Area ▮															
254	2BWA-1370	UG Elec at Parking Area	5	0	18-Jul-22 A	20-Jul-22 A	UG Elec at Parking Area ▮															
255	2BWA-1430	Parking Concrete Walkways, Steps, Ramps, Domes, Curbs & Gutters	18	0	18-Jul-22 A	12-Aug-22 A	Concrete Walkways, Steps, Ramps, Domes, Curbs & Gutters ▮															
256	2BWA-1420	Irrigation Sleeving	2	0	21-Jul-22 A	22-Jul-22 A	Irrigation Sleeving ▮															
257	2BWA-1520	Grade, Base, & Asphalt	4	0	28-Jul-22 A	04-Aug-22 A	Grade, Base, & Asphalt ▮															
258	2BWA-1470	Rolling Gates, Gates, Fencing & Hardware	8	0	12-Aug-22 A	17-Aug-22 A	Rolling Gates, Gates, Fencing & Hardware ▮															
259	2BWA-1550	Parking Bumpers, Stripe & Signage	3	0	16-Aug-22 A	17-Aug-22 A	Parking Bumpers, Stripe & Signage ▮															
260	2BWA-1480	Area Drains	3	0	18-Aug-22 A	19-Aug-22 A	Area Drains ▮															
261	2BWA-1440	Irrigation	8	0	18-Aug-22 A	25-Aug-22 A	Irrigation ▮															
262	2BWA-1540	Landscape	8	0	26-Aug-22 A	08-Sep-22 A	Landscape ▮															
263	Post Construction- #2B		5	0	10-Aug-22 A	25-Aug-22 A																
264	2BCL-1000	Perform Contractor Pre-Final Inspection	1	0	10-Aug-22 A	10-Aug-22 A	Perform Contractor Pre-Final Inspection ▮															
265	2BCL-1020	Training & Demonstrations	1	0	11-Aug-22 A	11-Aug-22 A	Training & Demonstrations ▮															
266	2BCL-1010	Perform Owner Punch	5	0	11-Aug-22 A	15-Aug-22 A	Perform Owner Punch ▮															
267	2BCL-1030	Final Clean	1	0	12-Aug-22 A	12-Aug-22 A	Final Clean ▮															
268	2BCL-1040	Demobilize	1	0	25-Aug-22 A	25-Aug-22 A	Demobilize ▮															
269	Work Area #3- Admin Bldg & East Parking		218	0	08-May-23 A	29-Mar-24 A																
270	3WA-1000	Install Temp Fence & Erosion Control	1	0	08-May-23 A	08-May-23 A	Install Temp Fence & Erosion Control ▮															
271	3WA-1010	Survey WA#3 & Locate Existing Util	2	0	09-May-23 A	10-May-23 A	Survey WA#3 & Locate Existing Util ▮															
272	3WA-1020	Demo / Safe-Off & Cap / Reroute Util & Irrigation	4	0	10-May-23 A	15-May-23 A	Demo / Safe-Off & Cap / Reroute Util & Irrigation ▮															
273	3WA-1001	Owner Salvage	2	0	10-May-23 A	18-May-23 A	Owner Salvage ▮															
274	FRAG-09	Furniture & Equipment Salvage	5	0	12-May-23 A	15-May-23 A	Furniture & Equipment Salvage ▮															
275	FRAG-08	PG&E Impact	6	0	16-May-23 A	24-May-23 A	PG&E Impact ▮															
276	3WA-1030	Demo Portables	5	0	16-May-23 A	25-May-23 A	Demo Portables ▮															
277	3WA-1040	Demo Concrete & Asphalt	4	0	16-May-23 A	25-May-23 A	Demo Concrete & Asphalt ▮															
278	3WA-1030.1	Work Area 3 & BLDG L Survey	5	0	22-May-23 A	30-May-23 A	Work Area 3 & BLDG L Survey ▮															
279	3WA-1050	Remove & Expose of Existing Util	4	0	23-May-23 A	26-May-23 A	Remove & Expose of Existing Util ▮															
280	3WA-1030.2	Rough Grade Admin Building L	10	0	02-Jun-23 A	09-Jun-23 A	Rough Grade Admin Building L ▮															
281	3WA-1110	O/X, Grade Admin Bldg L	2	0	15-Jun-23 A	16-Jun-23 A	O/X, Grade Admin Bldg L ▮															
282	3WA-1060	8" Fire Water POC at Hughes Ave Bldg's M & L	8	0	22-Jun-23 A	26-Jun-23 A	8" Fire Water POC at Hughes Ave Bldg's M & L ▮															
283	3WA-1070	6" Sewer POC at McKinley Ave Bldg's M & L	8	0	22-Jun-23 A	26-Jun-23 A	6" Sewer POC at McKinley Ave Bldg's M & L ▮															
284	3WA-1080	3" Water Service POC on Site	1	0	22-Jun-23 A	26-Jun-23 A	3" Water Service POC on Site ▮															
285	3WA-1130	Fire Riser & Run	6	0	22-Jun-23 A	26-Jun-23 A	Fire Riser & Run ▮															
286	3WA-1090	Site Roughin in U.G. Wet Util & S.D.	7	0	26-Jun-23 A	30-Jun-23 A	Site Roughin in U.G. Wet Util & S.D. ▮															
287	3WA-1120	Excavate Foundation	4	0	10-Jul-23 A	17-Jul-23 A	Excavate Foundation ▮															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE
ALL FOR SUBCONTRACTORS

7 of 13
Data Date: 31-Mar-24
Run Date: 17-Apr-24 / 14:46

ADDAMS ELEMENTARY SCHOOL BUILDING

ADDITIONS & MODERNIZATION

FRESNO UNIFIED SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024					
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
288	3WA-1140	Bldg L Roughin UG Plumbing	10	0	17-Jul-23 A	25-Jul-23 A															
289	3WA-1100	Site Roughin U.G. Electrical & Low Voltage	12	0	24-Jul-23 A	01-Aug-23 A															
290	3WA-1150	Bldg Roughin UG Elec	19	0	25-Jul-23 A	02-Aug-23 A															
291	3WA-1160	Setup Fndtn Formwork	5	0	03-Aug-23 A	09-Aug-23 A															
292	3WA-1170	Fndtn Reinforcing & Hardware	3	0	04-Aug-23 A	08-Aug-23 A															
293	3WA-1180	Cast-in-place Concrete / Foundation	1	0	09-Aug-23 A	09-Aug-23 A															
294	3WA-1100.1	Electrical Stub Out	4	0	10-Aug-23 A	15-Aug-23 A															
295	3WA-1580	Form Slab on Grade	3	0	16-Aug-23 A	18-Aug-23 A															
296	3WA-1590	Install Slab Reinforcing	3	0	17-Aug-23 A	21-Aug-23 A															
297	3WA-1600.1	Sand & Rock Base	3	0	18-Aug-23 A	22-Aug-23 A															
298	3WA-1130.1	Final Grade Work Area 3 & Admin	5	0	23-Aug-23 A	29-Aug-23 A															
299	3WA-1600	Pour Slab Bldg L	2	0	30-Aug-23 A	30-Aug-23 A															
300	3WA-1600.2	Concrete Curing	7	0	30-Aug-23 A	06-Sep-23 A															
301	3WA-1190	Structural Steel	22	0	11-Sep-23 A	18-Sep-23 A															
302	3WA-1200	Structural / Non-Structural Framing /Roof	30	0	25-Sep-23 A	27-Oct-23 A															
303	3WA-1201	Concrete Curbs for Restrooms	2	0	02-Oct-23 A	03-Oct-23 A															
304	3WA-1330	Exterior Parapet	4	0	10-Oct-23 A	13-Oct-23 A															
305	3WA-1280	Exterior Sheathing	5	0	10-Oct-23 A	16-Oct-23 A															
306	3WA-1270	Sheet Metal Flashings	10	0	18-Oct-23 A	13-Nov-23 A															
307	3WA-1340	Sheet Metal Facia Trim, Gutters, Parapet Cap, Sleeves	7	0	23-Oct-23 A	25-Mar-24 A															
308	3WA-1260	Built-Up Roof System & Shingles	11	0	24-Oct-23 A	22-Mar-24 A															
309	3WA-1400	Install HVAC Curbs & Set Units	4	0	28-Oct-23 A	29-Jan-24 A															
310	3WA-1290	HM Door Frames	3	0	13-Nov-23 A	15-Nov-23 A															
311	3WA-1310	Ext Cement Plaster System	20	0	13-Nov-23 A	09-Jan-24 A															
312	3WA-1300	Storefronts & Windows	5	0	15-Nov-23 A	17-Nov-23 A															
313	3WA-1202	Restroom Wood Ceiling / Soffit Framing	4	0	17-Nov-23 A	06-Dec-23 A															
314	3WA-1560	Exterior Painting	13	0	17-Jan-24 A	29-Feb-24 A															
315	3WA-1320	Exterior Metal Panels	4	0	26-Jan-24 A	31-Jan-24 A															
316	FRAG-200	RFI 177 - Administrative	10	0	29-Feb-24 A	22-Mar-24 A															
317	3WA-1570	Bldg Ext & Int Signage	1	0	25-Mar-24 A	25-Mar-24 A															
318	Work Area #3- Finishes		108	0	02-Oct-23 A	25-Mar-24 A															
319	3FN-1000	Frame Interior Walls	14	0	02-Oct-23 A	20-Oct-23 A															
320	3WA-1203	RFP 019 Admin Security Counter (Multiple Subs) Administrative & Construction	18	0	02-Oct-23 A	14-Nov-23 A															
321	3FN-1020	Roughin Plumbing	10	0	23-Oct-23 A	03-Nov-23 A															
322	3FN-1010	Fire Sprinkler System	13	0	24-Oct-23 A	09-Nov-23 A															
323	3FN-1030	Roughin Electrical & Low Voltage	10	0	24-Oct-23 A	12-Dec-23 A															
324	3FN-1060	Interior Insulation	4	0	09-Nov-23 A	08-Dec-23 A															
325	3WA-1204	HM Door Frames	3	0	13-Nov-23 A	15-Nov-23 A															
326	3WA-1214	AMG Material Approval Missed Scope	13	0	13-Nov-23 A	25-Mar-24 A															
327	3FN-1050	Interior Gyp 1 Side & Hard Lids	18	0	15-Nov-23 A	15-Dec-23 A															
328	3WA-1205	Interior Sound Board	5	0	04-Dec-23 A	08-Dec-23 A															

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

8 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

ADDAMS ELEMENTARY SCHOOL BUILDING

ADDITIONS & MODERNIZATION

FRESNO UNIFIED SCHOOL DISTRICT



#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024			
							Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
329	3FN-1040	Roughin HVAC Ducts	10	0	11-Dec-23 A	16-Jan-24 A													
330	3FN-1070	Interior Gyp Close-Up Mud-Tape	15	0	18-Dec-23 A	18-Jan-24 A													
331	3FN-1080	Interior Painting	9	0	17-Jan-24 A	26-Jan-24 A													
332	3FN-1180	Exterior Light Fixtures	3	0	23-Jan-24 A	25-Jan-24 A													
333	3FN-1100	FRP Panels	3	0	29-Jan-24 A	31-Jan-24 A													
334	3FN-1110	Tackboards	3	0	29-Jan-24 A	05-Mar-24 A													
335	3FN-1120	Epoxy Flooring/Res Flooring	5	0	06-Feb-24 A	12-Feb-24 A													
336	3FN-1170	Light Fixtures	8	0	06-Feb-24 A	22-Mar-24 A													
337	3FN-1130	VCT Flooring / Resilient Flooring	1	0	13-Feb-24 A	13-Feb-24 A													
338	3FN-1140	Suspension Ceiling System T-Bar	3	0	13-Feb-24 A	22-Mar-24 A													
339	3FN-1220	HM & Wood Doors & Hardware	4	0	14-Feb-24 A	05-Mar-24 A													
340	3FN-1230	Polished Concrete Flooring	4	0	16-Feb-24 A	22-Feb-24 A													
341	3FN-1090	Casework	5	0	16-Feb-24 A	23-Feb-24 A													
342	3FN-1160	Fire Sprinkler Finishes	6	0	16-Feb-24 A	08-Mar-24 A													
343	3FN-1250	Drop ACT Tiles	6	0	16-Feb-24 A	18-Mar-24 A													
344	3FN-1200	Fire Alarm DeviceS	4	0	16-Feb-24 A	25-Mar-24 A													
345	3FN-1210	Plumbing Fixtures	5	0	26-Feb-24 A	08-Mar-24 A													
346	3FN-1150	Toilet Partitions & Accessories	7	0	26-Feb-24 A	12-Mar-24 A													
347	3FN-1190	HVAC Trim & Controls	3	0	06-Mar-24 A	08-Mar-24 A													
348	3FN-1240	Carpet Flooring	5	0	08-Mar-24 A	11-Mar-24 A													
349	Work Area #3- Site Work		71	0	02-Jun-23 A	25-Mar-24 A													
350	3WS-1000	Rough Grade	1	0	02-Jun-23 A	16-Nov-23 A													
351	3WS-1030	Concrete Walkways, Ramps, Curbs & Gutters	10	0	14-Jul-23 A	23-Feb-24 A													
352	3WS-1050	CL Fence & Gates	5	0	14-Jul-23 A	15-Mar-24 A													
353	3WS-1010	Irrigation Sleeving	1	0	17-Jul-23 A	01-Dec-23 A													
354	3WS-1060	Irrigation Mainlines	8	0	04-Dec-23 A	11-Jan-24 A													
355	3WS-1040	Asphalt Base & Pave	5	0	22-Dec-23 A	14-Feb-24 A													
356	3WS-1080	Relocate Trailer from Planter Areas into New Asphalt	2	0	22-Feb-24 A	22-Feb-24 A													
357	3WS-1090	Final Grading (Sidewalks, & Planters)	2	0	28-Feb-24 A	28-Feb-24 A													
358	FRAG-100	Material Approval Missed Scope - Administrative	9	0	01-Mar-24 A	13-Mar-24 A													
359	3WS-1020	Relocate Marquee Sign	3	0	11-Mar-24 A	11-Mar-24 A													
360	3WS-1100	Final Irrigation Sprinkler Systems	5	0	11-Mar-24 A	24-Mar-24 A													
361	3WS-1070	Landscape, Seed, & SOD	8	0	12-Mar-24 A	25-Mar-24 A													
362	3WA-1206	Install New Flag Pole	3	0	20-Mar-24 A	20-Mar-24 A													
363	Post Construction- #3		5	0	21-Mar-24 A	29-Mar-24 A													
364	3CLS-1000	Perform Contractor Pre-Final Inspection	1	0	21-Mar-24 A	21-Mar-24 A													
365	3CLS-1010	Perform Owner Punch	2	0	21-Mar-24 A	21-Mar-24 A													
366	3CLS-1040	Demobilize	1	0	25-Mar-24 A	25-Mar-24 A													
367	3CLS-1020	Training & Demonstrations	5	0	25-Mar-24 A	29-Mar-24 A													
368	3CLS-1030	Final Clean	2	0	26-Mar-24 A	26-Mar-24 A													
369	Work Area #4- Admin Remodel to Class Rm.& Remove Interim Hsng		721	84	08-Oct-21 A	29-Jul-24													

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

9 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024			
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
370	4WA-1010	Relocate Existing Marquee Sign	1	0	11-Mar-24 A	11-Mar-24 A												
371	4WA-1070	Demo Exist Doors & Windows	1	0	30-Mar-24 A	30-Mar-24 A												
372	4WA-1000	Demo & Abate Existing Admin	3	1	30-Mar-24 A	01-Apr-24												
373	4WA-1030	Demo Ex Walls, Doors, Windows, & Board-up	2	2	30-Mar-24 A	02-Apr-24												
374	4WA-1080	Demo N Corridor Opening & Frame-in	3	11	31-Mar-24 A	15-Apr-24												
375	4WA-1060	Demo HVAC Ducts/Units	10	11	31-Mar-24 A	15-Apr-24												
376	4WA-1050	Demo Elec, LV-Incl Panels & Relocations	9	12	31-Mar-24 A	16-Apr-24												
377	4WA-1020	Demo Ex Walkways & Handrails	3	3	15-Apr-24	17-Apr-24												
378	4WA-1040.1	Sawcut	4	4	16-Apr-24	19-Apr-24												
379	4WA-1040	Demo Ex Plumbing Roughin	3	3	19-Apr-24	23-Apr-24												
380	4WA-1260	Concrete Retaining Wall	3	3	22-Apr-24	24-Apr-24												
381	4WA-1280	Interior Foundation Work	5	5	22-Apr-24	26-Apr-24												
382	4WA-1270	Exterior Concrete Walkways	5	5	22-Apr-24	26-Apr-24												
383	4WA-1100	Install N Structural Walls, Columns & Beams	3	3	26-Apr-24	30-Apr-24												
384	4WA-1100.2	Roof Repair	3	3	01-May-24	03-May-24												
385	4WA-1100.1	Rough & Wall Framing	4	4	01-May-24	06-May-24												
386	4WA-1100.3	New AC Units / Ductwork	5	5	06-May-24	10-May-24												
387	4WA-1100.4	Fire Alarm System	5	5	06-May-24	10-May-24												
388	4WA-1100.5	IDF Cabinet / Rough-In Fiber	5	5	06-May-24	10-May-24												
389	4WA-1100.6	Intrusion	5	5	06-May-24	10-May-24												
390	4WA-1120	Roughin N Plumbing	3	3	07-May-24	09-May-24												
391	4WA-1210	Install N Metal Doors, Hardware, and Windows	3	3	07-May-24	09-May-24												
392	4WA-1110	Roughin N Elec, Data, Intrusion & FA	6	6	07-May-24	14-May-24												
393	4WA-1240	Exterior Lath / Plaster	8	8	07-May-24	16-May-24												
394	4WA-1090	Roughin Elec & LV [Int &Ext]	9	9	07-May-24	17-May-24												
395	4WA-1130	Install N R-19 Insulation	2	2	13-May-24	14-May-24												
396	4WA-1140	Hang Gypsum	5	5	13-May-24	17-May-24												
397	4WA-1150	Gypsum Mud & Tape	5	5	20-May-24	24-May-24												
398	4WA-1170	Interior Painting / Exterior	2	2	24-May-24	28-May-24												
399	4WA-1190	Tackboard	2	2	24-May-24	28-May-24												
400	4WA-1200	Suspension Ceiling System	3	3	28-May-24	30-May-24												
401	4WA-1180	N Casework	3	3	29-May-24	31-May-24												
402	4WA-1160	N Lighting System	4	4	29-May-24	03-Jun-24												
403	4WA-1230	Resilient Flooring Install	2	2	04-Jun-24	05-Jun-24												
404	4WA-1220	Carpet Install	4	4	04-Jun-24	07-Jun-24												
405	Work Area #4- Playfield		282	37	03-Apr-23 A	29-Jul-24												
406	4PLY-1000	Mark-Off & Protect Existing	1	0	03-Apr-23 A	03-Apr-23 A												
407	4PLY-1070	N Fence Posts & Mow Curbs	4	0	04-Apr-23 A	07-Apr-23 A												
408	4PLY-1020	Demo Veg & Trees	1	0	04-Apr-23 A	31-Jan-24 A												
409	4PLY-1090	Concrete Walkways	5	0	04-Apr-23 A	31-Jan-24 A												
410	4PLY-1110	Irrigation	5	0	04-Apr-23 A	31-Jan-24 A												

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

10 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022					2023				2024			
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
411	4PLY-1100	16', 8', 6' Fence Fabric	3	0	05-Apr-23 A	10-Apr-23 A												
412	4PLY-1010	Remove Existing Drinking Fountains & Cap	1	0	09-Jun-23 A	09-Jun-23 A												
413	4PLY-1030	Demo Exist Fences & Backstop	1	0	09-Jun-23 A	09-Jun-23 A												
414	4PLY-1040	Salvage Exist Alum Bench & Store	1	0	09-Jun-23 A	09-Jun-23 A												
415	4PLY-1050	Demo Concrete Walkways	1	0	09-Jun-23 A	09-Jun-23 A												
416	4PLY-1060	Rough/Fine Grade	2	0	09-Jun-23 A	31-Jan-24 A												
417	4PLY-1080	Install Salvage Alum Benches	1	0	14-Jul-23 A	14-Jul-23 A												
418	4PLY-1120	Landscape & Seed	3	0	14-Jul-23 A	14-Jul-23 A												
419	Work Area #4 Playfield Remaning Scope (6/6/24 to 8/19/24)		37	37	06-Jun-24	29-Jul-24												
420	4PLY-1270	Start of Summer Work	0	0	06-Jun-24*													
421	4PLY-1140	Demo Trees - Remaining Scope	1	1	06-Jun-24	06-Jun-24												
422	4PLY-1150	Electrical, Fire, Data & Water Plumbing Safe Off	2	2	06-Jun-24	07-Jun-24												
423	4PLY-1130	Remove Portables & Utilities	7	7	10-Jun-24	18-Jun-24												
424	4PLY-1160	Demo Veg and Asphalt	2	2	19-Jun-24	20-Jun-24												
425	4PLY-1170	Rough/Fine Grade - Remaining Scope	2	2	21-Jun-24	24-Jun-24												
426	4PLY-1180	Concrete Walkways - Remaining Scope	5	5	25-Jun-24	01-Jul-24												
427	4PLY-1190	Irrigation - Remaining Scope	5	5	02-Jul-24	09-Jul-24												
428	4PLY-1200	Removal of Playground Chips	1	1	10-Jul-24	10-Jul-24												
429	4PLY-1210	Concrete Demo Playground Curbs	1	1	11-Jul-24	11-Jul-24												
430	4PLY-1220	Playground Concrete Mow Strip	1	1	12-Jul-24	12-Jul-24												
431	4PLY-1230	Drain Riser Pipe NDS Round Polyolefin Grate	1	1	15-Jul-24	15-Jul-24												
432	4PLY-1260	Concrete Rat Slab	2	2	16-Jul-24	17-Jul-24												
433	4PLY-1240	Playground Ruber Tiles	5	5	18-Jul-24	24-Jul-24												
434	4PLY-1250	Punchlist / Site Clean Up	3	3	25-Jul-24	29-Jul-24												
435	Rain Delay Notification		621	0	08-Oct-21 A	19-Feb-24 A												
436	RN.10.08.21	Inclement Weather - 10.08.21 Notice #01	1	0	08-Oct-21 A	08-Oct-21 A												
437	RN.10.25.21	Inclement Weather - 10.25.21 Notice #02	1	0	25-Oct-21 A	25-Oct-21 A												
438	RN.11.09.21	Inclement Weather - 11.09.21 Notice #03	1	0	09-Nov-21 A	09-Nov-21 A												
439	RN.12.09.21	Inclement Weather - 12.09.21 Notice #04	1	0	09-Dec-21 A	09-Dec-21 A												
440	RN.12.13.21	Inclement Weather - 12.13.21 Notice #05	1	0	13-Dec-21 A	13-Dec-21 A												
441	RN.12.14.21	Inclement Weather - 12.14.21 Notice #06	1	0	14-Dec-21 A	14-Dec-21 A												
442	RN.12.15.21	Inclement Weather - 12.15.21 Notice #07	1	0	15-Dec-21 A	15-Dec-21 A												
443	RN.12.16.21	Inclement Weather - 12.16.21 Notice #08	1	0	16-Dec-21 A	16-Dec-21 A												
444	RN.12.20.21	Inclement Weather - 12.20.21 Notice #09	1	0	20-Dec-21 A	20-Dec-21 A												
445	RN.12.23.21	Inclement Weather - 12.23.21 Notice #10	1	0	23-Dec-21 A	23-Dec-21 A												
446	RN.12.24.21	Inclement Weather - 12.24.21 Notice #11	1	0	24-Dec-21 A	24-Dec-21 A												
447	RN.12.27.21	Inclement Weather - 12.27.21 Notice #12	1	0	27-Dec-21 A	27-Dec-21 A												
448	RN.12.29.21	Inclement Weather - 12.29.21 Notice #13	1	0	29-Dec-21 A	29-Dec-21 A												
449	RN.02.02.22	Inclement Weather - 02.02.22 Notice #14	1	0	02-Feb-22 A	02-Feb-22 A												
450	RN.03.28.22	Inclement Weather - 03.28.22 Notice #15	1	0	28-Mar-22 A	28-Mar-22 A												
451	RN.09.15.22	Inclement Weather - 09.15.22 Notice #16	1	0	15-Sep-22 A	15-Sep-22 A												

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE

ALL FOR SUBCONTRACTORS

11 of 13

Data Date: 31-Mar-24

Run Date: 17-Apr-24 / 14:46

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish																
							2022				2023				2024							
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
452	MILE-1260	Inclement Weather - 11.02.22 Notice #17	0	0		02-Nov-22 A	Inclement Weather - 11.02.22 Notice #17 ◆															
453	MILE-1250	Inclement Weather - 11.07.22 Notice #18	0	0		07-Nov-22 A	Inclement Weather - 11.07.22 Notice #18 ◆															
454	MILE-1240	Inclement Weather - 11.08.22 Notice #19	0	0		08-Nov-22 A	Inclement Weather - 11.08.22 Notice #19 ◆															
455	MILE-1230	Inclement Weather - 12.01.22 Notice #20	0	0		01-Dec-22 A	Inclement Weather - 12.01.22 Notice #20 ◆															
456	MILE-1220	Inclement Weather - 12.27.22 Notice #21	0	0		27-Dec-22 A	Inclement Weather - 12.27.22 Notice #21 ◆															
457	MILE-1210	Inclement Weather - 12.28.22 Notice #22	0	0		28-Dec-22 A	Inclement Weather - 12.28.22 Notice #22 ◆															
458	MILE-1200	Inclement Weather - 12.29.22 Notice #23	0	0		29-Dec-22 A	Inclement Weather - 12.29.22 Notice #23 ◆															
459	MILE-1190	Inclement Weather - 12.30.22 Notice #24	0	0		30-Dec-22 A	Inclement Weather - 12.30.22 Notice #24 ◆															
460	MILE-1180	Inclement Weather - 01.03.23 Notice #25	0	0		03-Jan-23 A	Inclement Weather - 01.03.23 Notice #25 ◆															
461	MILE-1170	Inclement Weather - 01.04.23 Notice #26	0	0		04-Jan-23 A	Inclement Weather - 01.04.23 Notice #26 ◆															
462	MILE-1160	Inclement Weather - 01.05.23 Notice #27	0	0		05-Jan-23 A	Inclement Weather - 01.05.23 Notice #27 ◆															
463	MILE-1150	Inclement Weather - 01.09.23 Notice #28	0	0		09-Jan-23 A	Inclement Weather - 01.09.23 Notice #28 ◆															
464	MILE-1140	Inclement Weather - 01.10.23 Notice #29	0	0		10-Jan-23 A	Inclement Weather - 01.10.23 Notice #29 ◆															
465	MILE-1130	Inclement Weather - 01.16.23 Notice #30	0	0		16-Jan-23 A	Inclement Weather - 01.16.23 Notice #30 ◆															
466	MILE-1120	Inclement Weather - 01.17.23 Notice #31	0	0		17-Jan-23 A	Inclement Weather - 01.17.23 Notice #31 ◆															
467	RN.02.06.23	Inclement Weather - 02.06.23 Notice #32	1	0	06-Feb-23 A	06-Feb-23 A	Inclement Weather - 02.06.23 Notice #32															
468	RN.02.07.23	Inclement Weather - 02.07.23 Notice #33	1	0	07-Feb-23 A	07-Feb-23 A	Inclement Weather - 02.07.23 Notice #33															
469	RN.02.08.23	Inclement Weather - 02.08.23 Notice #34	1	0	08-Feb-23 A	08-Feb-23 A	Inclement Weather - 02.08.23 Notice #34															
470	RN.02.24.23	Inclement Weather - 02.24.23 Notice #35	1	0	24-Feb-23 A	24-Feb-23 A	Inclement Weather - 02.24.23 Notice #35															
471	RN.02.28.23	Inclement Weather - 02.28.23 Notice #37	1	0	24-Feb-23 A	28-Feb-23 A	Inclement Weather - 02.28.23 Notice #37 ■															
472	RN.02.27.23	Inclement Weather - 02.27.23 Notice #36	1	0	27-Feb-23 A	27-Feb-23 A	Inclement Weather - 02.27.23 Notice #36															
473	RN.03.01.23	Inclement Weather - 03.01.23 Notice #38	1	0	01-Mar-23 A	01-Mar-23 A	Inclement Weather - 03.01.23 Notice #38															
474	RN.03.02.23	Inclement Weather - 03.02.23 Notice #39	1	0	02-Mar-23 A	02-Mar-23 A	Inclement Weather - 03.02.23 Notice #39															
475	RN.03.10.23	Inclement Weather - 03.10.23 Notice #40	1	0	10-Mar-23 A	10-Mar-23 A	Inclement Weather - 03.10.23 Notice #40															
476	RN.03.13.23	Inclement Weather - 03.13.23 Notice #41	1	0	13-Mar-23 A	13-Mar-23 A	Inclement Weather - 03.13.23 Notice #41															
477	RN.03.14.23	Inclement Weather - 03.14.23 Notice #42	1	0	14-Mar-23 A	14-Mar-23 A	Inclement Weather - 03.14.23 Notice #42															
478	RN.03.15.23	Inclement Weather - 03.15.23 Notice #43	1	0	15-Mar-23 A	15-Mar-23 A	Inclement Weather - 03.15.23 Notice #43															
479	RN.03.21.23	Inclement Weather - 03.21.23 Notice #44	1	0	21-Mar-23 A	21-Mar-23 A	Inclement Weather - 03.21.23 Notice #44															
480	RN.08.21.23	Inclement Weather - 08.21.23 Notice #45	1	0	21-Aug-23 A	21-Aug-23 A	Inclement Weather - 08.21.23 Notice #45															
481	RN.11.06.23	Inclement Weather - 11.06.23 Notice #46	1	0	06-Nov-23 A	06-Nov-23 A	Inclement Weather - 11.06.23 Notice #46															
482	RN.12.18.23	Inclement Weather - 12.18.23 Notice #47	1	0	18-Dec-23 A	18-Dec-23 A	Inclement Weather - 12.18.23 Notice #47															
483	RN.12.19.23	Inclement Weather - 12.19.23 Notice #48	1	0	19-Dec-23 A	19-Dec-23 A	Inclement Weather - 12.19.23 Notice #48															
484	RN.01.22.24	Inclement Weather - 01.22.24 Notice #49	1	0	22-Jan-24 A	22-Jan-24 A	Inclement Weather - 01.22.24 Notice #49															
485	RN.02.01.24	Inclement Weather - 02.01.24 Notice #50	1	0	01-Feb-24 A	01-Feb-24 A	Inclement Weather - 02.01.24 Notice #50															
486	RN.02.02.24	Inclement Weather - 02.02.24 Notice #51	1	0	02-Feb-24 A	02-Feb-24 A	Inclement Weather - 02.02.24 Notice #51															
487	RN.02.06.24	Inclement Weather - 02.06.24 Notice #52	1	0	06-Feb-24 A	06-Feb-24 A	Inclement Weather - 02.06.24 Notice #52															
488	RN.02.07.24	Inclement Weather - 02.07.24 Notice #53	1	0	07-Feb-24 A	07-Feb-24 A	Inclement Weather - 02.07.24 Notice #53															
489	RN.02.19.24	Inclement Weather - 02.19.24 Notice #54	1	0	19-Feb-24 A	19-Feb-24 A	Inclement Weather - 02.19.24 Notice #54															
490	RFI / Change Orders / Delays / Impacts		31	0	12-Dec-22 A	16-Mar-23 A																
491	FRAG-RFI-101	LCC for Lighting Control Cabinet Size RFI #101	31	0	12-Dec-22 A	01-Feb-23 A	LCC for Lighting Control Cabinet Size RFI #101 ■															
492	FRAG-RFI-106	FRP Wall Covering RFI #106	6	0	03-Jan-23 A	10-Jan-23 A	FRP Wall Covering RFI #106 ■															

■

 Completed Work

■

 Remaining Work

■

 Critical Work

◆

 Milestone

MAR 2024 SCHEDULE UPDATE
ALL FOR SUBCONTRACTORS

12 of 13
Data Date: 31-Mar-24
Run Date: 17-Apr-24 / 14:46

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2022				2023				2024						
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
493		FRAG-RFI-108	Exhaust Fan Control RFI #108	11	0	23-Jan-23 A	06-Feb-23 A	Exhaust Fan Control RFI #108													
494		FRAG-RFI-110	Steel Vent Plate RFI #110	30	0	02-Feb-23 A	16-Mar-23 A	Steel Vent Plate RFI #110													
495		FRAG-RFI-111	Acoustical Ceiling Suspension Strut RFI #111	3	0	06-Feb-23 A	08-Feb-23 A	Acoustical Ceiling Suspension Strut RFI #111													
496		FRAG-RFI-116	CO Detector Compatibility Fire Alarm RFI #116	6	0	24-Feb-23 A	03-Mar-23 A	CO Detector Compatibility Fire Alarm RFI #116													
497		FRAG-RFI-117	Landscape Layout versus Concrete RFI #117	10	0	27-Feb-23 A	10-Mar-23 A	Landscape Layout versus Concrete RFI #117													
498		Time Extensions		213	0	26-Jul-23 A	31-Jul-23 A														
499		TMEXT-1300	Change Order #009 - 27 Days - New Completion Date (9/19/23)	27	0	26-Jul-23 A	26-Jul-23 A	Change Order #009 - 27 Days - New Completion Date (9/19/23)													
500		TMEXT-1310	Time Extension Request for Work Area 3 - New Completion Date (5/6/24)	183	0	31-Jul-23 A	31-Jul-23 A	Time Extension Request for Work Area 3 - New Completion Date (5/6/24)													
501		Post Construction		51	51	01-Apr-24	11-Jun-24														
502		Closeout Submittals		9	9	01-Apr-24	11-Apr-24														
503		Closeout Submittal Development		4	4	01-Apr-24	04-Apr-24														
504		CLS-1000	Submit As Builts	4	4	01-Apr-24	04-Apr-24											Submit As Builts			
505		CLS-1010	Submit O&Ms	4	4	01-Apr-24	04-Apr-24											Submit O&Ms			
506		Closeout Submittal Review & Approval		5	5	05-Apr-24	11-Apr-24														
507		CLS-1020	R&A As Builts	5	5	05-Apr-24	11-Apr-24											R&A As Builts			
508		CLS-1030	R&A O&Ms	5	5	05-Apr-24	11-Apr-24											R&A O&Ms			
509		Closeout Activities		6	6	04-Jun-24	11-Jun-24														
510		CLS-1040	Perform Contractor Pre-Final Inspection	1	1	04-Jun-24	04-Jun-24											Perform Contractor Pre-Final Inspection			
511		CLS-1070	Perform Owner Punch	2	2	05-Jun-24	06-Jun-24											Perform Owner Punch			
512		CLS-1100	Training & Demonstrations	2	2	07-Jun-24	10-Jun-24											Training & Demonstrations			
513		CLS-1110	Final Clean	2	2	07-Jun-24	10-Jun-24											Final Clean			
514		CLS-1120	Demobilize	1	1	11-Jun-24	11-Jun-24											Demobilize			

- Completed Work
- Remaining Work
- Critical Work
- Milestone

MAR 2024 SCHEDULE UPDATE
ALL FOR SUBCONTRACTORS

13 of 13
Data Date: 31-Mar-24
Run Date: 17-Apr-24 / 14:46