



RANCHO CUCAMONGA FIRE STATION NO. 178
RANCHO CUCAMONGA FIRE PROTECTION DISTRICT



Activity ID	Activity Name	Original Duration	Start	Finish	2024												2025					
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
RANCHO FIRE STATION NO 178 - FEB 2024		84	20-Feb-24 A	30-May-24	○ 30-May-24, RANCHO FIRE STATION NO 178 - FEB 2024																	
ADMINISTRATIVE		0	30-May-24	30-May-24	○ 30-May-24, ADMINISTRATIVE																	
02.ADMN	PROJECT COMPLETION (8/22/23)	0		30-May-24*	◆ PROJECT COMPLETION (8/22/23)																	
FINAL ACTIVITIES		84	20-Feb-24 A	30-May-24	○ 30-May-24, FINAL ACTIVITIES																	
ROW.023	INSTALL SECURITY / COM	15	20-Feb-24 A	11-Mar-24	INSTALL SECURITY / COM																	
ROW.025	INSTALL CASE WORK FIRST FLOOR	10	26-Feb-24 A	8-Mar-24	INSTALL CASE WORK FIRST FLOOR																	
ROW.026	IRRIGATION MAIN PHASE 2	13	26-Feb-24 A	13-Mar-24	IRRIGATION MAIN PHASE 2																	
ROW.027	DRYWALL @ R5U STAIR 2	4	29-Feb-24 A	5-Mar-24	DRYWALL @ R5U STAIR 2																	
ROW.028	RECORD STORAGE GUARD RAILS	5	29-Feb-24 A	6-Mar-24	RECORD STORAGE GUARD RAILS																	
ROW.029	MECH LOUVERS	5	1-Mar-24	7-Mar-24	MECH LOUVERS																	
ROW.030	FINISH LV ROUGH (CONDUIT, FA)	5	1-Mar-24	7-Mar-24	FINISH LV ROUGH (CONDUIT, FA)																	
ROW.031	INSTALL PENDING LIGHT FIXTURES	21	1-Mar-24	29-Mar-24	INSTALL PENDING LIGHT FIXTURES																	
ROW.032	POLISH CONCRETE FLOORS PHASE 2	5	4-Mar-24	8-Mar-24	POLISH CONCRETE FLOORS PHASE 2																	
ROW.033	PAINT STAIR 2	3	6-Mar-24	8-Mar-24	PAINT STAIR 2																	
ROW.034	INSTALL OVEN AND RANGE HOOD	2	7-Mar-24	8-Mar-24	INSTALL OVEN AND RANGE HOOD																	
ROW.035	FIRST FLOOR CAPET TILE / VINYL	5	8-Mar-24	14-Mar-24	FIRST FLOOR CAPET TILE / VINYL																	
ROW.036	CEILING TILES FIRST AND SECOND FLOOR	2	11-Mar-24	12-Mar-24	CEILING TILES FIRST AND SECOND FLOOR																	
ROW.037	INSTALL LOCKERS	5	11-Mar-24	15-Mar-24	INSTALL LOCKERS																	
ROW.038	SECOND FLOOR CASE WORK	10	11-Mar-24	22-Mar-24	SECOND FLOOR CASE WORK																	
ROW.039	FINAL PAINT FIRST FLOOR	10	11-Mar-24	22-Mar-24	FINAL PAINT FIRST FLOOR																	
ROW.040	FS FINISHES	2	12-Mar-24	13-Mar-24	FS FINISHES																	
ROW.041	RUBBER BASE	4	13-Mar-24	18-Mar-24	RUBBER BASE																	
ROW.042	INSTALL IRRIGATION LATERALS PHASE 2	18	13-Mar-24	5-Apr-24	INSTALL IRRIGATION LATERALS PHASE 2																	
ROW.043	SWITCH GEAR	2	15-Mar-24	16-Mar-24	SWITCH GEAR																	
ROW.044	INSPECTION	1	18-Mar-24	18-Mar-24	INSPECTION																	
ROW.045	INSTALL ACOUSTICAL PANELS	3	18-Mar-24	20-Mar-24	INSTALL ACOUSTICAL PANELS																	
ROW.046	RCMU SET TRANSFORMER	1	19-Mar-24	19-Mar-24	RCMU SET TRANSFORMER																	
ROW.047	RCMU PULL WIRE	4	19-Mar-24	22-Mar-24	RCMU PULL WIRE																	
ROW.048	RCMU TERMINATE	4	19-Mar-24	22-Mar-24	RCMU TERMINATE																	
ROW.049	INSTALL FIRST FLOOR DOORS	6	20-Mar-24	27-Mar-24	INSTALL FIRST FLOOR DOORS																	
ROW.050	WALL PROTECTION PANELS	6	20-Mar-24	27-Mar-24	WALL PROTECTION PANELS																	
ROW.051	RCMU ENERGIZE	1	22-Mar-24	22-Mar-24	RCMU ENERGIZE																	
ROW.052	SECOND FLOOR CARPET TILE	5	22-Mar-24	28-Mar-24	SECOND FLOOR CARPET TILE																	
ROW.053	3RD PARTY START UP	2	25-Mar-24	26-Mar-24	3RD PARTY START UP																	
ROW.054	PLANT	12	25-Mar-24	9-Apr-24	PLANT																	
ROW.055	INSTALL COUNTERTOPS FIRST FLOOR	5	26-Mar-24	1-Apr-24	INSTALL COUNTERTOPS FIRST FLOOR																	

Completed Work

Remaining Work

Critical Work

Milestone

FEB 2024 SCHEDULE UPDATE
SUBCONTRACTOR - REMAINING



RANCHO CUCAMONGA FIRE STATION NO. 178
RANCHO CUCAMONGA FIRE PROTECTION DISTRICT



Activity ID	Activity Name	Original Duration	Start	Finish	2024												2025												
					Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar							
ROW.056	APP BAY FINAL PAINT	11	26-Mar-24	9-Apr-24	<div><div></div> APP BAY FINAL PAINT</div> <div><div></div> VEHICLE EXHAUST FINAL</div> <div><div></div> TEST HORMAN DOORS</div> <div><div></div> TEST LV</div> <div><div></div> HVAC START UP</div> <div><div></div> SECOND FLOOR RESTROOM CASE WORK</div> <div><div></div> KITCHEN QUARTZ COUNTERTOPS</div> <div><div></div> ELEVATOR PHASE 2</div> <div><div></div> HVAC TAB</div> <div><div></div> TEST FA</div> <div><div></div> DECORATIVE GRAVELFORMS</div> <div><div></div> SECOND FLOOR RUBBER FLOORING</div> <div><div></div> INSTALL SECOND FLOOR DOORS</div> <div><div></div> BIO PLANTERS</div> <div><div></div> ELEVATOR STATE INSPECTION</div> <div><div></div> FS FINAL</div> <div><div></div> FINISHES AT CASE WORK</div> <div><div></div> FINAL PAINT SECOND FLOOR</div> <div><div></div> INSTALL WINDOW SHADES</div> <div><div></div> INTERNAL PUNCHLIST SITE</div> <div><div></div> INSTALL CORNER GUARDS</div> <div><div></div> SECOND FLOOR COUNTER TOPS</div> <div><div></div> GROUND COVER</div> <div><div></div> SECOND FLOOR RESTROOM FINISHES / ACCESSORIES</div> <div><div></div> SIGNAGE</div> <div><div></div> INSTALL WASHERS / DRYERS / EQUIPMENT</div> <div><div></div> PUNCHLIST BUILDING</div> <div><div></div> PUNCHLIST CORRECTIONS</div> <div><div></div> COMISSIONING</div>										○ 1-Mar-24, RAIN ALLOWANCE														
RAIN ALLOWANCE															RAIN ALLOWANCE														
520.CX	RAIN ALLOWANCE	0	1-Mar-24	1-Mar-24																									

Completed Work

Remaining Work

Critical Work

Milestone

Summary

FEB 2024 SCHEDULE UPDATE
SUBCONTRACTOR - REMAINING