





#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025								
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
31	128.CD	OFS Review	0	28-Oct-22 A	17-Nov-22 A																					
32	129.CD	95% CD	0	28-Oct-22 A	25-Nov-22 A																					
33	130.CD	OFS Review	0	28-Nov-22 A	09-Dec-22 A																					
34	131.CD	Cap Plan Des Const Rvw	0	28-Nov-22 A	16-Dec-22 A																					
35	132.CD	CSU Compliance / Peer Review	0	28-Nov-22 A	16-Dec-22 A																					
36	133.CD	100% CD (2019 Code)	0	28-Nov-22 A	23-Dec-22 A																					
37	134.CD	OFS Review	0	26-Dec-22 A	06-Jan-23 A																					
38	135.CD	Cap Plan Des Const Rvw	0	26-Dec-22 A	13-Jan-23 A																					
39	136.CD	CSU Compliance / Peer Review	0	26-Dec-22 A	13-Jan-23 A																					
40	Approvals																									
41	138.APPRV	Phase 1 Back Check	0	16-Jan-23 A	10-Feb-23 A																					
42	139.APPRV	Phase 1 Permitting	0	13-Feb-23 A	10-Apr-23 A																					
43	140.APPRV	Phase 2 Back Check	0	11-Apr-23 A	22-May-23 A																					
44	141.APPRV	Phase 2 Permitting	0	23-May-23 A	27-Jul-23 A																					
45	Procurement/Long Lead Items					○ Procurement/Long Lead Items																				
46	143.PRO	Electrical (Transformer / MSB)	78	05-Oct-22 A	20-May-24	■ Electrical (Transformer / MSB)																				
47	Buyout																									
48	145.BUY	Transformer P.O.	0	27-Sep-22 A	03-Oct-22 A																					
49	146.BUY	Utilities / Earthwork	0	26-Dec-22 A	31-Mar-23 A																					
50	147.BUY	Fire Sprinkler Sys	0	26-Dec-22 A	17-May-23 A																					
51	148.BUY	Acous Ceilings	0	26-Dec-22 A	24-May-23 A																					
52	149.BUY	Mtl Fmg / Gyp Bd	0	26-Dec-22 A	26-May-23 A																					
53	150.BUY	Elevator	0	26-Dec-22 A	26-May-23 A																					
54	151.BUY	Structural Steel / Misc Metals	0	26-Dec-22 A	22-Jun-23 A																					
55	152.BUY	Metal Decking	0	26-Dec-22 A	22-Jun-23 A																					
56	153.BUY	Alum Strfrt / Hdwe / Glazing	0	26-Dec-22 A	22-Jun-23 A																					
57	154.BUY	HVAC	0	26-Dec-22 A	22-Jun-23 A																					
58	155.BUY	Rebar / Concrete	0	26-Dec-22 A	23-Jun-23 A																					
59	156.BUY	Elec. / Comm/A-V	0	26-Dec-22 A	26-Jun-23 A																					
60	157.BUY	Plam Cabs / Ctops	0	26-Dec-22 A	27-Jun-23 A																					





CAL POLY

CAL POLY TECH PARK - PHASE 2  
CAL POLY UNIVERSITY SAN LUIS OBISPO



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025								
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
61	158.BUY	Metal Roof / Wall Panels	0	26-Dec-22 A	27-Jun-23 A																					
62	159.BUY	Sheet Metal Flashings	0	26-Dec-22 A	27-Jun-23 A																					
63	160.BUY	Painting	0	26-Dec-22 A	27-Jun-23 A																					
64	161.BUY	Plumbing	0	26-Dec-22 A	27-Jun-23 A																					
65	162.BUY	AC Paving	0	26-Dec-22 A	27-Jun-23 A																					
66	163.BUY	Landscaping	0	26-Dec-22 A	27-Jun-23 A																					
67	164.BUY	Rough Carpentry	0	28-Jun-23 A	25-Jul-23 A																					
68	165.BUY	Insulation	0	28-Jun-23 A	25-Jul-23 A																					
69	166.BUY	PVC Roofing	0	28-Jun-23 A	25-Jul-23 A																					
70	167.BUY	Roof Hatch	0	28-Jun-23 A	25-Jul-23 A																					
71	168.BUY	Firestopping	0	28-Jun-23 A	25-Jul-23 A																					
72	169.BUY	Drs / Fms / Hdwe	0	28-Jun-23 A	25-Jul-23 A																					
73	170.BUY	Tile	0	28-Jun-23 A	25-Jul-23 A																					
74	171.BUY	Flooring	0	28-Jun-23 A	25-Jul-23 A																					
75	172.BUY	FRP	0	28-Jun-23 A	25-Jul-23 A																					
76	173.BUY	Signage	0	28-Jun-23 A	25-Jul-23 A																					
77	174.BUY	Toil Part / Acc	0	28-Jun-23 A	25-Jul-23 A																					
78	175.BUY	Movable Wall System	0	28-Jun-23 A	25-Jul-23 A																					
79	176.BUY	Fire Ext / Cabinets	0	28-Jun-23 A	25-Jul-23 A																					
80	177.BUY	Bike Racks	0	28-Jun-23 A	25-Jul-23 A																					
81	Submittals																									
82	179.SUB	Transformer	0	01-Sep-22 A	30-Sep-22 A																					
83	180.SUB	Earthwork	0	30-Mar-23 A	30-Mar-23 A																					
84	186.SUB	Storm Drain	0	30-Mar-23 A	10-Apr-23 A																					
85	181.SUB	Gas	0	30-Mar-23 A	14-Apr-23 A																					
86	182.SUB	Sewer	0	30-Mar-23 A	03-May-23 A																					
87	183.SUB	Water (Fire)	0	30-Mar-23 A	03-May-23 A																					
88	184.SUB	Water (Domestic)	0	30-Mar-23 A	03-May-23 A																					
89	185.SUB	Water (Irrig)	0	30-Mar-23 A	03-May-23 A																					
90	187.SUB	Concrete	0	15-May-23 A	10-Jul-23 A																					

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL





CAL POLY

CAL POLY TECH PARK - PHASE 2  
CAL POLY UNIVERSITY SAN LUIS OBISPO



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
91	188.SUB	Fire Sprinkler Sys	0	18-May-23 A	14-Jun-23 A																			
92	189.SUB	Acous Ceilings	0	25-May-23 A	21-Jun-23 A																			
93	190.SUB	Mtl Fmg / Gyp Bd	0	29-May-23 A	23-Jun-23 A																			
94	191.SUB	Elevator	0	29-May-23 A	23-Aug-23 A																			
95	192.SUB	Alum Strfrt / Hdwe / Glazing	0	23-Jun-23 A	20-Jul-23 A																			
96	193.SUB	Misc Metals	0	23-Jun-23 A	20-Jul-23 A																			
97	194.SUB	Metal Decking	0	23-Jun-23 A	20-Jul-23 A																			
98	195.SUB	Roof Curbs	0	23-Jun-23 A	20-Jul-23 A																			
99	196.SUB	HVAC Duct, Accessories	0	23-Jun-23 A	20-Jul-23 A																			
100	197.SUB	HVAC Equipment	0	23-Jun-23 A	20-Jul-23 A																			
101	198.SUB	HVAC Controls	0	23-Jun-23 A	20-Jul-23 A																			
102	199.SUB	Structural Steel	0	26-Jun-23 A	20-Sep-23 A																			
103	200.SUB	Rebar	0	27-Jun-23 A	10-Jul-23 A																			
104	201.SUB	Elec Fixtures	0	27-Jun-23 A	24-Jul-23 A																			
105	202.SUB	Misc Elec Equip	0	27-Jun-23 A	24-Jul-23 A																			
106	203.SUB	Switchgear	0	27-Jun-23 A	24-Jul-23 A																			
107	204.SUB	Elec Conduit, Fittings, etc...	0	27-Jun-23 A	24-Jul-23 A																			
108	205.SUB	Panelbds / Meters / Fuses, etc...	0	27-Jun-23 A	24-Jul-23 A																			
109	206.SUB	Comm / A-V	0	27-Jun-23 A	24-Jul-23 A																			
110	207.SUB	Concrete (Site)	0	27-Jun-23 A	25-Jul-23 A																			
111	208.SUB	Sheet Metal Flashings	0	28-Jun-23 A	25-Jul-23 A																			
112	209.SUB	Metal Roof / Wall Panels	0	28-Jun-23 A	25-Jul-23 A																			
113	210.SUB	Plam Cabs / Ctops	0	28-Jun-23 A	25-Jul-23 A																			
114	211.SUB	Painting	0	28-Jun-23 A	25-Jul-23 A																			
115	212.SUB	Plumbing Pipe, Fittings, etc...	0	28-Jun-23 A	25-Jul-23 A																			
116	213.SUB	Plumbing Equipment	0	28-Jun-23 A	25-Jul-23 A																			
117	214.SUB	Plumbing Fixtures	0	28-Jun-23 A	25-Jul-23 A																			
118	215.SUB	Planting	0	28-Jun-23 A	25-Jul-23 A																			
119	216.SUB	Irrigation	0	28-Jun-23 A	25-Jul-23 A																			
120	217.SUB	AC Paving	0	28-Jun-23 A	25-Jul-23 A																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
121	218.SUB	Drs / Fms / Hdwe	0	26-Jul-23 A	22-Aug-23 A																			
122	219.SUB	Firestopping	0	26-Jul-23 A	22-Aug-23 A																			
123	220.SUB	Roof Hatch	0	26-Jul-23 A	22-Aug-23 A																			
124	221.SUB	PVC Roofing	0	26-Jul-23 A	22-Aug-23 A																			
125	222.SUB	Insulation	0	26-Jul-23 A	22-Aug-23 A																			
126	223.SUB	Rough Carpentry	0	26-Jul-23 A	22-Aug-23 A																			
127	224.SUB	Bike Racks	0	26-Jul-23 A	22-Aug-23 A																			
128	225.SUB	Fire Ext / Cabinets	0	26-Jul-23 A	22-Aug-23 A																			
129	226.SUB	Movable Wall System	0	26-Jul-23 A	22-Aug-23 A																			
130	227.SUB	Toil Part / Acc	0	26-Jul-23 A	22-Aug-23 A																			
131	228.SUB	Signage	0	26-Jul-23 A	22-Aug-23 A																			
132	229.SUB	FRP	0	26-Jul-23 A	22-Aug-23 A																			
133	230.SUB	Flooring	0	26-Jul-23 A	22-Aug-23 A																			
134	231.SUB	Tile	0	26-Jul-23 A	22-Aug-23 A																			
135	Procure / Fab / Long Lead Items					Procure / Fab / Long Lead Items																		
136	233.PRC	Elevator	1	26-Jun-23 A	01-Feb-24																			
137	234.PRC	Metal Decking	0	21-Jul-23 A	17-Aug-23 A																			
138	235.PRC	Alum Strfrt / Hdwe / Glazing	1	21-Jul-23 A	01-Feb-24																			
139	236.PRC	HVAC Equipment	21	21-Jul-23 A	29-Feb-24																			
140	238.PRC	Misc Elec Equip	1	25-Jul-23 A	01-Feb-24																			
141	237.PRC	Elec Fixtures	1	25-Jul-23 A	01-Feb-24																			
142	239.PRC	Comm / A-V	1	25-Jul-23 A	01-Feb-24																			
143	240.PRC	Panelbds / Meters / Fuses, etc...	53	25-Jul-23 A	15-Apr-24																			
144	241.PRC	Switchgear	111	25-Jul-23 A	08-Jul-24																			
145	243.PRC	Plumbing Equipment	1	26-Jul-23 A	01-Feb-24																			
146	244.PRC	Plumbing Fixtures	1	26-Jul-23 A	01-Feb-24																			
147	242.PRC	Metal Roof / Wall Panels	1	26-Jul-23 A	01-Feb-24																			
148	245.PRC	Movable Wall System	1	23-Aug-23 A	01-Feb-24																			
149	246.PRC	Drs / Fms / Hdwe	1	23-Aug-23 A	01-Feb-24																			
150	247.PRC	Structural Steel	1	28-Sep-23 A	01-Feb-24																			





#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
151	CONSTRUCTION					CONSTRUCTION																		
152	Mobilization																							
153	250.MOB	Mobilization / Temp Facilities	0	11-Apr-23 A	08-May-23 A																			
154	Sitework					Sitework																		
155	General																							
156	253.STRW	Demo / Clear & Grub	0	22-May-23 A	26-May-23 A																			
157	254.STRW	SWPPP / BMP's	0	21-Jun-23 A	23-Jun-23 A																			
158	Utilities					Utilities																		
159	256.STE	Survey	0	11-Apr-23 A	12-Apr-23 A																			
160	257.STE	Potholing	0	31-May-23 A	07-Jun-23 A																			
161	258.STE	Lift Station Rework	0	08-Jun-23 A	14-Jun-23 A																			
162	259.STE	Reroute Gas	0	08-Jun-23 A	16-Aug-23 A																			
163	260.STE	Reroute Water	0	12-Jun-23 A	01-Aug-23 A																			
164	261.STE	Reroute Sewer	0	15-Jun-23 A	24-Jul-23 A																			
165	262.STE	Reroute Comm (CE #011)	0	31-Jul-23 A	31-Aug-23 A																			
166	263.STE	Comm to CPTPP1 Bldg	5	31-Oct-23 A	07-Feb-24	Comm to CPTPP1 Bldg																		
167	267.STE	Gas Part 2	5	29-Jul-24	02-Aug-24	Gas Part 2																		
168	264.STE	Water (Irrig)	5	29-Jul-24	02-Aug-24	Water (Irrig)																		
169	268.STE	Sewer Part 2	5	29-Jul-24	02-Aug-24	Sewer Part 2																		
170	269.STE	Storm Drain	5	29-Jul-24	02-Aug-24	Storm Drain																		
171	265.STE	Water (Fire)	5	29-Jul-24	02-Aug-24	Water (Fire)																		
172	266.STE	Water (Domestic)	5	29-Jul-24	02-Aug-24	Water (Domestic)																		
173	North/Upper Parking Area					North/Upper Parking Area																		
174	273.PARK	SWPPP / BMP's	0	01-Dec-23 A	07-Dec-23 A																			
175	271.PARK	Demo / Grade / Prep	10	19-Feb-24	01-Mar-24	Demo / Grade / Prep																		
176	272.PARK	Extend Storm Drain	2	04-Mar-24	05-Mar-24	Extend Storm Drain																		
177	278.PARK	Street Lighting	3	04-Mar-24	06-Mar-24	Street Lighting																		
178	274.PARK	Conc Curb, Gutter, Walkway	5	07-Mar-24	13-Mar-24	Conc Curb, Gutter, Walkway																		
179	275.PARK	Permeable Pavers / Wheelstops	5	14-Mar-24	20-Mar-24	Permeable Pavers / Wheelstops																		
180	276.PARK	Striping / Signage	1	21-Mar-24	21-Mar-24	Striping / Signage																		

- Remaining Level of Effort
- Remaining Work
- Critical Work
- ◆

◆ Milestone
- ○ Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL









#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
211	306.SHELL	Ftgs Pour	0	13-Nov-23 A	13-Nov-23 A																			
212	Footings - 2nd Half																							
213	308.FTNG	Ftgs Excavation	0	16-Nov-23 A	31-Jan-24 A																			
214	309.FTNG	Ftgs Reinf / Embeds	0	17-Nov-23 A	31-Jan-24 A																			
215	311.FTNG	Ftgs Pour	0	31-Jan-24 A	31-Jan-24 A																			
216	310.FTNG	Ftgs Reinf Inspection	0	31-Jan-24 A	31-Jan-24 A																			
217	312.FTNG	Concrete Cure	7	31-Jan-24 A	07-Feb-24																			
218	Structural Steel																							
219	313.STRUC	Erect Steel Frame / Stairs	20	05-Feb-24	01-Mar-24																			
220	314.STRUC	Metal Deck 2nd Flr Level	10	04-Mar-24	15-Mar-24																			
221	315.STRUC	Metal Deck Roof Level	10	18-Mar-24	29-Mar-24																			
222	Underslab MEP																							
223	317.USLAB	Underslab Plbg	10	18-Mar-24	29-Mar-24																			
224	318.USLAB	Underslab Elec	10	18-Mar-24	29-Mar-24																			
225	Slab-on-Grade																							
226	320.SOG	Slab Formwork	5	18-Mar-24	22-Mar-24																			
227	321.SOG	Vapor Barrier / Sand	3	01-Apr-24	03-Apr-24																			
228	322.SOG	Slab Reinf / Embeds	5	04-Apr-24	10-Apr-24																			
229	323.SOG	Slab Reinf Inspection	1	11-Apr-24	11-Apr-24																			
230	324.SOG	Slab Pour	2	12-Apr-24	15-Apr-24																			
231	325.SOG	Slab Cure	2	16-Apr-24	17-Apr-24																			
232	COMD - 2nd Floor																							
233	330.2NDFL	MP & E Rough-In & Ceiling Wires	5	01-Apr-24	05-Apr-24																			
234	327.2NDFL	Slab Reinforcing	5	08-Apr-24	12-Apr-24																			
235	328.2NDFL	Slab Reinf Inspection	1	15-Apr-24	15-Apr-24																			
236	329.2NDFL	Slab Pour	1	16-Apr-24	16-Apr-24																			
237	COMD - Roof Well																							
238	334.RFWLL	MP & E Rough-In	3	08-Apr-24	10-Apr-24																			
239	331.RFWLL	Slab Formwork / Reinforcing	2	15-Apr-24	16-Apr-24																			
240	332.RFWLL	Slab Reinf Inspection	1	17-Apr-24	17-Apr-24																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL





#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
241	333.RFWLL	Slab Pour	1	18-Apr-24	18-Apr-24																			
242	Exterior Walls																							
243	335.EXTWLL	Ext MS Framing	20	18-Apr-24	15-May-24																			
244	336.EXTWLL	Ext HM Frames	5	09-May-24	15-May-24																			
245	346.EXTWLL	Exterior Wall Louvers	2	14-May-24	15-May-24																			
246	337.EXTWLL	Ext Gyp Bd	20	16-May-24	13-Jun-24																			
247	339.EXTWLL	Sheet Metal Flashing	10	07-Jun-24	20-Jun-24																			
248	338.EXTWLL	Rigid Insulation	15	07-Jun-24	27-Jun-24																			
249	340.EXTWLL	Waterproof Membrane	10	14-Jun-24	27-Jun-24																			
250	341.EXTWLL	Storefront Frames	20	21-Jun-24	19-Jul-24																			
251	342.EXTWLL	Metal Wall Panels	20	28-Jun-24	26-Jul-24																			
252	343.EXTWLL	Ext HM Drs / Hdwe	5	29-Jul-24	02-Aug-24																			
253	344.EXTWLL	Win / Strfrt Glazing / Hdwe	10	29-Jul-24	09-Aug-24																			
254	345.EXTWLL	Gutters / Downspouts	10	29-Jul-24	09-Aug-24																			
255	Roof System																							
256	352.ROOF	Roof Framing	4	19-Apr-24	24-Apr-24																			
257	347.ROOF	Z-Girt Framing	5	25-Apr-24	01-May-24																			
258	348.ROOF	Rigid Insulation with Adhered Plywood Decking	5	02-May-24	08-May-24																			
259	350.ROOF	Metal Roof Underlayment	10	09-May-24	22-May-24																			
260	351.ROOF	Standing Seam Metal Roof	20	23-May-24	20-Jun-24																			
261	Roof Well / MEP																							
262	353.RFMEP	Equipment Curbs	1	19-Apr-24	19-Apr-24																			
263	354.RFMEP	Roof Hatch	1	19-Apr-24	19-Apr-24																			
264	355.RFMEP	PVC Roof System	5	22-Apr-24	26-Apr-24																			
265	356.RFMEP	Electrical Connection to HVAC Units	2	21-May-24	22-May-24																			
266	358.RFMEP	Set HVAC Units / Ductwork Connection	3	23-May-24	28-May-24																			
267	357.RFMEP	Connect Plumbing to HVAC Units	2	29-May-24	30-May-24																			
268	Elevator																							
269	361.ELEV	Shaft Framing / Backing	8	16-May-24	28-May-24																			
270	362.ELEV	Shaft Gyp Bd	5	28-Jun-24	05-Jul-24																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL





CAL POLY

CAL POLY TECH PARK - PHASE 2  
CAL POLY UNIVERSITY SAN LUIS OBISPO



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
271	367.ELEV	SFM Inspection	1	08-Jul-24	08-Jul-24																			
272	363.ELEV	Set Guide Rails	5	09-Jul-24	15-Jul-24																			
273	364.ELEV	Set Jacks	5	16-Jul-24	22-Jul-24																			
274	365.ELEV	Construct Cab	10	23-Jul-24	05-Aug-24																			
275	366.ELEV	Hall Call / Controls	5	06-Aug-24	12-Aug-24																			
276	Interior Buildout																							
277	368.INT	Int MS Framing	25	18-Apr-24	22-May-24																			
278	375.INT	Rough Fire Spklr Sys 1	20	02-May-24	30-May-24																			
279	374.INT	Rough HVAC & Refrigerant Piping 2	25	09-May-24	13-Jun-24																			
280	372.INT	Rough Elec 3	25	16-May-24	20-Jun-24																			
281	373.INT	Rough Plbg 4	25	16-May-24	20-Jun-24																			
282	370.INT	Int HM Frames	5	23-May-24	30-May-24																			
283	371.INT	Movable Wall Support System	10	23-May-24	06-Jun-24																			
284	369.INT	Int Storefront Frames	10	23-May-24	06-Jun-24																			
285	377.INT	Gypsum Board / Tape / Finish	30	28-Jun-24	09-Aug-24																			
286	376.INT	Insulation	5	05-Aug-24	09-Aug-24																			
287	378.INT	Paint	10	12-Aug-24	23-Aug-24																			
288	379.INT	FRP	2	26-Aug-24	27-Aug-24																			
289	384.INT	Fire Ext / Cabinets	3	26-Aug-24	28-Aug-24																			
290	391.INT	Ceilling Tile Install	5	26-Aug-24	30-Aug-24																			
291	380.INT	Plam Cabs / Countertop	5	26-Aug-24	30-Aug-24																			
292	390.INT	Signage	5	26-Aug-24	30-Aug-24																			
293	382.INT	Finish Plumbing	10	26-Aug-24	09-Sep-24																			
294	381.INT	Ceiling Grid	15	26-Aug-24	16-Sep-24																			
295	383.INT	Finish Fire Spklr Sys	20	26-Aug-24	23-Sep-24																			
296	385.INT	Firestopping	10	03-Sep-24	16-Sep-24																			
297	386.INT	Finish HVAC	10	17-Sep-24	30-Sep-24																			
298	387.INT	Finish Elec	10	01-Oct-24	14-Oct-24																			
299	388.INT	Carpet / Resilient Flrg	10	01-Oct-24	14-Oct-24																			
300	389.INT	Sealed / Stained Concrete	5	08-Oct-24	14-Oct-24																			

- Remaining Level of Effort
- Remaining Work
- Critical Work
- Milestone
- Summary

CONSTRUCTION SCHEDULE - JAN 2024  
SUBCONTRACTORS - ALL



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
301	Bathrooms - 1st Floor					Bathrooms - 1st Floor																		
302	392.1STBATH	Int MS Framing	5	18-Apr-24	24-Apr-24	Int MS Framing																		
303	393.1STBATH	Int HM Frames	2	25-Apr-24	26-Apr-24	Int HM Frames																		
304	394.1STBATH	Rough HVAC	5	25-Apr-24	01-May-24	Rough HVAC																		
305	395.1STBATH	Rough Elec	5	25-Apr-24	01-May-24	Rough Elec																		
306	396.1STBATH	Rough Plbg	10	25-Apr-24	08-May-24	Rough Plbg																		
307	397.1STBATH	Gypsum Board	5	09-May-24	15-May-24	Gypsum Board																		
308	398.1STBATH	Paint	10	16-May-24	30-May-24	Paint																		
309	399.1STBATH	Tile	5	31-May-24	06-Jun-24	Tile																		
310	400.1STBATH	Finish HVAC	5	07-Jun-24	13-Jun-24	Finish HVAC																		
311	401.1STBATH	Finish Plbg	10	07-Jun-24	20-Jun-24	Finish Plbg																		
312	402.1STBATH	Finish Elec	5	14-Jun-24	20-Jun-24	Finish Elec																		
313	403.1STBATH	Toilet Part / Acc	5	21-Jun-24	27-Jun-24	Toilet Part / Acc																		
314	Bathrooms - 2nd Floor					Bathrooms - 2nd Floor																		
315	405.2NDBATH	Int MS Framing	5	29-Apr-24	03-May-24	Int MS Framing																		
316	406.2NDBATH	Int HM Frames	2	06-May-24	07-May-24	Int HM Frames																		
317	407.2NDBATH	Rough HVAC	5	06-May-24	10-May-24	Rough HVAC																		
318	408.2NDBATH	Rough Elec	5	06-May-24	10-May-24	Rough Elec																		
319	409.2NDBATH	Rough Plbg	10	06-May-24	17-May-24	Rough Plbg																		
320	410.2NDBATH	Gypsum Board	5	20-May-24	24-May-24	Gypsum Board																		
321	411.2NDBATH	Paint	10	28-May-24	10-Jun-24	Paint																		
322	412.2NDBATH	Tile	5	11-Jun-24	17-Jun-24	Tile																		
323	413.2NDBATH	Stained / Sealed Concrete	1	18-Jun-24	18-Jun-24	Stained / Sealed Concrete																		
324	414.2NDBATH	Finish HVAC	5	18-Jun-24	24-Jun-24	Finish HVAC																		
325	415.2NDBATH	Finish Plbg	10	18-Jun-24	01-Jul-24	Finish Plbg																		
326	416.2NDBATH	Finish Elec	5	19-Jun-24	25-Jun-24	Finish Elec																		
327	417.2NDBATH	Toilet Part / Acc	5	26-Jun-24	02-Jul-24	Toilet Part / Acc																		
328	Electrical Room					Electrical Room																		
329	419.ELECRM	Set Switchgear	5	09-Jul-24	15-Jul-24	Set Switchgear																		
330	420.ELECRM	Set Panels	5	16-Jul-24	22-Jul-24	Set Panels																		



#	Activity ID	Activity Name	Remaining Duration	Start	Finish	2024												2025						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
331	421.ELECRM	Pull / Terminate Wire	5	23-Jul-24	29-Jul-24	■ Pull / Terminate Wire																		
332	HVAC Startup / TAB / Cx					○ HVAC Startup / TAB / Cx																		
333	423.CX	Initial Startup	5	01-Oct-24	07-Oct-24	■ Initial Startup																		
334	424.CX	Cx Agent	10	08-Oct-24	21-Oct-24	■ Cx Agent																		
335	425.CX	TAB	4	22-Oct-24	25-Oct-24	■ TAB																		
336	426.CX	Fire Alarm Testing	5	28-Oct-24	01-Nov-24	■ Fire Alarm Testing																		
337	427.CX	SFM	2	04-Nov-24	05-Nov-24	■ SFM																		
338	Inclement Weather					○ Inclement Weather																		
339	12.18.23.RN	Rain Day - 12.18.23	0	18-Dec-23 A	18-Dec-23 A																			
340	12.19.23.RN	Rain Day - 12.19.23	0	19-Dec-23 A	19-Dec-23 A																			
341	12.20.23.RN	Rain Day - 12.20.23	0	20-Dec-23 A	20-Dec-23 A																			
342	12.21.23.RN	Rain Day - 12.21.23	0	21-Dec-23 A	21-Dec-23 A																			
343	12.22.23.RN	Rain Day - 12.22.23	0	22-Dec-23 A	22-Dec-23 A																			
344	12.26.23.RN	Rain Day - 12.26.23	0	26-Dec-23 A	26-Dec-23 A																			
345	12.27.23.RN	Rain Day - 12.27.23	0	27-Dec-23 A	27-Dec-23 A																			
346	12.28.23.RN	Rain Day - 12.28.23	0	28-Dec-23 A	28-Dec-23 A																			
347	12.29.23.RN	Rain Day - 12.29.23	0	29-Dec-23 A	29-Dec-23 A																			
348	01.03.24.RN	Rain Day - 01.03.24	0	03-Jan-24 A	03-Jan-24 A																			
349	01.04.24.RN	Rain Day - 01.04.24	0	04-Jan-24 A	04-Jan-24 A																			
350	01.05.24.RN	Rain Day - 01.05.24	0	05-Jan-24 A	05-Jan-24 A																			
351	01.22.24.RN	Rain Day - 01.22.24	0	22-Jan-24 A	22-Jan-24 A																			
352	01.23.24.RN	Rain Day - 01.23.24	0	23-Jan-24 A	23-Jan-24 A																			
353	01.24.24.RN	Rain Day - 01.24.24	0	24-Jan-24 A	24-Jan-24 A																			
354	01.25.24.RN	Rain Day - 01.25.24	0	25-Jan-24 A	25-Jan-24 A																			
355	Punchlist					○ Punchlist																		
356	428.PUNCH	Punchlist	10	15-Oct-24	28-Oct-24	■ Punchlist																		