



Client Willdan

Daily Construction Observation Report

Report Date 5/30/2025

Inspection Date 10/3/2024

Project No 0551

Address 374 Poli Street, Suite 101
Ventura CA, 93031

Client Reference No

Crew Foreman

Contractor Resolve

Project Willdan - Ridgecrest, Pinny Pool Demo

Pay Item

Item Inspected Native sandy material

Location(s) PROJECT: 205 S Warner St, Ridgecrest, CA 93555 DETAIL: Deep end of pool

Observations and Comments Observation began at 10:00 with the testing of native material at the deep end of the pool at approx. 10.5' depth from grade. Compaction of native material done with tracking excavator back and for across the deep end section. Once the first lift was tested the last lift placed by contractor was done while on site with native backfill material placed by skip loader and compacted with excavator tracking in weight of machine the same as yesterday. Took 2 tests at each lift all results above 90% compaction. Test results indicated that the minimum requirements for compaction were in compliance with the referenced specifications. Left site at approx. 1300.

Discrepancies

Weather Clear

Time On Site

Temperature Very Hot 95 - 100

Inspector Shawn Prentice
Digital Signature By User Login

Manager Evan Folk
Digital Signature By User Login

Report No.	Test Location/Elevation	Max Dry Density (pcf)	Opt. Moist. Content (%)	Dry Density (pcf)	Moist. Content (%)	Relative Comp. (%)	Req'd Comp. (%)	Pass Fail
SP241003-1-0	Deep End Over-Excavation 10.5'	131.50	7.10	119.7	6.9	91.1	90.0	Pass
SP241003-1-1	Deep End Over-Excavation 10.5'	131.50	7.10	118.8	7.7	90.3	90.0	Pass
SP241003-1-2	Deep End Over-Excavation 9.5'	131.50	7.10	119.6	7.9	91.0	90.0	Pass
SP241003-1-3	Deep End Over-Excavation 9.5'	131.50	7.10	119.5	7.4	90.8	90.0	Pass

System Link <https://umt.vahalo.com/assignments/CFB04ABE-662C-42D8-0D15-7994EDF4C6FF / DailyReportDensCombo>

System Path Willdan - Ridgecrest, Pinny Pool Demo / Subgrade & Base Density Testing / 0551 DailyRpt SP241003-1



Client Willdan

Daily Construction Observation Report

Report Date 5/30/2025

Inspection Date 10/3/2024

Project No 0551

Photos



20241003_102532.jpg