

July 21, 2022

Modification Narrative No. 07

Rancho Cucamonga Fire Station #178
 10595 Town Center Drive
 Rancho Cucamonga, CA 91730
 LPA Project No. 3054801

ARCHITECTURAL

A2.11	<ul style="list-style-type: none"> PLAN 05: Keynote 05.10 added for clarity. PLAN 05: Roof walkway pad layout revised per OSHA requirements.
A8.22	<ul style="list-style-type: none"> DETAIL 01: Revised to show updated sheathing information, per Structural. DETAIL 05: Revised to show updated sheathing information, per Structural. DETAIL 08: Revised to show updated sheathing information, per Structural. DETAIL 14: Revised to show updated sheathing information, per Structural. DETAIL 17: Revised to show updated sheathing information, per Structural. DETAIL 18: Revised to show updated sheathing information, per Structural.
A8.24	<ul style="list-style-type: none"> DETAIL 11: Revised per RFI #59.

STRUCTURAL

S2.02	<ul style="list-style-type: none"> Revised sheathing at exterior canopy to be plywood in lieu of sureboard. Added legend entries related to plywood sheathing over metal stud construction.
S2.03A	<ul style="list-style-type: none"> Revised sheathing at low roof and mechanical well to be plywood in lieu of sureboard. Added legend entries related to plywood sheathing over metal stud construction.
S2.03B	<ul style="list-style-type: none"> Revised sheathing at high roof, stair penthouse, and clerestory to be plywood in lieu of sureboard. Added legend entries related to plywood sheathing over metal stud construction.
S2.41	<ul style="list-style-type: none"> Revised sheathing at exterior canopy to be plywood in lieu of sureboard. Added legend entries related to plywood sheathing over metal stud construction.
S6.94	<ul style="list-style-type: none"> Revised detailing at sureboard diaphragm construction to make use of strap blocking in lieu of full depth blocking.



	<ul style="list-style-type: none">• Revised detailing at sureboard diaphragm construction to remove N/A fastening diagrams.
S6.95	<ul style="list-style-type: none">• Clarified detail references.• Revised detailing at sureboard shearwall construction to remove N/A fastening diagrams.
S6.97	<ul style="list-style-type: none">• Clarified detail references.
S6.98	<ul style="list-style-type: none">• Clarified detail references.• Added detailing at plywood sheathing over metal stud construction.
S6.99	<ul style="list-style-type: none">• Clarified detailing.• Provided screw alternate to weld for back-to-back double joist construction.

Submitted by: Jessica Isler, Project Manager