

July 19, 2022

Modification Narrative No. 06

Rancho Cucamonga Fire Station #178
 10595 Town Center Drive
 Rancho Cucamonga, CA 91730
 LPA Project No. 3054801

GENERAL

Drawing No. Description of Modification

G0.10	Sheet Index updated to include new sheet A8.25.
-------	---

CIVIL

CVWD Plans	
3	<ul style="list-style-type: none"> DCDA with FDC rotated 90 degrees.
RCFPD Private Fire Underground Plans	
2	<ul style="list-style-type: none"> Revised quantities for 8" pipe and number of thrust blocks.
3	<ul style="list-style-type: none"> DCDA with FDC rotated by 90 degrees. Pipes realigned and pipe lengths revised.
RCFPD Public Fire Underground Plans	
3	<ul style="list-style-type: none"> DCDA with FDC rotated 90 degrees.

LANDSCAPE

L1.01	<ul style="list-style-type: none"> Civil background updated including re-oriented fire backflow prevention device with FDC facing street.
L5.02	<ul style="list-style-type: none"> Detail 03: Removed O.D. from pipe sizing for clarity. * Detail 04: Removed O.D. from pipe sizing for clarity. * Detail 11: Removed O.D. from pipe sizing for clarity. *
L5.03	<ul style="list-style-type: none"> Detail 03: edited 5" thickness for clarity that blade extensions should be 4" minimum, depending on concrete thickness per civil plans.*
L5.05	<ul style="list-style-type: none"> Detail 11: Added "sim" adjacent for structural footing detail reference for clarity. Added "dark bronze" for color of lettering. Added note about letter samples.* Sack and patch and no snap tie note added.
L7.01	<ul style="list-style-type: none"> S11 hedges moved away from re-oriented fire backflow prevention device.

*Edits made for clarity only.

ARCHITECTURAL

A2.01	<ul style="list-style-type: none"> Exterior columns behind Day Room (112) relocated to accommodate clearances at library kiosk. See Structural.
A2.11	<ul style="list-style-type: none"> Keynote 11.04 description revised. Roof hatch size updated on roof plan. Detail callout revised in Detail 23.
A2.31	<ul style="list-style-type: none"> Equipment Tags 04, 30, and 31 added to plan.
A2.32	<ul style="list-style-type: none"> Equipment Tags 30 added to plan.
A2.41	<ul style="list-style-type: none"> Corner Guards added to plan.
A2.42	<ul style="list-style-type: none"> Corner Guards added to plan.
A2.51	<ul style="list-style-type: none"> RCP Legend: "Gyp-2" description updated.
A2.52	<ul style="list-style-type: none"> Bathroom shower ceilings revised to be "GYP-2" throughout on plans. RCP Legend: "Gyp-2" description updated.
A3.01	<ul style="list-style-type: none"> Detail 06, 08: Exterior columns relocated on North and South Elevations to accommodate clearances at library kiosk. See Structural.
A3.02	<ul style="list-style-type: none"> Detail 13, 14: Detail callouts added.
A4.02	<ul style="list-style-type: none"> Bathroom shower ceilings material revised to be "GYP-2" on Details 11 and 12.
A4.03	<ul style="list-style-type: none"> Bathroom shower ceilings material revised to be "GYP-2" on Details 11 and 12.
A4.14	<ul style="list-style-type: none"> Detail 13: Added material "WP-1" to Janitor/Storage (107), per submittal 102600.
A6.02	<ul style="list-style-type: none"> Detail S4: Added Keynote 08.02 for clarity.
A6.03	<ul style="list-style-type: none"> Equipment Schedule: Added equipment items 04, 30 and 31 Paint Schedule: Modified description of P-1.
A8.23	<ul style="list-style-type: none"> Detail 08: Added. Detail 09: Revised
A8.25	<ul style="list-style-type: none"> Sheet and Details 01, 03, 09: Added.
A9.02	<ul style="list-style-type: none"> Detail FS, MS, PW: Removed protection board layer, per RFI 40.

SIGNAGE/GRAPHICS

N/A

STRUCTURAL

S2.01	<ul style="list-style-type: none"> Columns and foundations shifted at library canopy East of gridline G between gridline 4 and gridline 5.
S2.02	<ul style="list-style-type: none"> Columns and beam shifted at library canopy East of gridline G between gridline 4 and gridline 5.
S2.41	<ul style="list-style-type: none"> Columns and beam shifted at library canopy East of gridline G between gridline 4 and gridline 5.
S4.01	<ul style="list-style-type: none"> Wall section 01 revised to indicate shifted beam at library canopy.

MECHANICAL

N/A

PLUMBING

N/A

ELECTRICAL

E0.21	<ul style="list-style-type: none"> Added Type ZU2 round ingrade uplight to Fixture Schedule.
E1.11	<ul style="list-style-type: none"> Shifted all Type ZU1 linear ingrade uplights to new monument sign location. (No add) Added (2) Type ZU2 ingrade uplights at flagpole. Added Type S3-4W surface mounted linear (wet location) at trash enclosure. Added (2) Type S3-4W surface mounted linears (wet location) at carport. Omitted Type ZN2 double-headed pole light near carport. Added Type W9 wall mounted parking lot head at carport. Added Type ZN1-3 pole light near fire truck entrance.
E2.01	<ul style="list-style-type: none"> Added Type P1-8 pendant mounted strip light in Electrical Room 131. See keynote E-1304 for mounting instructions. Added Type W4 wall mounted vanity light in Accessible Restroom 108.



	<ul style="list-style-type: none"> Added Type W8 exterior wall sconce at south facade. Shifted Type W8 exterior wall sconce at south facade. (No add) Omitted Type W7 exterior wall sconce at west facade. Shifted Type W8 exterior wall sconce west facade. (No add) Added Type W7 exterior wall sconce at Apparatus Building (double door entry).
E2.02	<ul style="list-style-type: none"> Changed Type R3 recessed downlight to Type R4 recessed shower downlight in FF Restroom 214. (No add)
E3.01	<ul style="list-style-type: none"> Added 'EV' panel Renamed 'FE' panel to 'FE1' Added junction box connection for plymovent crab return system
E3.02	<ul style="list-style-type: none"> Added T-EV to equipment platform Added 'FE2' panel
E6.00	<ul style="list-style-type: none"> Renamed 'FE' panel to 'FE1' Added T-EV and 'EV' panel to 'FE1' Added 'FE2' panel Updated load schedule Added 15A pole spare Revised MSB circuit breaker Revised PV/Battery circuit breaker Revised feeder size for ATS/MSB conduit run Added PV/Battery components (provided by others) Updated keynotes

Submitted by: Jessica Isler, Project Manager