

From: [Donata Starr](#)
To: [Luz Gonzalez](#)
Subject: RFI SB 9 Landscape and Irrigation - Shields and Brawley ES
Date: Wednesday, May 17, 2023 4:26:26 PM
Attachments: [image001.png](#)
Importance: High

You don't often get email from dstarr@marinaco.com. [Learn why this is important](#)

EXTERNAL EMAIL

Hi Luz,

After review of the bid docs, we have the following questions:

1. Please provide location(s) for the Tree Grates shown on sheet LS 2.0. [Duplicate, see RFC 39.](#)
2. Please provide a construction schedule including all phases. [Milestone Schedule issued Addenda 3.](#)
3. Please provide location and depth of required import soil in landscape areas.

Thank you,

Grading and drainage plans and earthwork specification set finish grades for landscape spaces. Finish grade at planting areas shall be 2" down from surrounding paving / curb, etc. Turf areas shall be 1/2" down from surrounding paving, concrete, etc. Sandy loam fill dirt will be required where landscape areas do not comply with grading plans where positive drainage is not evident. Contractor coordination required. **5.24.23**

RFC 35



landscape construction
landscape maintenance
landscape architecture
erosion control
design build

3707 W. Garden Grove Blvd. Orange, CA 92868 | T: [714.939.6600](tel:714.939.6600) | F: [714.935.1199](tel:714.935.1199) | www.marinaco.com