



HOWE Electric
Construction, Inc.
License # 898737 Class B, C10, C46

Kitchell RFC #029
Request For Direction

RFD Number: 003

To: Kitchell Corporation

Date: 05/18/23
Project Name: Shields & Brawley Elementary
School

Attn: Luz Gonzalez

Priority: ☐ Normal ☒ Expedite ☐ Urgent

Request Due To:

<input checked="" type="checkbox"/> Direction Not Given In Contract Documents	Drawing Reference:	<u>E0.5</u>
<input type="checkbox"/> Interpretation of Contract Documents		
<input type="checkbox"/> Conflict in Contract Documents	Specification Reference:	

Subject: PG&E Secondary Service Conduit From PG&E Transformer to MSB

Drawing E0.5 identifies Main Switchboard MSB as a 2000A with primary feeder conduits from the PG&E service transformer as (6) 5" conduits. Please confirm primary conduits shall be (7) 5" per PG&E requirements. - Thank You

Submitted	Possible Cost	Possible Time
By: <u>Nick Brown</u>	Impacts: <u>unknown</u>	Impacts: <u>unknown</u>

Reply:

(7) 5" conduits are required as shown on the single line diagram. Looks like the site plan has a typo. Scott D. HDE 5/22/23	

Reply	
By: _____	Date: _____