Fillmore High School Sports Complex
3 Week Look-Ahead Shedule
Week of August 11, 2025

LEGEND	
Holiday / Weekend	
Scheduled Day	
Critical Day	
Work Completed	
Delay	D
Weather / Mud Delay	W
Concrete Pour / Paving	P
Mile Stone / Meeting	M

8/8/2025 2:04 PM

AMG Project # 01-25-187

Fillmore High School Sports Complex

Aug-25 Week 9 | Aug-25 Week 10 | Aug-25 Week 11 | Aug-25 Week 12 | Sep-25 Week 13

Description / Activity	Duration		Weekend Days		Start Date / Finish Date	Baseline Start Date / Baseline Finish Date	Responsible Party Subcontractor
Daily Safety and Coordination Crew Meeting 7:00 A.M.							
Weekly Subcontractor Coordination Meeting							
Weekly OAC Meeting							
Project Duration	546	6/11/25		12/9/26		6/11/2025 / 12/9/2026	FUSD / AMG
Fall 2025 Session School Start	290	8/13/25					FUSD
Add Scope Parkway Water (In Liue ot RFI 53 Answer)	6	7/24/25	2	7/31/25			
Site and Bldg. Pad Grading							
Street Sewer Excavate , Set Pour Bottom . Stack Rings	4	8/1/25	3	8/7/25			BSN Construction Inc.
Move Fiber Optic	7	8/4/25	2	8/12/25			FUSD
Street Sewer Install 10" PVC	4	8/5/25	2	8/10/25			BSN Construction Inc.
Pulverize AC and Turf / Test for compliance	2	8/6/25	-1	8/7/25			Pacific Rim Grading, Inc.
Street Sewer Inspect and Cover	2	8/10/25		8/12/25			BSN Construction Inc.
OX Zone 1	5	8/11/25	2	8/17/25			Pacific Rim Grading, Inc.
OnSite Re-Start **Sewer** Re-Route UG Trench and Pipe / MH	7	8/12/25	2	8/20/25			BSN Construction Inc.
OX Zone 2	10	8/12/25	2	8/23/25			Pacific Rim Grading, Inc.
OnSite Sewer ManHole Test - Backfill	2	8/20/25		8/22/25			BSN Construction Inc.
OX Zone 3	4	8/22/25	2	8/27/25			Pacific Rim Grading, Inc.
Pad Certification / Gridlines	1	8/27/25		8/27/25			ECG
Install Gym Underground MEP / FS	5	8/27/25	2	9/2/25			Taft / New City / RLH
Gym Foundation							
Footing Excavation @ Gym CMU walls	3	9/2/25		9/4/25			FG Concrete
Test Bottom of Pad & Strip Ftgs @ Gym CMU Footings	1	9/4/25		9/4/25			IOR / FUSD
Set Rebar Template @ Gym CMU Footings	2	9/4/25		9/5/25			FG Concrete
CMU Layout on Template @ Gym CMU Footings	2	9/5/25	2	9/8/25			Bratton Masonry
Place Rebar @ Gym CMU Footings	5	9/8/25		9/12/25			FG Concrete
Form @ Gym CMU Footings	4	9/12/25		9/15/25			FG Concrete
Pour CMU Footings (8-9-2025)	1	9/15/25		9/15/25			FG Concrete
Safety Topic							
Monday – **Wildfires**	1	8/11/25		8/11/25			AMG & Team
Tuesday – **Working Zone Safety**	1	8/12/25		8/12/25			AMG & Team
Wednesday – **Ten Simple Rules to Work By**	1	8/13/25		8/13/25			AMG & Team
Thursday – **Save Your Back**	1	8/14/25		8/14/25			AMG & Team
Friday – **Project Start Up**	1	8/15/25		8/15/25			AMG & Team

If any questions arise, Please call Supt. Grant Crandall 661-755-1599 gcrandall@amgassociatesinc.com